

ACCRA METROPOLITAN ASSEMBLY



2014 ANNUAL PROGRESS REPORT

**GHANA SHARED GROWTH AND
DEVELOPMENT AGENDA II (GSGDA II)**

FEBRUARY, 2014

Contents

ACCRA METROPOLITAN ASSEMBLY	1
MISSION STATEMENT OF THE ASSEMBLY	5
VISION OF THE ASSEMBLY	5
EXECUTIVE SUMMARY	6
CHAPTER ONE	8
INTRODUCTION	8
1. ACCELERATED AGRICULTURE MODERNIZATION AND SUSTAINABLE NATURAL RESOURCES MANAGEMENT	9
2. INFRASTRUCTURE, ENERGY AND HUMAN SETTLEMENT	10
3. ENHANCING COMPETITIVENESS OF GHANA'S PRIVATE SECTOR	10
4. HUMAN DEVELOPMENT, PRODUCTIVITY AND EMPLOYMENT	10
5. TRANSPARENT AND ACCOUNTABLE GOVERNANCE	11
TRANSPORTATION	11
DECONGESTION AND BEAUTIFICATION	12
SOCIAL INTERVENTIONS	12
COMMUNITY UPGRADING	13
MARKETS	13
Process Involved in Implementation and Difficulties Encountered	14
CHAPTER TWO	18
MONITORING AND EVALUATION ACTIVITIES REPORT	18
Report on Funding Sources	19
Table 2.1 FUNDING SOURCES	19
Figure 2.1 Analysis of Fund Inflows – 2014	20
Figure 2.2: Analysis of Funds Inflows (2012-2014)	21
COMMENTS ON SOURCES OF FUNDING	22
Table 2.2 Expenditure Distribution	24
Figure 2.2 Analysis of Expenditure 2013	24
ISSUES RELATING TO EXPENDITURE	25
UPDATE ON CORE INDICATORS AND TARGETS	25
EDUCATION	27
EDUCATION	32
SANITATION AND WASTE MANAGEMENT	34
METROPOLITAN DEPARTMENT OF FOOD AND AGRICULTURE – AMA	44
METRO PUBLIC HEALTH DEPARTMENT	56

ANNUAL PROGRESS REPORT, 2014

ROAD AND TRANSPORTATION.....	60
URBAN PASSENGER TRANSPORT UNIT	63
AYAWASO WEST SUB METROPOLITAN COUNCIL.....	69
OSU KLOTTEY SUB METROPOLITAN COUNCIL.....	73
METRO SOCIAL WELFARE DEPARTMENT.....	76
DEPARTMENT OF COMMUNITY DEVELOPMENT.....	79
ABLEKUMA CENTRAL SUB METROPOLITAN COUNCIL	91
AYAWASO CENTRAL SUB METROPOLITAN COUNCIL.....	95
AYAWASO EAST SUB METROPOLITAN COUNCIL.....	98
ABLEKUMA NORTH SUB METROPOLITAN COUNCIL.....	105
ASHIEDU KETEKE SUB METROPOLITAN COUNCIL	112
TOWN AND COUNTRY PLANNING DEPARTMENT	118
HIV/AIDS PROGRAM.....	120
REPORT FROM NGO'S WORKING IN METROPOLIS	120
APPENDIX A.	123
DISABILITY FUND MANAGEMENT	123
ENVIROMENTAL HEALTH DEPARTMENT	127
CHAPTER THREE	129
APPENDIX B	129
STATUS OF IMPLEMENTATION OF PROJECTS	129
THE WAY FORWARD	266

LIST OF TABLES AND FIGURES

Table 2.1 FUNDING SOURCES	19
Figure 2.1 Analysis of Fund Inflows – 2014	20
Figure 2.2: Analysis of Funds Inflows (2012-2014)	20
Table 2.2 Expenditure Distribution	24
Figure 2.2 Analysis of Expenditure 2013.....	24

MISSION STATEMENT OF THE ASSEMBLY

“To improve the quality life of the people of the City of Accra especially the poor, vulnerable and excluded by providing and maintaining basic services and facilities in the area of education, health, sanitation and other social amenities, in the context of discipline, sense of urgency and a commitment to excellence”.

VISION OF THE ASSEMBLY

“A New Accra, clean and environmentally sound where the City Authority mobilizes sufficient resources, both internally and externally; and utilizing these resources judiciously to benefit the people of the City”

EXECUTIVE SUMMARY

This report focuses on the implementation of Programmes and Projects slated for year one (2014) of the Accra Metropolitan Assembly's Medium Term Development plan 2014-2017 under the Ghana Shared Growth and Development Agenda II (GSGDA II). This Annual Progress Report is the first to be produced under the four year plan period. The report delves into the implementation of projects and programmes in the plan and also focuses on revenue mobilization which is the life blood of the institution.

It also gives highlights on the status of the implementation of other Nationwide and Metropolitan specific Poverty Reduction Programmes. These include but not limited to the School Feeding Programme, Establishment of Attitudinal change to ensure a sense of shared responsibility on the part of AMA and the general public, Decongestion of the City, Continuation of New Sanitation Program (Polluter-Pay Principle), Construction of the Accra Millennium City Schools, Construction of Community Storm Drains (Alajo, Maamobi, Abeka and Dansoman) the Conti project, Construction and Rehabilitation of roads, Transportation Improvement, Mechanization of revenue collection, Modifications and reconstruction of Markets and hospitals.

The review of implementation of the programmes and projects in the 2014 Annual Action Plan revealed that most of the projects and programmes were in the area of Infrastructure and Human Settlement Development and the least was in the area of Enhancing Competitiveness in Ghana's Private Sector. Summary of the analysis of percentage of projects captured under the various thematic areas are as follows;

No.	Thematic Area	Percentage captured
1.	Enhancing competitiveness in Ghana's private Sector	1%
2.	Accelerated Agricultural Modernization and Sustainable Natural Resource Management	14%
3.	Infrastructure and Human Settlement	74%
4.	Human Development Productivity and Employment	11%
Total		100%

It was revealed that some of the projects have been completed in all the thematic areas while others were still on-going at the close of the year. A few projects could not commence for various reasons. The challenges of implementation were enumerated to include the under listed.

- a) Delay in the release of funds from Central Government for works done especially in the roads sector

ANNUAL PROGRESS REPORT, 2014

- b) Inadequate refresher courses for staff.
- c) Low commitment level from stake holders in the execution of programmes and projects

CHAPTER ONE

INTRODUCTION

This Annual Progress Report (APR) is the first to be prepared under the Ghana Shared Growth and Development Agenda 2014-2017 (GSGDA II) policy document. This was prepared in February, 2015 and covered activities/projects implemented in the year, 2014.

It is important to mention that the preparation of Annual Progress Report has become one of the major tools used to facilitate the tracking of year by year projects/programmes implementation towards the achievement of objectives in the Assembly's Medium Term Development Plan (MTDP) 2014-2017. This First APR focuses on projects implemented in the year 2014 and also assesses the overall performance of the Assembly and other departments in the implementation of the MTDP 2014-2017.

The report has been prepared from presentations at a 3-day 2014 Annual Review Workshop organized by the MPCU in line with its participatory monitoring and evaluation strategy. During the workshop which was attended by various stakeholders, departments presented their progress reports after which comments and suggestions were collated to shape the way forward towards the achievement of these objectives.

The progress of implementation was tracked under the seven thematic areas of the GSGDA which are;

- Ensuring and Sustaining Macroeconomics stability
- Enhancing competitiveness in Ghana's private Sector
- Accelerated Agricultural Modernization and Natural Resource Management
- Oil and Gas Development
- Infrastructure, Energy and Human Settlement
- Human Development Employment and Productivity
- Transparent and Accountable Governance

Key Monitoring and Evaluation Objectives for the year 2014

Ensuring and Sustaining Macroeconomic Stability;

- a. Rehabilitation and modernization of Metropolitan Markets

Enhanced Competitiveness in Ghana's Private Sector;

- a. Engagement of the private sector in executing Assembly's projects

Accelerated Agricultural Modernization and Natural Resource Management;

- a. Fishing harbors and landing beaches
- b. Provision of bulk breaking points
- c. Promotion of market gardening (vegetable cultivation)
- d. Greening of the Metropolis (tree planting)
- e. Climate control

Oil and Gas Development;

- a. Serve as administrative centre for oil and gas industry

Infrastructure, Energy and Human Settlements;

- a. Implementation of Bus Rapid Transit
- b. Street Naming and House addressing
- c. Fee and performance Based solid Waste Collection System
- d. Housing, Community Upgrading and Development Control
- e. Community and Slum Upgrading and Prevention

Human Development, Employment and Productivity;

- a. Construction of 104No. 18 classroom blocks
- b. Accra Sewerage Improvement Project

Transparent and Accountable Governance

- a. Improvement in revenue mobilization through engagement of the private sector
- b. Staff capacity building and motivation

Performances under the various Thematic Areas

1. ACCELERATED AGRICULTURE MODERNIZATION AND SUSTAINABLE NATURAL RESOURCES MANAGEMENT

Few programmes and Projects under the Accelerated Agriculture Modernization and Sustainable Natural Resources Management that were implemented:

- Organize fora on existing laws on farming in the metropolis
- Allocate waste contractors to the various Sub-Metro
- Assess performance of waste contractors
- Promote compositing of organic waste
- Construct 42 No. 20-seater WC Public Toilets throughout the Metropolis
- Rehabilitate the Sewerage Treatment Plant at Mudor
- Rehabilitation of all existing sewage transfer pumping Stations (6 No.) for continuous and efficient operation
- Construct liquid waste treatment plants at Legon
- Construct four (4) pump stations associated with the Legon Sewage treatment Plant

2. INFRASTRUCTURE, ENERGY AND HUMAN SETTLEMENT

The underlisted were some completed projects under Infrastructure, Energy and Human Settlement

- Construct (0.6metre x 1000m) drain at Obotia street and Boame street
- Construction of culvert on drainage system along Blohum and Kwame Streets
- Complete on-going drainage works at Dzorwulu
- Construct drains along Afunya and Yiyiwa street and High tension Link
- Construct drain at Abelenkpe JHS
- Construction of Onyasia drainage at Dzorwulu
- Construct 100metres of drain for culvert at Kwashie Ahaiku Street (King of Kings II) in Odorkor Electoral Area
- Construct 100metres drain on Ashie Kotei Street in Bubii electoral Area
- Construction of 1000m (0.6m) drains within settlements of Fadama
- Construction of foot bridge over la-bawaleshie Mempeasem drains
- Widen the drains at Sunyani Avenue in Kanda
- Cover Nima Highway drains (Gutters)
- Construction of drainage system at Roman Ridge

3. ENHANCING COMPETITIVENESS OF GHANA'S PRIVATE SECTOR

Some Projects under Enhancing Competitiveness of Ghana's Private Sector

- Upgrade low income high density residential settlements to meet international housing standards
- Undertake Slum Upgrading and prevention programme
- Collaborate and partner with the private sector to research and improve the water delivery system to the residents of the Metropolis
- Collaborate with private sector the possibility of generating alternative energy sources such as biogas and solar energy to supplement current electricity supply.

4. HUMAN DEVELOPMENT, PRODUCTIVITY AND EMPLOYMENT

- Zoning of all Sub-Metros into CHIP Zones
- Networking all Health Institutions for prompt data collection and timely reporting through the various levels
- Re-roofing of Osu Home JHS
- Organized in-service training for the staff, all Sub-Metro coordinators and volunteers
- Facilitated the identification and selection of hard core street children
- Successfully completed and taken over Millennium City schools for use.

5. TRANSPARENT AND ACCOUNTABLE GOVERNANCE

- Held press conferences on Assembly's issues
- Arranged interviews with media on development projects
- Undertook public education on Assembly's programmes and projects
- Acquired office stationery
- Procured office logistics and equipment (steel cabinets, office cupboards, swivel chairs, drawer desks, managerial chairs)
- Rehabilitated office building
- Organized clean-up exercise throughout the metropolis
- Regulated activities in the metropolis to control air pollution
- Public education on proper disposal of refuse
- Conducted house to house inspection to ensure good environmental hygiene
- Sensitized communities on noise pollution
- Design and enforce sanitation policies requiring house owners to have private toilet facilities

TRANSPORTATION

Enforcement of Urban Passenger Transport Services Bye-Laws which resulted in increase of revenue generated from penalties to the tune of GHc 11,650.00 as at October, 2014.

1. All the 13 participating MMDAs in the Greater Accra Metropolitan area have passed relevant bye-laws in their jurisdictions.
2. The steering committee on Urban Passenger Transport Project in Accra (GAPTE), have been established and Chaired by the Mayor of Accra.
3. Organization of Urban Passenger Transport Services Operators into identifiable groups.
4. Formation of 3 companies to operate the Amasaman-Accra bus franchise system (Type B).
5. Discussion between the transport operators and potential financiers for the bus system, currently underway.
6. Clearing of encroachments at bus stops along Amasaman-Accra Type B route currently underway.
7. Parking studies undertaken to determine suitability of on-street parking in selected areas of the Metropolis including Osu, Accra Central, Adabraka, Kaneshie and Asylum Down.
8. The bus companies have created a procurement committee and have initiated arrangements for the purchase of the initial 87 buses required for the operations on the Amasaman corridor
9. The preliminary design of the bus priority measures and bus infrastructure required on first 2 BRT corridors, i.e The Amasaman-CBD, and the Adenta-the

ANNUAL PROGRESS REPORT, 2014

CBD, Accra has been concluded, with detail design expected to be completed by the end of April, this year.

10. Assessment of 50 streets in the CBD to evaluate the role of on-street parking on traffic congestion within CBD of Accra, and recommendations made.

DECONGESTION AND BEAUTIFICATION

1. Removed all unauthorized structures cited in drains, and walkways along Darkuman to Odorkor, Kwame Nkrumah Avenue, Kojo Thompson and Barnes Road, Dodo Street, Starless Street, Treasury Road, High Street, Pagan Road, Liberation Circle and Ridge Roundabout.
2. Cleared traders from Pagan Road, High Street, Thorpe Road, Kojo Thompson Road, Kinbu Road, Barnes Road, Independence road and Kwame Nkrumah Avenue
3. Received two (2) towing trucks from the National Road Safety Department and with the support of a team of Policemen and Metro Guards to patrol the streets remove abandoned vehicles from the streets.
4. Set up four emergency towing spots/centres at Kaneshie, East Legon, Abeka and Osu Oxford Street.

SOCIAL INTERVENTIONS

1. A total of Fifty Eight Thousand, Nine Hundred and Six pupils (58,906) are benefitting from the School Feeding Programme
2. Registered Non-governmental Organization – 46
3. Visited Early Childhood Care and Development Centres – registered Centres – 78 Unregistered Centres – 62
4. Child maintenance Cases Handled – 353
5. Child custody cases Handled – 76
6. Paternity Cases Handled – 13
7. Family Disputes/Access – 26
8. Non-governmental organizations were identified and we worked with them to provide vocational skills training for school dropouts as well as street children within Accra
9. The prosecutions were made on the following social issues in selected market centres, schools and communities:
 - Single Parenting
 - Streetism
 - Causes and effects of child Labour
 - Women empower
 - Better living conditions
 - Causes and effects of disability
10. The office collaborated with RLG communications to identify and train disabled persons in ICT – Information Communication Technology.

COMMUNITY UPGRADING

1. AMA has been awarded USD 750,000.00 under phase III of PSUP to implement community upgrading works in Gamashie which is on-going
2. Feasibility studies and needs assesement has been completed for community upgrading works to be financed by the French Agency for Development in the following Communities – Nima, Maamobi and Kotobabi. The details are as follows;

- Nima

- Roads - 0.8km
- Storm Drains - 1.2km
- Water Supply - 6.4km of main line
- Water Connection - 100 Homes
- Community Stand Pipes - 10
- Streetlights - 2.8km
- Upgrading of Solid waste collection point
- Reconstruction of Nima Market

- Maamobi

- Roads - 2km
- Storm Drains - 0.9km
- Water Supply - 3.6km of main line
- Water Connection - 100 Homes
- Community Stand Pipes - 10
- Streetlights - 1.3km
- Upgrading of Solid waste collection point

- Kotobabi

- Roads - 1.5km
- Storm Drains - 3.9km
- Water Supply - 6.5km of main line
- Water Connection - 100 Homes
- Streetlights - 1.9km
- Upgrading of Solid waste collection point

3. The Brazillian Gouvernement has made funds totaling USD 279,000,000 available for housing development in Nima, Gamashie and other areas. Preliminary studies and needs assesement is on-going.

MARKETS

1. The AMA is determined to reconstruct/rehabilitate all markets in the City. In furtherace of the above, the AMA is working with Ministry of Finance (MOF)

ANNUAL PROGRESS REPORT, 2014

through the Public Private Partnership (PPP) arrangement to construct Seven (7) markets in the Metropolis.

The markets are as follows:

1. Mallam Atta Market
2. Makola Market
3. Mallam Market
4. PWD/Kwasiadaso Market
5. Kantamantu Market
6. Salaga Market
7. London Market
8. Tuesday Market

HEALTH

- Provided 200KVA Gen Set to Mamprobi Polyclinic
- Provided an Ambulance to Mamprobi Polyclinic
- Provided security light to Mamprobi Polyclinic

Maintenance of Traditional Houses

1. Renovation of Ga Traditional Council Offices and Durbar Grounds at the Ga Mantse Palace, North Kaneshie
2. General painting of the Gbese Traditional house

Process Involved in Implementation and Difficulties Encountered

The Assembly and its decentralized departments continue to be responsible for the implementation of planned projects and programmes. In respect of the Assembly, procurement plans were prepared to facilitate the procurement of the services of contractors and consultants to undertake construction projects and consultancy assignment among others. The Departments of Urban Roads (DUR) as well as Feeder Roads and waste management department use the services of contractors and consultants for the implementation of road and related projects and programmes.

Other implementation processes involved the direct use of the staff of implementing departments. These include Works Department, Cooperative officers, and other implementing department of the Assembly. It is imperative to mention that most of the programmes and projects implemented by the Assembly were people centered in line with the policy of investing in people and included training programmes, public education programmes, drainage and flood control programmes, public security programmes, roads and transport programmes, health care programmes and community care services and revenue mobilization. The others are child rights promotions, agricultural extension services, hygiene education programmes and waste management services.

ANNUAL PROGRESS REPORT, 2014

In addition, to the above, Non-Governmental organizations (NGOs) and Community Based Organizations (CBOs) are implementing various projects which includes HIV/AIDS interventions, provision of micro-credit facilities, water, sanitation, hygiene promotion and alternative livelihood programmes.

The Monitoring and Evaluation process involved the collection of data on on-going and completed projects and programmes. Issues considered during the M&E activities or data collection included input and output flows in order to assess progress and identify constraints. In monitoring physical infrastructure, the focus of M&E has been on whether time schedules, cost and targets are according to Plan.

The plan and activities are undertaken by the implementing agency or department and important findings and recommendations are compiled into reports and presented at meetings organized by the MPCU. The format for the M&E reports is also issued by the MPCU.

The difficulties and constraints encountered include inadequate logistics and uncoordinated data collection process. The implementation of projects and programmes are not devoid of problems and challenges. Some of the development challenges are internal and the Assembly or department would have to make stringent efforts to remedy the situation. Others are external and as such the department as well as the Assembly does not have much control over it. The way out therefore is to manage the challenges effectively.

Some of the challenges and problems are given as follows;

- Delays in the release of funds for project implementation
- Non performing contractors
- Lack of adequate office space
- Inadequate budgetary provisions
- Inadequate logistics support especially for field work
- Poor coordination and monitoring from the various departments
- Inadequate commitment by some officers

Other National programmes and poverty interventions that the Assembly benefitted in various ways included but not limited to the underlisted


- School Feeding Programme
- Livelihood Empowerment Against Poverty Programme (LEAP)
- Supply of computers/laptops
- Free exercise books

Table 1: Summary of Implementation (by GSGDA II Thematic Areas)


No.	Thematic Area	Total No. of Projects
1.	Accelerated Agricultural Modernization and Sustainable	136

2.	Infrastructure and Human Settlement Development	628
3.	Human Development Productivity and Employment	105
Total		869

Summary of Implementation (by GSGDA II Thematic Areas)



Summary of Implementation (by GSGDA II Thematic Areas)




	Accelerated Agricultural Modernization and Sustainable	Infrastructure and Human Settlement Development	Human Development Productivity and Employment
■ Series1	136	628	105

STATUS OF IMPLEMENTATION OF PROJECTS

STATUS	NO	PERCENTAGE
COMPLETED	694	80%
ON-GOING	121	14%
NOT YET STARTED	54	6%
TOTAL	869	100

N/B. Level of implementation of projects is 93.00%.



CHAPTER TWO

MONITORING AND EVALUATION ACTIVITIES REPORT

This chapter outlines the monitoring of the implementation process, the funding of development interventions and the Assembly's effort at generating funds. The issues of fund disbursement and its associated challenges are also considered in the chapter.

In line with the Assemblies' M&E plan, implementing departments have their own monitoring activities while the MPCU organizes quarterly monitoring meetings. Apart from these, mid-year review meetings as well as annual review meetings were organized to ensure stakeholders participation in the monitoring of the implementation process.

Update of core indicators and other poverty reduction interventions in the Metropolis are also considered in this chapter. Tracking of M&E indicators has brought to the fore the need for a review since data collection on some of the indicators, especially in the areas of security, agriculture and sanitation coverage was poor.

Programme and Project Status for the Year 2014.

To access the overall status of implementation of 2014 projects and programmes an annual review workshop was organized where presentations by the Heads of Department indicated most of the information on the overall status of implementation of 2014 projects and programmes.

This notwithstanding, in line with the M&E calendar, quarterly review meetings and a midyear review were organized with heads of decentralized departments out of which quarterly progress reports were collated and forwarded to the Regional Co-ordinating Council (RCC), Ministry of Local Government and Rural Development (MLGRD) and the National Development Planning Council (NDPC).

It was observed at the review meeting that most of the projects had been completed; others were on-going while some could not be implemented due to various challenges and constraints. Under listed are some of the challenges that impeded the implementation process.

- ❖ Untimely release of funds from central Government and Development Partners
- ❖ Inadequate internally generated funds
- ❖ Negative attitudes of some residents
- ❖ Inadequate public sensitization
- ❖ Delay in going through the procurement process
- ❖ Low performance of contractors
- ❖ Inadequate supervision of development projects
- ❖ Inadequate logistics

ANNUAL PROGRESS REPORT, 2014

- ❖ Inadequate refresher courses.
- ❖ Low commitment level from stake holders
- ❖ Difficulty in selecting projects sites

Some of the projects that were captured in the Annual Action Plan were also implemented. Projects that were completed within the year included but not limited to the following; the details of 2014 projects status are given in Appendix 2.

Report on Funding Sources

In analyzing the sources of funding, a distinction is made between funds mobilized directly by the Assembly which is IGF, and those from Central Government, donors and others. The reason for the distinction is based on the fact that the Assembly has control over the mobilization of IGF but does not have the same control over other sources of funding. The inflow of the District Assembly Common Fund (DACF) has been quite encouraging both in terms of quantum and time. Year by year analysis indicates an upwards trend with the highest amount being received in the year under review. Detailed comments on the sources of funding are given in subsequent pages. Table 2.1 gives details of the sources as well as the amount generated or received for the past three years.

Table 2.1 FUNDING SOURCES

SOURCES	2014
DACF	1,685,389.94
IGF	32,145,749.19
GoG	30,446,403.00
DONOR GRANTS	450,000.00
HIPC FUNDS	-
TOTAL	64,727,542.13

Source: Metro Finance Department



Figure 2.1 Analysis of Fund Inflows – 2014

Figure 2.1 illustrates that of the various sources of revenue available to the Assembly in the year of under review 2014, Internally Generated Fund (IGF) contributed the highest of 50% to the total revenue for the year.

This was closely followed by funds from Government of Ghana (GoG) which contributed 47% of the revenue. The third significant source of funding of the Assembly was District Assembly Common Fund (DA CF). Others like Donor Grants and HIPC Funds contributed very small percentages.

COMMENTS ON SOURCES OF FUNDING

REVENUE	PERIOD ACTUAL	PERIOD ACTUAL	PERCENTAGE CHANGE
	2013 GHc	2014	%
RATES	9,344,147.91	9,546,547.33	2.17
LANDS & CONCESSIONS	4,102,659.47	6,748,605.24	64.49
FEES & FINES	3,225,302.61	8,240,783.96	155.50
LICENCE	8,040,278.88	6,929,247.50	-13.82
RENT	253,201.90	206,841.65	-18.31
MISCELLANEOUS	206,302.03	473,723.44	129.63
TOTAL IGF	25,171,892.80	32,145,749.12	27.70
GRANT	19,663,473.68	30,446,403.21	54.84
TOTAL	44,835,366.48	62,592,152.33	39.60

Figure 2.2: Revenue Pattern for the year 2014

In considering the three year trend analysis, as given in 2.2, IGF has evidently continued to increase just like GoG. GoG funds reduced in 2012 but rose significantly in 2014, the year under review, probably, due to the implantation of the single spine salary structure policy. Donor Grants and HIPC funds have not seen much increase over the years except in 2011 when Donor Grants keep decreasing slightly.

Releases of Funds

Release of funds to MMDAs often delays which go a long way to affect planned project executions. The total amount of GH¢ 64,727,542.13 was received in 2014. Internally generated fund inflows have been on a steady rise as shown in the chart. In 2012, an amount of GH¢ 22,990,853.81 was collected. This rose to GH¢ 25,100,000.00 in 2013 which further increased to GH¢ 32,145,749.13 in 2014. This gives an appreciation increase in IGF inflows of 27.7% in 2014 over the 2013 inflows.

Efforts to generate Funds

The Assembly recognizes the need to mobilize internal funds to support its development efforts. To this end, the Metropolitan Assembly's revenue mobilization division has been revised to ensure effective revenue collection, supervision as well as monitoring and weekly review meetings attended by the Mayor and other Heads of department.

The Assembly issued out a total bill of 73,500 quantites in 2014 out of which 45,154 is for Property rate and 28,349 for Business Operating Permit with values of GH¢ 17,340,960.00 and GH¢ 14,638,010.00 respectively. This gives a total expected revenue from the above revenue sources of GH¢ 31,978,970.00 for the year 2014.

It took the Assembly a maximum period of two (2) months to serve the above bills to rate-payers. This is an involvement on the serving period of three (3) months

ANNUAL PROGRESS REPORT, 2014

from the previous year. Revenue target for the year 2014 is set at GH¢ 23,937,500.00 and as at July, GH¢ 18, 07,751.00 have been collected, representing 75% of the target set.

The activities of revenue contractors are also closely monitored. Other strategies adopted by the Assembly to ensure increased revenue mobilization are underlisted below. Revenue mobilization action plans were put in place to ensure that the target of Ghc 23,937,500.00 for the year 2014 is achieved. These are:

- Early printing and distribution of bills
- Setting of target for both sub metro and groups within
- Data sheets were added to the bills to eliminate recording of bills details in service dairy
- Individual serving rather than group serving
- Weekend serving of bills
- Untraced bills were given to rating officers for verification and investigations
- The use of POS system in most of the revenue points for real time update of records
- Modification of reporting channel to reduce bureaucracy in the system
- Data was captured by all area officers as well as in the market which is on-going
- Lifting of revenue by banks
- Direct payment of revenue by rate-payer to any area office of their choice and some selected blanks
- Early commencement of taskforce in July
- Stakeholders meeting at all area offices were also introduced for public education
- Prosecution by the legal section for defaulters

- The services of the Access Bank Ghana Limited and National Investment Bank have been employed to create avenue for people to pay at these banks. With the services of internet, the database of the Assembly was updated immediately payment was made through the SW Global platform.
- The system ensured that officers paid daily of all revenue collected before the system reset the machine to allow the collector to operate the machine the following day.
- Target was communicated to all contractors and Sub-Metro Directors which was monitored weekly through weekly revenue review meeting with Collectors to count for performance for the week as well as problems and way forward. Issues that required new strategies were up on the table for suggestions and recommendations for improvement.

ANNUAL PROGRESS REPORT, 2014

- Capturing of new businesses and re-categorization of existing businesses was conducted by the Budget Department of the Assembly in the ensuing year to update the data base of the Assembly. Efforts were made to re-allocate sheds that have more than Six month outstanding to new applicant.
- Each Sub-Metro formed at least four (4) groups with leaders. Each group is responsible for serving of Bills and collection of revenue within their demarcated Blocks. Total Bills (Property and Business Operating Permit) for the allocated blocks was used as the target for each group. The leaders of each group would be held responsible for all that will happen within their demarcated area.
- Weekly monitoring of all revenue by the Head of Revenue and Research and Monitoring Unit at the Sub-Metro and group levels to ensure that target of Eighty to Ninety percent (80%-90%) of IGF would be achieved by 15th December, 2014.
- Rotation of revenue collectors
- Field auditing was implemented

Challenges with regards to Generating Revenue

Despite the current efforts to increase revenue, there are few challenges and difficulties that the Assembly has to deal with. These include the underlisted;

- ✚ Inadequate logistics to aid effective collection
- ✚ Inadequate vehicles to transport revenue staffs at the sub metros and head office
- ✚ Vehicle for mounting team for supervisor
- ✚ T&T for market and parks collectors
- ✚ Official means of communication for all accounts and supervisor
- ✚ Interference by politicians in revenue activities
- ✚ High number of unvalued properties after the revaluation in 2006
- ✚ Difficulty in locating houses for serving of bill
- ✚ Difficulty in getting rate-payers at home
- ✚ Complain in high traffics due to economic conditions
- ✚ Low staff strength for effective collection due to lack of sustainable succession plan
- ✚ Poor customer relations by some collector to deal with some rate payers
- ✚ Verbal and physical abuse of collectors by rate payers


REPORT ON DISBURSEMENT

Table 2.2 was constructed from the trial balance of the Assembly and shows how revenue mobilized were used in the year 2014. Looking at the way the expenditure has been accounted for; a thorough analysis of the Assembly's expenditure pattern would be difficult.

The issue is that, the objective of spending such as personal emolument, transport and travelling, repairs of office building contract, printing among others are not given. However, an attempt is made to analyze spending as given in the table 2.2 that is, expenditure type. To make comparison easy bar charts and pie chart analysis are given in subsequent pages. Special attention is focused on the year under review.

Table 2.2 Expenditure Distribution

SOURCE	2014
COMPENSATION OF EMPLOYEES	20,304,622.12
GOODS AND SERVICES	16,552,959.90
SOCIAL BENEFITS	44,373.70
GRANT (GRANT, SCH. FEEDING, UDG)	5,248,169.01
OTHER EXPENSES (MISCELLANEOUS)	8,457,337.77
CAPITAL EXPENDITURE (INVESTMENT)	7,721,894.84
TOTAL	58,329,357.33

Figure 2.2 Analysis of Expenditure 2013

Studying the figure below, compensation of employees has been the major financial commitment in the Assembly, accounting for 35% of the total expenditure distribution. This is followed by administrative expenses such as goods and services which also constituted 28%. Following is other expenses (miscellaneous) with 15% which is followed closely by capital expenditure with 13% and lastly social benefits with the least percentage of 0%.

ISSUES RELATING TO EXPENDITURE

Inadequacy of funds

Funds are not adequate with regards to the outstanding liabilities the Assembly has to settle.

Utilization of funds in accordance with the budget

Funds are utilized in accordance with budget. However, the Assembly overspends in some areas such as disaster management issues which are unforeseen.

Other challenges with regards to disbursements

Cost centers do not work within their budgetary provisions. Some request more than their Departmental Budgetary provisions. Other challenges have to do with untimely release of funds.

Other challenges with regards to generating funds

1. Poor Infrastructure – Deplorable Lorry Parks and Markets
2. Delay in release of funds
3. Aging revenue staff
4. Inadequate Logistics (Offices, vehicles, computers, printers, photocopiers, etc)
5. Inadequate public education on the roles of the Assembly
6. Lack of vehicle for monitoring activities and revenue collection
7. Low Motivation for staff (delay in inducement, T&T)

UPDATE ON CORE INDICATORS AND TARGETS

The Metro Planning Coordinating Unit at the planning phase selected thirty (30) indicators for tracking progress of selected objectives. It is important to state that the MPCU have decided to review the indicators by reducing the number to those that data can easily be collected. The critical ones are those that are to be provided by the security agency.

Targets for the following indicators were exceeded notwithstanding. Total amount for IGF, length of drains constructed and number of culverts provided. Also exceeded was the indicator tracking the number of staff given competency based-training. Details of the update of core indicators are given in table 2.3

Table 2.3: Core M&E Indicators

NO.	THEMATIC AREA/INDICATOR	2012 TARGET	2010 INDICATOR LEVEL	2013 INDICATOR LEVEL	2014 INDICATOR LEVEL
Accelerate Agriculture Modernization and Natural Resources					
1.	Number of demonstration farms established and adoption of new technology	37	29	25	27
2.	Number of farmers practising alternative livelihood programmes	420	277	270	296

Table 2.3: Core M&E Indicators

NO.	THEMATIC AREA/INDICATOR	2013 TARGET	2012 INDICATOR LEVEL	2013 INDICATOR LEVEL	2014 INDICATOR LEVEL
Infrastructure, Energy and Human Settlement Development					
1)	Length of drains and culverts constructed DUR – Drains (km) - Culverts DFR - Drains - Culverts	20km 8no	18km 5no	18.5 7no	30.2
2)	Length of feeder and urban roads constructed Urban roads	15.6	10km	12km	23.9km
3)	Gravelling Works				37.km
4)	Speed humps				99. No
5)	Length or resealing roads	-	-	-	3.2km
6)	% population with access to improved sanitation facilitation	49	-	-	-
7)	Number School Toilets constructed	-	-	-	68
8)	Number of boreholes provided	60	-	-	60

EDUCATION**Thematic Area: Human Development, Employment and Productivity
(Changes in Primary Performance from 2011/12 to 2013/14)**

Access		District			
		2011/12 Actual	2012/13 Actual	2013/14 Target	2014/2015 Actual
Gross Enrolment Rate (GER)	Total	71.50%	70.60%	69.70%	68.80%
	Male	71.60%	71.00%	70.40%	67.30%
	Female	71.40%	70.30%	69.20%	70.20%
Gender Parity Index (GPI) on GER		1.00	0.99%	0.985%	1.04%
Gross Admission Rate (GAR)	Total	66.10%	64.20%	62.30%	61.50%
	Male	65.90%	64.00%	62.10%	59.70%
	Female	66.30%	64.30%	62.30%	63.30%
Net Enrolment Rate (NER)	Total	60.60%	60.70%	60.80%	58.30%
	Male	60.80%	61.30%	61.80%	57.50%
	Female	60.5%	60.20%	59.90%	59.00%
Net Admission Rate (NAR)	Total	51.10%	50.60%	50.10%	49.40%
	Male	51.1%	50.50%	49.90%	48.50%
	Female	51.0%	50.80%	50.60%	50.20%

Quality	District			
Pupil Core Textbook Ratio in Public Schools	2010/11 Actual	2011/12 Actual	2012/13 Actual	2012/13 Actual
	1:1	1:1	1:1	1:1

Physical Infrastructure	District			
	2010/11 Actual	2011/12 Actual	2012/13 Actual	2012/13 Actual
Pupil Classroom Ratio in Public Schools	1:19	1:14	1:15	1:17

Junior High School

Access		District			
		2010/11 Actual	2011/12 Actual	2012/13 Target	2012/2013 Actual
Gross Enrolment Rate (GER)	Total	68.30%	68.30%	70.00%	70.20%
	Male	71.40%	71.10%	74.00%	76.00%
	Female	65.50%	65.80%	68.00%	64.20%
Gender Parity Index (GPI) On GER		0.92%	0.93%	0.95%	0.84%
Gross	Total	73.50%	74.10%	79.00%	75.00%

ANNUAL PROGRESS REPORT, 2014

Admission Rate (GAR)	Male	76.50%	76.80%	77.00%	80.70%
	Female	71.00%	71.80%	80.00%	69.20%
Net Enrolment Rate (NER)	Total	38.10%	44.80%	46.00%	32.40%
	Male	39.20%	46.20%	48.00%	35.50%
	Female	37.10%	43.50%	45.00%	29.10%
Net Admission Rate (NAR)	Total	45.60%	47.10%	50.00%	32.90%
	Male	48.10%	49.70%	52.00%	34.40%
	Female	43.40%	44.90%	49.80%	31.30%

Quality	District			
Pupil Core Textbook Ratio in Public Schools	2010/11 Actual	2011/12 Actual	2012/13 Actual	2012/13 Actual
	1:1.1	1:1.2	1:1	1:1.5

Physical Infrastructure	District			
	2010/11 Actual	2011/12 Actual	2012/13 Actual	2012/13 Actual
	1:21	1:12	1:10	1:18

Senior High School

SHS		District			
		2010/11 Actual	2011/12 Actual	2012/13 Target	2012/2013 Actual
Gross Enrolment Rate (GER)	Total	55.90%	58.40%	60.60%	55.76%
	Male	56.70%	59.20%	61.00%	56.91%
	Female	55.10%	57.60%	60.20%	54.62%
Gender Parity Index (GPI) On GER		0.97	0.97	0.98	0.96
Number of classroom in public schools		453	500	540	510
Pupil Classroom Ratio in Public Schools		50:1	50:1	49:1	49:1

METRO HEALTH

NO.	THEMATIC AREA/INDICATOR	2013 TARGET	2011 INDICATOR LEVEL	2012 INDICATOR LEVEL	2013 INDICATOR LEVEL
Human Development Productivity and Employment					
1.	Maternal Mortality Ratio	0	168/52228	158/54397	153/47627
2.	Under 5 Mortality	0	0.03	0.04	0.05

ANNUAL PROGRESS REPORT, 2014

	Ratio				
3.	Number of Health Care Facilities Established		No new facility established	No new facility established	136 (includes private facilities)
4.	HIV/AIDS Prevalence Rate	0	5.8	5.1	7.2

REPORT ON THE GHANA SCHOOL FEEDING PROGRAMME FOR THE YEAR 2014

The Ghana School Feeding Programme (GSFP) is an Initiative of the Comprehensive Africa Agricultural Development Programme (CAADP) Pillar 3 which seeks to enhance food security and reduce hunger in line with the UN Millennium Development Goals (MDGs) on hunger, poverty and malnutrition.

The basic concept of the programme is to provide children in public primary schools and kindergartens with one hot adequately nutritious meal, prepared from locally grown foodstuffs, on every school going day.

The academic year which falls within the period under review started on the 14th January, 2014. The period was full of activities; however, Implementation of the Programme in the Accra Metropolitan Assembly continued to be successful.

The programme sought to:

- a. Improve school enrolment, attendance and retention among pupils in the most deprived communities in Ghana
- b. Promote an increase in domestic food production and consumption
- c. Increase the incomes of poor rural households
- d. Improve the health and nutritional status of the pupils.
- e. Increase school enrolment, attendance and retention
- f. Reduce short term hunger and malnutrition amongst kindergarten and primary school children
- g. Boost domestic food production
- h. Poverty reduction
- i. Improve food security

CRITERIA FOR SELECTION OF BENEFICIARY SCHOOLS

- a. Low enrolment, attendance and retention especially for girls
- b. High drop-out rate
- c. Low literacy levels
- d. High hunger and vulnerable status
- e. Poor access to portable water
- f. High communal spirit or community management capability.
- g. Willingness of the community to put up basic infrastructure (e.g. Kitchen, storeroom, latrines) and to contribute in cash or kind
- h. Communities/school not already covered by other feeding programmes.

DISTRICT IMPLEMENTATION COMMITTEE (DIC)

The DIC is a committee designated under the Ghana School Feeding Programme. It is a District level coordinating unit for the GSFP that exercises direct oversight over beneficiary schools of the programme in the District.

ANNUAL PROGRESS REPORT, 2014

The DIC oversees the implementation and management of all components of the programme at the district level.

MEMBERSHIP OF DICs

The DIC is a representation of the key decentralized departments and consists of:

1. The District Chief Executive (Chairperson)
2. The District Director of Education
3. The District Director of Health
4. The District Director of Agriculture
5. One Traditional Ruler from the District
6. Two Representatives of the Social Services Sub-Committee
7. One Opinion Leader from the District
8. District Desk Officer (Secretary)

ROLES AND RESPONSIBILITIES OF THE DISTRICT IMPLEMENTATION COMMITTEES

- a. The DIC is to ensure that funds are disbursed on time to caterers on receipt from the GSFP Secretariat/MLGRD.
- b. Ensure that schools selected meet criteria for eligibility
- c. Promote the GSFP by informing the communities about the programme content through community sensitization and encourage their participation in meetings and ensure that the communities commit themselves to the programme.
- d. Ensure that the caterers and cooks have health certificates
- e. Conduct periodic monitoring of the quality, quantity and hygienic level of food served by the caterers and keep records of all such instances of sub-standard food so that it will be taken into consideration in the renewal of the contract of the caterer.

ENROLMENT STATUS

Data on Beneficiary Schools as at 2014

Total No. of schools	No. Of Prim. Beneficiary Schools	Number Of Caterers	Total No. of pupils Enrolment	Total Primary Enrollment	No. of pupils not on programme	%coverage
382	193	184	89,222	59,718	29,504	69.93

Feeding is done during the first break. The programme intends to do some limited expansion this year.

PAYMENT TO CATERERS FOR 2014

MONTH	AMOUNT	NO OF DAYS
March	618,513.00	21 Days
April	825,037.20	26 Days
July	971,949.00	33 Days

ANNUAL PROGRESS REPORT, 2014

October 1	176,718.00	6 Days
October 2	2,119,989.00	71 Days
December	447,885.00	15 Days

CHALLENGES

1. Non prompt payment of caterers
2. Nonfunctional School Implementation Committee (S.I.C) due to lack of funding of Committee meetings.
3. Ineffective monitoring at the Sub metro level
4. Currently there is no desk officer

INAUGURATION OF SANITATION STANDARD IMPLEMENTATION COMMITTEE (SSIC)

On the 18th August 2014, the Sanitation Standard Implementation Committee (SSIC) was inaugurated at the Osu Presby Hall. The SICC was established in all the seventy eight (78) electoral areas in the Metropolis. The objective of the SICC is 'To ensure that all waste is identified and collected in the communities to maintain high sanitation standards'.

Membership includes;

- Assembly Members
- 2 representatives of the Unit Committee
- Waste Management Department
- Metro Public Health Department
- NADMO
- Community Development and Social Welfare

EDUCATION

- Continue all the (104 No) on-going Millennium City infrastructural projects
- Enhance the Educational Environment of our schools to ensure effective teaching.
- Improve the use of technology in the teaching and learning of our schools.
- Develop effective KG system in the Metropolis.
- Introduced Reading Programmes in the Schools

Fifteen (15) additional MCI Schools in Accra in the following locations

1. Accra College of Education (ATTRACO)
2. Accra Newtown Experimental Cluster of Schools
3. Abavana Cluster of Schools
4. Maamobi Prisons Cluster of Schools
5. Achimota School
6. Salvation Army Cluster of Schools at Mamprobi
7. Dansoman '2' Cluster of Schools at Nasiriya

ANNUAL PROGRESS REPORT, 2014

Procurement process is on-going for the award of contract for the following projects.

8. Kwashieman Cluster of Schools at Kwashieman
9. Odorkor Maclean Cluster of Schools at Odorkor Tweneboah
10. Salleria Cluster of Schools at Darkuman-Kokompe
11. Abavana Down Cluster of Schools at Kotobabi
12. St Joseph Anglican Cluster of Schools at Bubuashie Roundabout
13. La-Bawaleshie Presby
14. Gbegbeise A&B JHS at Gbegbeise-Dansoman
15. Korlegonno '2' Cluster of Schools near Tuesday Market, Korlegonno

The Under listed Schools have been renovated;

- Korle-Gonnor RC Boys School
- Private Odartey Lamptey School
- James Town Methodist School
- Okpoti Cluster of Schools

Supply of Technological Equipment's at the KG Level

- Supplied 72 Kid-Mats to 66 Kindergarten Schools within the Metropolis
- Trained 222 Head Teachers in the use of ICT in teaching and learning in the classroom at the kindergarten level

Supply of Furniture and other Equipment's At the Basic School Level

- Supplied and installed 113 desktop Computers and 150 Laptops to 11 completed MCI Schools in Accra.
- Supplied and installed 11 Overhead Projectors for the teaching of ICT in the Schools.
- Supplied Assorted Furniture Sets (Library Desks, Computer Desk, Dispensary BEDS, etc.) to 11 completed MCI School Projects.
- Supplied 26,000 Desks in AMA Basic Schools.
- Provide 24-Hour Security for the Newly Constructed School Buildings and other Facilities.



FURNITURE FOR MILLENNIUM CITY SCHOOLS PARKED AT MAMPROBI SEMPE SCHOOL

Supply of Learning Materials at the SHS Level

Supplied 1,950 Laptops to Senior High Schools within the Metropolis

- 15 Public Senior High Schools
- 30 Private Senior High Schools



SANITATION AND WASTE MANAGEMENT

In order to improve and deepen community participation in the Polluter- Pays System the Accra Metropolitan Assembly is collaborating with Environmental Service Providers (ESPA) to provide free bins to the 117,000 Houses in the Metropolitan Area. So far 43% has been provided and the remaining 57% will be supplied under the NAWA Bin Project





The AMA projected to construct four (4) Transfer Stations and these areas been earmarked;

1. Adedenkpo
 2. Mallam Market
 3. Achimota Old Dump Site
 4. Oblogo Old Dump Site
- 20 No Bola-Taxis have been acquired for refuse collection within the interior parts of the communities

ANNUAL PROGRESS REPORT, 2014

- AMA has concluded arrangements to acquire 500 acres of land for Scientifically engineered landfill Site in the medium term. Fifty (50) acres have fully been acquired by the close of 2014.



Legon Treatment Plant

Contract has been awarded to two (2) companies to rehabilitate and construct the two (2) sewer lines from;

1. Dansoman through Mataheko to the Mudor plant and
2. Achimota through Legon to the Legon Plant

No	Activity	Status
1	Sewer Network Rehabilitation	
A	Lot 1 - Rehabilitation & Extension of Sanitary Sewer Networks - Lot 1 (Legon Area)	
	Procurement of Contractor	Procurement Process Completed
	Work Commencement Date	Yet to be determined
	Duration Contract	6 months

ANNUAL PROGRESS REPORT, 2014

B	Lot 2 - Rehabilitation & Extension of Sanitary Sewer Networks - Lot 2 (Dansoman, Accra Central and Ministries Area)	
	Work Commencement Date	30 th September 2014
	Procurement of Contractor	Procurement Process Completed
	Duration Contract	18 months
2	Sewer Maintenance Equipment	
A	Lot 1 – Cesspool Emptying Vehicle 7, Sewer Flushing Trucks 3, Maintenance Truck 1	
	Procurement of Supplier	Procurement Process Completed
	Work Commencement Date	18 th August, 2014
	Duration Of Contract	6 months
B	Lot 2 – Rigit Backhoe Loader 1, Tractor 1, Horizontal Drill Machine 1, Sewer Rodding Machine 2.	
	Procurement of Supplier	Procurement Process Completed
	Work Commencement Date	18 th August, 2014
	Duration Of Contract	6 months
C	Lot 3 – Sewerage Tools and Accessories	
	Procurement of Supplier	Procurement Process Completed
	Work Commencement Date	Yet To be determined
	Duration Of Contract	6 months

Construction of School Toilets

No	Construction of School Toilets Accra Metropolitan Assembly	Number
1.	Completed	31
2.	Uncompleted (on-going)	15
3.	Total No. of 20 seater toilets	55

Construction of Boreholes for Supply of Water to School Toilets

Activity	Number
Total No. of Boreholes	60
No. Drilled	44
No. Mechanised	26
Total No. of Boreholes	6
No Drilled	5
No. Mechanized	4

Other Major Programmes Carried out in 2014

DATE	ACTIVITY	MAIN AGENDA
21 st September, 2014	Global Alliance of Mayors and Leaders from Africa and the African Descent	The Mayor of Accra Hon. Alfred Okoe Vanderpuije was elected as President of the Global Alliance of Mayors and Leaders from Africa and the African Descent
Friday 31 st October, 2014	A Visit by Rev. Justin Welby of Canterbury, U.K.	The Mayor of Accra Hon. Alfred Okoe Vanderpuije presented a brief speech on the history of the metropolis as well as its Major achievements, mentioning Accra being declared as a millennium city. There was a presentation of the Key to Accra by the Mayor to Rev. Justin Welby. And he also signed the visitor's book of the assembly.
Saturday 1 st November, 2014	1 ST National Sanitation Day	The Assembly Mobilized Resources both Financial and Human in Assisting the Various Sub-Metros to Observe the National Sanitation Day in every Community There was a General Cleaning exercise in every Community to ensure a clean environment
Saturday 17 th November-Monday 19 th November, 2014	A Three day Meeting of the Global Alliance of Mayors and Leaders from Africa and of African Descent held at Movenpick Ambassadors Hotel	Main activity for the first day was an opening ceremony and welcoming of members by meeting Facilitators. The Agenda for the second day was a discussion on Partnership with the Private Sector and new sources of financing for the Global Alliance. Some Private Organizations were given the opportunity to make a presentation on how they would partner with Public Sector to help Project the agenda of the Alliance. Such Organizations were Zoomlion, Microsoft, JLM Support services and Edison

		learning Inc. The final agenda was a discussion on the adoption of Resolution by the Global Alliance Executive Committee. Hon. Alfred Okoe Vanderpuije invited Mr. Curtiss Stencil, the representative from Edison learning Inc. to give a presentation on their various activities
Saturday 6 th December, 2014	2 nd National Sanitation Day	The Assembly Mobilized Resources both Financial and Human in Assisting the Various Sub-Metros to Observe the National Sanitation in every Community General Cleaning exercise was observed in every Community and its Surroundings to Ensure Healthy Environment
Monday 8 th December, 2014	Press Conference	A Press Conference Held by the Mayor of Accra, Hon. Alfred Okoe Vanderpuije on the Selection of Accra as one of the 35 cities around the World to form a Membership of 100 Resilient Cities Around the World The Areas of Resilience are Flooding, Sanitation (liquid/Solid), Environmental Sanitation, Education, Community Upgrading and Transportation
Saturday 3 rd January, 2015	3 rd National Sanitation Day	The Assembly Mobilized Resources both Financial and Human in Assisting the Various Sub-Metros to Observe the National Sanitation Day in every Community There was a General Cleaning exercise in every Community to ensure a clean environment
Tuesday 20 th	A Sod-cutting for the	Dr. Alfred Okoe Vanderpuije, the

January, 2015	construction of a second millennium city School at St Joseph Anglican Cluster of School at Okaikoi South.	major of Accra cut a Sod for the construction of a Second Millennium City School at okaikoi south sub metro. The Structure is to be built on the premises of St Joseph Anglican Clusters of School at Bubuashie The major in his keynote address at the ceremony revealed the success chopped by the Accra Metropolitan Assembly for the past three years in the Functional assessment Too (FOAT) organized b the ministry of local government and rural development. He explained that as a result of the achievement, an amount of thirty million Ghana Cedis (CH 30,000,000) has been granted to the metropolis to be used in constructing twelve more millennium city schools in the next one month. This he said would add up 104 schools already commenced in which 11 had been completed, with the rest at their various stage of completion.
Wednesday 21 st January, 2015	A Stakeholder meeting on the rampant outbreak of fire in the metropolis	A Meeting held by metro security committee (MESTEC) to discuss measure to be put in place to curb the recent outbreak if fire within the metropolis and maintaining safety standard. The following thematic areas were discussed Markets, Night clubs, bars & casinos, Warehouse and Community Fires. MARKETS All illegal connections made within the markets are to be disconnected by AMA, in

		collaboration with ECG. Combustible and industrial Machine are not to be installed without an approval from the Fire Service and the ECG No persons should be allowed to sleep in the market No cooking shall take place in any of the AMA markets, except authorized chop bars and restaurant. All markets within the metropolis will be opened at 6:00am and closed at 6:00pm. There should be no Parking or Spillover of marketing activities on the street during market days at the Nima/Mamobi market Night Clubs, bars and Casinos There should be multiple exit points and clearly labeled Availability of fire extinguisher Adequate ventilation Designated areas for smokers Environmental health officers will embark on regular inspection of night clubs to ensure compliance with standards. They would look out for: AMA Sustainability certificate and approval from Town and Country Planning department (TCPD) • Night clubs, bars and casinos must have well-trained employees who have been certified by the fire service
--	--	---

		WAREHOUSES ▪ Smoking should not be allowed in such areas ▪ Smoke detectors should be used in warehouses ▪ Automatic sprinkling system should be used ▪ No burning in and around the Warehouses ▪ Every warehouse should obtain a fire certificate ▪ Fire extinguishers should be mandatory ▪ Fire evacuation plans should be available in all warehouses COMMUNITY FIRES ▪ All illegal electrical connections must be disconnected ▪ No indiscriminate burning allowed in the community ▪ All commercial houses/areas should have firefighting equipment. ▪ In conclusion, a general observation was made by AMA, in collaboration with the police that roads blocked without permit should not be allowed
Tuesday 27 th January, 2015	A Sod Cutting for the construction of Salleria Cluster of Schools at Darkuman Kokompe	
Saturday 7 th February, 2015	5 th National Sanitation Day	▪ The Assembly Mobilized Resources both Financial and Human in Assisting the Various Sub-Metros to Observe the National Sanitation Day in every Community ▪ There was a General Cleaning exercise in every Community to

		ensure a clean environment
Wednesday 11 th February 2015	A Working Visit by the Greater Accra Regional Minister (Hon. Joseph Nii Affotey Agbo) to the Accra Metropolitan Assembly	▪ Hon. Affotey Agbo stopped by for a visit at the Accra Metropolitan Assembly and was welcomed by the Mayor of Accra, Hon Alfred Okoe Vanderpuije. ▪ He had a meeting with the various chiefs of Accra to appreciate them on their contribution to the development of the metropolis and also incite them to continue with their good works. ▪ The regional minister proceeded to have a meeting with the staffs at the metropolis, where he encouraged them to be discipline and to work with all diligence in executing their duties to the Assembly and the nation at large. ▪ The Major presented a pamphlet to the regional minister containing the developmental projects undertaken by the metropolis in the year 2014 being it roads, education and drains. ▪ The regional minister with the mayor and few other staffs and departmental heads, proceeded for site inspection of ongoing projects at the Lavender hill, sewerage lines, millennium city schools and a sod cutting at Kotobabi cluster of schools.

METROPOLITAN DEPARTMENT OF FOOD AND AGRICULTURE – AMA

The Metro Department of Food and Agriculture has a core mandate of providing technical education and innovative services to farmers, agro-processors, foodstuff sellers and other agricultural related stakeholders in the Accra Metropolis. The unit has however, considering its enormous challenges, collaborates with other development agencies with similar aims and objectives to assist in meeting the needs of its target group which consists of urban crop and livestock producers, food traders, agro processors and other stakeholders in the agro industry.

The reporting period, 2014 was characterized by numerous challenges spanning from delay of funding to other logistical constraints. However, the Department was poised at achieving its set objectives for the reporting period. Generally, there was a increase in agricultural production in the Metropolis.

Agricultural Policy Objectives under the Sector Development Plan

- Food Security and Emergency Preparedness
- Improved growth in incomes
- Increased Competitiveness and Enhanced Integration into Domestic and International Markets
- Sustainable management of Land and Environment
- Science and Technology Applied in Food and Agriculture Development
- Improved Institutional Coordination

Weather: Climate & Temperature

- The average annual rainfall records about 750mm to 810mm.
- The mean monthly temperature ranges from 24.7°C to 28°C with an annual average of 26.8°C

Source: Meteorological Services Dept., Airport, Accra.

The Unit is charged to provide technical education and innovative services to farmers, agro-processors, foodstuff sellers and other agricultural related stakeholders. Apart from the unit's core objective to provide technical education and innovative services to farmers, agro-processors, foodstuff sellers and other agricultural related stakeholders, it specifically ensures:

- Practical demonstrations of innovations carried out to stakeholders that fall under its ambit.
- Collaboration with research institutions and other relevant stakeholders to develop modules of good agricultural practices for farmers. The unit currently coordinates and facilitates an Accra Working Group on Urban and Peri-urban Agriculture made up of about 27 institutions that are committed to alleviating poverty in Accra and beyond.

ANNUAL PROGRESS REPORT, 2014

- The consumption of wholesome and safe foods in our markets and our households through consistent education on food safety practices on our markets.
- Opportunities created for actors along the production to marketing chain through trainings on processing techniques of perishable food items to help reduce post-harvest losses
- The promotion of the livestock industry through a Livestock Development Project to avail quality and affordable meat products for consumption to meet our protein needs.
- The promotion of non-traditional agriculture such as grass cutter and rabbit production, mushroom production and honey production which require lesser spaces for production.
- The promotion of home gardening in the metropolis to augment household food security needs
- The protection and greening of the environment through education on safe environmental practices

**All activities planned at the unit are geared towards improving the livelihoods of mostly the vulnerable group (women and youth) and the physically challenged.*

Impact of the Weather on Agriculture

Data	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Total	
	2013	2014	2013	2014	2013	2014	2013	2014	Annual 2013	Annual 2014
Rainfall (mm)	60	172.8	234	374.5	126	308.5	144	129.3	564.0	985
Rain days	4	8	26	31	27	29	10	8	67.0	76
Rainfall Distribution	Below normal	Below normal	Below normal	Below normal	Below normal	Below normal	Below normal	Below normal		
Dominant weather pattern compared to normal last year	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny		

Source: Meteorological Services Dept. – Airport

- 🌈 There was an increase in total and number of rain days. Food was much more available as compared to the year 2013.

External Factors Influencing Agriculture

Fuel Prices

Fuel prices experienced some level of stability. However, the increase in prices of spare parts and poor nature of roads in the hinterlands were enough reasons to have some negative effect on the haulage and carting of agro inputs and food commodities from the hinterlands to the cities.

Livestock Theft

Livestock theft continued to be a hindrance to livestock production. These cases occurred in well-confined homes with well-housed animals. Farmers were however advised to continue to provide structures to house their animals to prevent them from straying and to also beef up security measures.

Soil or Water Toxicity-Pollution

Because there is continuous pollution of drain water which has its source from the mountains, the drain water has now become seriously polluted and people shun away from buying vegetables from the metropolis because they cannot tell which produce have been produced under hygienic conditions. Major Activities Carried out For the Period are as follows;

- Institutional Collaborations
- Crop Production
- Livestock Production (including LDP Credit in-kind)
- Farm and Home Visits
- Veterinary Activities
- Market Extension
- Challenges and Way Forward

Institutional Collaborations

MoFA and AMA

The unit collaborated with the Assembly via Agric. Sub-committee and made a trip to some rabbit farmers and to the former CMB market. The visit was for sub-committee members to acquaint themselves with rabbit production and encourage such category of farmers. At the CMB market members with the Market Extension staff went to see insanitary conditions under which foodstuff was being displayed and sold at the market. Members and technical staff educated the traders to not display their wares especially vegetables on the bare ground. The unit together with the Assembly (Agric sub-committee) organized the 2014 District Farmers and Fishermen's Day celebration.

MoFA and Ministry of Local government and Rural Development

The farm visit was a fact finding one by Hon. Fiifi Fiavi Kwetey, Minister for Food and Agriculture (MOFA), together with Hon. Julius Debrah, Minister for Local Government to ascertain the sources of water for irrigating vegetables in AMA.

During the visit, it came to light that, contrary to the notion that drain water is used by all the farmers, it was revealed that most sources of water were dugouts,

ANNUAL PROGRESS REPORT, 2014

wells and pipe borne with the minority resorting to the drains wholly or partly when the taps fails.

District Report Presentation

At the end of the each quarter of 2014, District Agric Officers and various supervisors presented their reports. Suggestions were given and questions were raised during the presentation. The purpose of the presentation was to evaluate the level of success of work. All four District Performance Reviews were successfully held.

Livestock Production (including LDP Credit in-kind Report on Credit in Kind for Sheep

Batch No.	No of Beneficiaries		No. of Animal Received			Birth (No. Born Alive)			Mortalities			Total
	M	F	M	F	Total	M	F	Total	Adult	Young	Total	
1 st	48	12	45	339	384	47	34	81	218	19	121	228
2 nd	13	7	-	200	200	20	22	42	162	22	70	58
3 rd	31	7	-	230	230	8	8	16	202	16	28	28
4 th (New)	6	-	9	30	39	1	10	11	12	5	6	33
Totals			59	799	853	76	74	150	594	62	225	347

TOTAL PER BATCH=(Tot .Adult Received-Adult Mort)+(Tot. Birth-Tot .Young Mortality)

30th NATIONAL FARMERS AND FISHERMENS` DAY CELEBRATION

The Metropolitan Department of Agriculture held the 30th National Farmers and Fishermen Day event during the reporting period to honour gallant stakeholders in the agro industry. The Accra Metropolitan Directorate celebrated the occasion at the New Fadama cluster of schools. The theme for the celebration was “Eat What We Grow”. Eighteen (18) farmers and fishermen who excelled during the period were presented with awesome awards. The best farmer for 2014 was **Mr. Ali Yelibi Yusif of Dzorwulu**. Funds for the Farmers Day celebration were provided by the Accra Metropolitan Assembly.

Technologies Demonstrated to Farmers, 2014

Technologies	Number of Beneficiaries in Attendance at Demonstrations			
	Male	Female	Total	%Female
District Total				
Crop	Males	Females	Total	%female
Correct use of agro-chemicals	188	16	204	7.8%

ANNUAL PROGRESS REPORT, 2014

Row Planting for optimum production	28	7	35	20%
Seed/planting material production and multiplication techniques	0	0	0	#DIV/0!
Pest/Disease recognition, prevention and control	297	17	314	6.7%
Post harvest of food grains/ legumes and storage	25	10	35	28.6%
Introduction of improved crop varieties	0	0	0	#DIV/0!
Cocoa Nursery practices and Diseases control	0	0	0	#DIV/0!
Mushroom production	18	11	29	37.9%
Animal traction techniques	-	-	-	-
Mango nursery practices and diseases	-	-	-	-
Sunflower	-	-	-	-
Subtotal	556	61	617	9.9
Livestock	Males	Females	Total	% female
Meat hygiene	207		207	
Animal nutrition	61	8	43	11.6
Rabbit & grasscutter production and processing	89	20	109	18.3
Improve housing for animals	205	55	260	21.1
Pig production and management	28	2	30	6.67
Breed improvement techniques	69	11	80	13.75
Crop Residue treatment with Urea				
Snail farming	-	-	-	-
Grazing land improvement	-	-	-	-

ANNUAL PROGRESS REPORT, 2014

Pest/disease recognition and prevention	66	17	83	20.48%
I ₂ Vaccine				
Fodder production	-	-	-	-
Subtotal	723	113	836	13.5
Fisheries	Males	Females	Total	% female
Fish farming	15	-	-15	-
Cage culture				
Fingerlings production				
Fish processing				
Integrated fish farming				
Feeding trails				
Subtotal	0	29	29	100.0%
Others	Male	Female	Total	% Female
Group cohesion dynamics and savings mobilisation	110	130	240	54.2%
Soil fertility improvement techniques/management	85	20	105	19.0%
Improved processing technique		27	27	100
Improved irrigation technology	155	32	187	17.1%
Non-traditional agriculture	-	-	-	-
Use of weighing scales	-	-	-	-
Sensitizing butchers on harmful effects of singeing.	32		32	
Plantain suckers multiplication	-	-	-	-
Yam miniset	-	-	-	-

ANNUAL PROGRESS REPORT, 2014

Vegetable production	29	13	42	30.9
Record and Book Keeping	76	63	391	16.1
Sub Total	487	265	1024	25.9

STATISTICS AND INFORMATION DIRECTORATE ACTIVITIES

Listing, Measurement and Establishment of yield plots was carried in all enumeration areas.

Production Levels [Metric Tonnes] of Agricultural Activities in AMA), 2014

Crop	Estimated Cropped Area (Ha) 2014	Estimated Crop Production (M/t) 2014
Cauliflower	3.421	20.44
Sweet Pepper	8.411	15.21
Pepper	7.270	3.78
Cabbage	21.366	386.87
Lettuce	23.330	176.40
MAIZE	50.341	81.60

As compared to the preceding year, production levels have reduced. This could be attributed to the decline in the total land size put under cultivation which has also affected the average land size and the optimum production.

Veterinary Services**Internally Generated Funds**

Source of Fund	Inflows (Ghc)		% Difference
	Annual 2013	Annual 2014	
Phytosanitary Inspections	-	-	-
Vaccines and Service Charges	41,338	64,122	35.53
Other			
Sub-Total	41,338	64,122	35.53

Rabies Situation in AMA as at Dec., 2014

Cases	Number 2013	Number 2014
No. of Bites	648	491
No. of Stray Dog Bites	382	368
No. of Positive Cases	24	6
Cases Quarantined	226	123
No. of Pets Immunized	4223(3975 Dogs and 248 Cats)	(9058 Dogs and 430 Cats)
No. of Human Deaths	0	0

Market Extension / Women in Agric Development

OBJECTIVE	ACTIVITY	ACHIEVEMENT/ OUTCOME	PARTICIPANT			REMARKS
			MALE	FEMALE	TOTAL	
To form new groups and strengthen existing ones.	Education on group dynamics	Onion sellers at Agboloshie were met. New groups being formed at Mallam Attah and Kaneshie.	90	85	175	Group is vibrant. To repeat activity
To stop food adulteration in all markets in AMA	Talk on health hazards of adulterants	Met palm oil, plantain and banana sellers at Agbogloboshie, Makola, Kaneshie, Mallam Attah and Odorna.	5	193	198	Prevent use of adulterants like dyes and carbide
Meat hygiene	Education on proper handling and storage of meat	Met butchers at Kaneshie Agbogloboshie and Makola	111	-	111	Butchers lack storage facilities
To have traders keep proper records	Groups were educated on importance of	Chop bar keepers and butchers at Agbogloboshie, Makola and Mamobi	40	120	160	3 groups were met.

ANNUAL PROGRESS REPORT, 2014

	keeping record					
Health and nutrition	Educated traders on balanced diet and proper washing of vegetables.	Women participated and showed interest in topic through questions at kaneshie and Agbogloboshie	-	83	83	To continue with topic.
Food safety	Use of fresh ingredients for cooking. Importance of good sanitation	Chop bar operators. Corn millers at Agbogloboshie. Kaneshie and mokola	15	259	274	
Managing post harvest losses	Advised traders on the effect of direct rays of sun on shelf life of items. Trained women on value addition using spices and cereals	Most exotic vegetable sellers now sell under umbrella at Agbogloboshie. Group at Kwasiadjaso can now process, pack and label products.	10	200	210	To continue with education.

AMA MARKET INFORMATION 2014 ANNUAL

Wholesale Prices of food commodities

COMMODITY	ANNUAL AVERAGE 2014	ANNUAL AVERAGE 2013	% CHANGE IN PRICE 2014
Maize	113.12	81.55	38.71
Millet	157.12	148.83	5.57

ANNUAL PROGRESS REPORT, 2014

Guinea Corn	189.75	152.09	24.76
Rice (Local)	171.99	180.51	-4.72
Rice (Imported)	163.01	119.01	36.97
Yam (White)	284.98	294.19	-3.13
Cocoyam	175.12	105.47	66.04
Cassava	62.43	73.37	-14.91
Gari	103.41	109.31	-5.39
Cassava Chips	56.47	51.99	8.61
Plantain (Apentu)	12.54	16.51	-24.05
Plantain (Apem)	15.65	20.93	-25.23
Banana	8.00	7.79	2.69
Orange	14.28	10.62	34.46
Pineapple	106.93	106.45	0.45
Mangoes	25.00	-	-
Tomatoes	254.06	221.6	14.65
Garden Eggs	68.17	91.6	-25.58
Onions	237.39	220.07	7.87
Ginger	91.13	88.61	2.84
Dried Pepper	237.39	224.86	5.57
Fresh Pepper	100.97	111.01	-9.04
Unshelled Groundnut	80.00	99.88	-19.90
Groundnut (Red)	347.24	227.59	52.57
Cowpea (White)	309.56	261.27	18.48
Soya Bean	258.27	138.4	86.61
Groundnut Oil	-	-	-
Palm oil	57.72	50.85	13.51
Coconut oil	67.45	59.32	13.70
Beef		-	-
Pork		-	-
Smoked Herring	52.77	41.75	26.39
Salted Dried Fish	266.49	235.88	12.98
Eggs (Commercial)	10.41	9.51	9.46
Live Bird		-	
Anchovies		-	

Analysis

There was a general increase in the prices of food commodities. Though there was no drought during the main season the price of maize rather increased. The effect of the erratic rainfall in 2013 is one of the reasons for this trend in price of maize.

ANNUAL PROGRESS REPORT, 2014

The increase in prices of food commodities like tomato can be attributed to increasing cost of fuel, haulage and cost of production.

Finance Situation

Budget Item	Annual - 2013	Annual - 2014	% difference
Personal Emolument (PE)	446,086	418,841.84	93.79
Service (GoG)	5,712	42,681.48	647.22
Service (Donor)	82,065		
Total	533,863	461,523.32	
<i>Source: DADU Budget Unit, MoFA-AMA, 2014</i>			

Challenges

- Funds to carryout effective execution of planned activities and for farm and home visits were not released on time throughout the reporting period.
- Logistical constraints especially transport or mobility equipment's, scales for effective training on standardized selling on our markets, megaphones to reach a larger number of traders during trainings.
- Estate development taking over our farmlands and limiting food crop production in the Accra metropolis

Strategies to Overcome Challenges

- Continuous reminder to the powers that be on the needs of the Food and Agriculture Department of AMA
- Applying to the Assembly to assist in the supply of needed office equipments like photo copier etc.
- Device strategies to generate funds for office running while blocking financial seepages in the Department
- Engagement of key stakeholders such as land owners, traditional leaders and city authorities to dialogue on availing secured lands to promote agriculture in the Accra Metropolis.
- Encouraging home gardening among homesteads and estate dwellers.

Outlook For 2015

- Intense monitoring and farm visits to ensure an appreciable adoption rate of interventions introduced to farmers and also advise on their challenges.
- Effective follow-up on new, existing and functional farmer and market groups to update data base.

ANNUAL PROGRESS REPORT, 2014

- Promotion of the micro and macro livestock industry
- Ensure that, farmers in AMA keep and maintain proper records and also see their activities as business ventures
- Ensure that, vegetable farmers adopt safer irrigation practices.
- Improve on market and meat hygiene education through intense food safety seminars.
- Intensify education on reduction of post-harvest losses through processing of perishable foodstuff.
- Provision of in-service training for field staff to make them more versatile in their line of duty.
- Execute all actions planned and budgeted for the year 2015.



A visit by Agric Sub-committee to a Rabbitary at Dansoman



The Agric sub committee making an observation of the CMB market.



The Agric Sub-committee in an interaction with some traders at CMB MARKET

METRO PUBLIC HEALTH DEPARTMENT

Last years' cholera outbreak started from Agbogbloshie an electoral area in the Ashiedu Keteke Sub Metro, it quickly spread throughout the entire Metropolis just after a few weeks after the outbreak. The first case was recorded on the 10th June, 2014 in all six thousand, two hundred and forty three (6,243) number of people were affected with fifty seven (57) deaths recorded.

It was noticed that most of the cases were recorded over the weekends after social activities like funerals, weddings, outdoorings were organized. This got the hospitals overcrowded with patients. Some of the facilities had to turn their entire O.P.D into wards with patients receiving treatments on chairs and tables.

Even though the disease was Metro wide certain areas such as Mensah Guinea, Odawna and Abuja had more recorded cases than other areas in the Metropolis. In just two months after the outbreak of Cholera, Sixteen (16) people had died in

Mensah Guinea alone. Realising the linkage between food, water and cholera, the Accra Metropolitan Assembly undertook the following strategies as follows;

1. Intensified Health Education

In collaboration with the Ministry of Education, National Disaster Management Organization, National Commission for Civic Education, Department of Social Welfare and Community Development, Assembly Members and the entire workforce of the AMA, public education was seriously executed. The Ministry of information released vans to complement those of the vans of the Assembly to propagate the message throughout the Metropolis about the need to;

- Wash hands thoroughly with soap and water before eating and after visiting the toilet.
- Avoid buying food from unhygienic places
- Avoid eating cold food and the need to drink water from safe sources only
- Rush to the nearest health facility when the symptoms of cholera show up.

2. Frequent Clean-up Exercise in the Metropolis

- All the heaps of refuse/waste in the City were evacuated and sanitary sites fumigated/sprayed.
- Weekly clean-up exercises were conducted in flash points in the City
- Acquisition of two landfill sites in Sonitra and Insomnia

3. Elimination of Mensah Guinea

It was realised that most of the cooked food sold in the City emanated from Mensah Guinea. It was also realized that Mensah Guinea recorded one of the highest number of cases with Sixteen (16) deaths in a matter of four weeks. In addition to that, there were other serious violations such as the absence of sanitary facilities in the said area. Criminal activities were also wide spread in Mensah Guinea with a heavy foreigner presence. Not surprisingly, the elimination of Mensah Guinea saw a dramatic drop in the number of cholera cases in the City.

4. Seizure, Destruction of food, Closure and demolishing of certain food preparing facilities

The Assembly embarked on an aggressive exercise of seizing and destroying unhygienic foods which were meant for sale to the public. In some cases, places where the food was prepared was also demolished due to their inappropriate sanitary conditions.

5. Aggressive Prosecutions of Sanitary Offenders and the donation of Items to the Health Facilities

ANNUAL PROGRESS REPORT, 2014

Sanitary offenders were aggressively prosecuted in the sanitation courts. The Assembly also made a number of donations in the form of chemicals, soaps and toiletries to the major health facilities in the Metropolis.

Current Situation

As a result of the above interventions, the number of cases has reduced drastically and it is hoped that the outbreak will come to an end in a few weeks from now.

- Establishment of Sanitation Standards Implementation Committee (SSIC) in all 76 Electoral Areas
- To enhance the activities of the monitoring department and public health Standards, three (3) Sanitation Courts Have Been Set-up in the Metropolis.
- Establishing Two (2) More Sanitation Courts at Osu Klotey And Ayawaso East by the end of 2014
- Training and Re-training of all Prosecutors
- Training of all Environmental Health Officers as Enforcers of the Law.

Elimination of lavender hill (Practically Completed)



ANNUAL PROGRESS REPORT, 2014

- Effective and efficient Drain/Sewerage maintenance.
- Accra Metro Road Department started packaging and awarding of contracts for desilting of all road side and storm water drains in February, 2014.



Sub-Metro	Summonse Applied for	Summonses Issued	Summonses Served	Bench Warrant Issued	Bench Warrant Effected	Cases/ Bench Warrant pending	Cases Successfully prosecuted	Fine (GHS)
ABK. SOUTH	25	20	15	5	3	2	3	460.00
ABK.CENTRAL	87	73	73	18	14	27	45	3,280.00
ABK. NORTH	32	22	22	10	3	4	5	1,100.00
OKAI. SOUTH	52	52	37	2	1	8	29	1,800.00
OKAI. NORTH	63	45	15	2	0	5	15	2,040.00
ASH. KETEKE	20	20	10	0	0	5	10	1,950.00
OSU. KLOTTEY	15	11	11	2	0	6	3	720.00
AYA. EAST	68	68	48	35	4	31	3	0
AYA. WEST	40	12	12	0	0	8	8	0

ANNUAL PROGRESS REPORT, 2014

AYA. CENTRAL	12	8	8	3	0	0	5	1,050.00
TOTAL	404	351	251	79	25	96	126	12,400.00

List of desilted drains

- Otublohum Street
- Bubiashie-Kaneshie Storm Drain
- Salaga Market Drains
- Achimota-Apenkwa Storm Drain (Down Stream)
- Mampon Storm Drain
- Onyasia Storm Drain (Down Stream)
- Dansoman Storm Drain 'B'
- Mamprobi Road Side Drain
- Kwashieman Road Side Drain
- South Kaneshie Storm Drain
- Awudome Storm Drain
- Mataheko Storm Drains
- Nima Down Stream
- Sukura Storm Drain
- Dansoman Storm Drain 'A'

ROAD AND TRANSPORTATION

- Urban Passenger Transport Services Bye-Laws were passed in 2009 and reviewed in 2011 to regulate public transport services in the metropolis.
- 140 transport groups have been registered and issued the basic operational permit renewable each year.
- The Urban Transport Project (UTP) has been restructured and extended for 2 years ending December 2014.
- An inter MMDA entity known as the pre – Greater Accra Passenger Transport Executive (GAPTE) has been created to deal with the inter MMDA aspects relating to the Urban Passenger Transport.
- A key condition for the extension of the project is that a high capacity bus service should be operational by 15th December 2014. Having considered various options it has been proposed that the Amasaman – Accra,(CMB) Type B corridor should become operational in 2014 at the cost of USD 7 million
- 180 intra-city passenger transport entities had registered with the Assembly as at 31st August 2014

ANNUAL PROGRESS REPORT, 2014

- Out of this number 152 entities had renewed their operational permit in 2014, covering some 6,379 vehicles and 4,986 drivers. Representing 84% compliance rate
- Companies comprising the GPRTU, Cooperative, and PROTOA respectively have been formed to operate the bus franchise system from Amasaman to Tudu, Accra. A team of operators also travelled to Brazil to observe the bus options.

Enforcement

Enforcement during the period under review was minimal and sporadic as a result of lack of resources on the part of the Metro Guards. These include vehicle, clamps, and fuel. Enforcement activities were concentrated at Accra Central and Kwame Nkrumah Circle Area.

Traffic Management Programme for 2014

- Massive improvement in our Traffic Lights Systems
- Coordinating Traffic Lights through Out the City
- Detection of Red Light Jumping and other Traffic Infractions
- Real Time Data Collection
- Dynamic Traffic Information System
- A total of 207 traffic lights will be installed in the year.
- This includes the upgrade of the signal heads from halogen lamps to Light Emission Diodes (LED) s.
- The AMA in collaboration with the National Security has mounted 75 security cameras within the Accra Metropolis





TRAFFIC LIGHT INSTALLATION

Some of the Intersections are as follows;

- Electoral Commission
- National Theatre
- Oblogo Road Intersection
- Farisco
- Flat Staff House Intersection
- 37th Military Hospital Insection
- Fire Service/ Police Head Office Intersection
- Holy Spirit Cathedral
- Airport Junction
- Opeihea
- Abelenkpe Junction
- Pig Farm
- Kanda Club 10 Junction
- Shangri La

Decongestion and Beautification Projects

- Continue with the removal of unauthorized structures and prevent reoccurrence within the city.

ANNUAL PROGRESS REPORT, 2014

- Continue to rid the city of e-waste through the arrest of push trucks
- Encourage residents and institutions to beautify the city through painting of their premises.
- Continue the prosecution of residents and institutions who paste posters at unauthorized places.
- Continue with the removal of traders and squatters operating on pavements and streets.
- Mensah Guinea
- Part of Abuja behind CMB
- Cleared the embankment of Korle-Lagoon and its surroundings at Beyeeman, Agbogbloshie (Sikkens area) and Galloway to the walls of residents
- Creation of a 100 feet Buffer Zone for the Korle-Lagoon embankment



Before



URBAN PASSENGER TRANSPORT UNIT

The Urban Transport Project (UTP) is being implemented by the Government of Ghana through the Ministry of Roads and Highways (MRH), and the Ministry of

Local Government and Rural Development (MLGRD). The implementing agency is the Department of Urban Roads. Funded by the World Bank (WB), the Global Environmental Facility (GEF) and the Agence Francaise de Developpement (AFD), the project aims, among other things, at improving mobility in selected Metropolitan, Municipal, and District Assemblies (MMDA) including the Accra Metropolitan Assembly (AMA). This is to be achieved through a combination of traffic management improvements, regulation of public transport services and implementation of a Bus Rapid Transit (BRT) system. The Urban Passenger Transport Unit (UPTU) of AMA is responsible for the planning, regulating and monitoring of Urban Passenger Transport services in the Accra Metropolis.

Programme objectives and outputs

The Development Objectives of the Urban Transport Project and their measures of effectiveness are shown in the table below:

Development Objective	Measure of effectiveness
i. Improve mobility in areas of participating MMDAs, and implementation of Bus Rapid Transit (BRT) system	○ Reduction in average travel time for bus passengers ○ Increase in average travel speed for all traffic ○ Increase in productivity of bus service (passenger share of large buses)
ii. Promote a shift to more environmentally-sustainable transport modes and lower transport-related GHG emissions along the pilot BRT corridor in Accra.	○ Reduction in CO₂ emissions along the BRT pilot corridor in Accra

A number of expected outputs have been defined in the Project Implementation Manual and are listed in the table below:

Item	Outputs	Status
1.	UPTU is set up and fully resourced	Completed
2.	Resolution to set up AUPTCG passed by each Accra MMDA	GAPTE was incorporated as a Company Limited by Guarantee by the Registrar General's Department on 4 th April, 2014
3.	Data collection for transport routes and Registration of operators completed	94% completed
4.	Capacity Building program for UPTU staff fully implemented	20% completed
5.	Urban Passenger Transport Services bye-laws passed	Completed

ANNUAL PROGRESS REPORT, 2014

Item	Outputs	Status
6.	License “type A” issued to all registered operators	93% completed
7.	License “type B” issued on 1 st major route	Not commenced, but a Draft Route Service Contract(RSC) has been developed and discussed with the operator representatives
8.	Public Transport network plan completed	Not commenced
9.	Organizational manuals and action plan for the enforcement of Urban Transport regulations developed	Not commenced
10.	Action Plan for the enforcement of Urban Transport regulations implemented	Consultant’s Final Report on Enforcement Of Urban Passenger Transport Regulations has been submitted, and a joint task force proposed. Local enforcement using Metro Guards is being employed by AMA
11.	Monthly and quarterly reports presented to UTAC through Project Advisory Office (PAO)	Quarterly progress reports have been submitted to pre-GAPTE office regularly. The last submitted was for April to June 2014

Activities carried out this quarter by the UPTU-AMA are reported in the following sections.

Progress achieved on Project Outputs in this quarter

Passenger Transport Database

As at 30th September 2014, 180 intra-city passenger transport entities had registered with the Assembly. Out of this number 149 entities had renewed their operational permit in 2014, covering some 6,465 vehicles and 4,979 drivers. This represents a compliance rate of 83%. The number of vehicles registered to date is higher than the number of drivers registered. This led to the suspicion that some registered operators had registered vehicles on behalf of non-compliant drivers in order to secure them commercial stickers. The UPTU has resolved to link vehicles with their drivers beginning from 2015, in order to curb this trend. Appendix 1 Shows details of the compliant operators.

Sensitization

One-on-one discussions with transport operators in AMA continued during the period under review. The UPTU held a meeting of transport operators at the Teachers Hall on 9th September 2014. Issues discussed at the meeting include

ANNUAL PROGRESS REPORT, 2014

wrongful acquisition of operational documents, route conflicts, usage of bus stops & poor location of stations, information dissemination to members and disparity between number of drivers and vehicles. DSP Obeng of the MTTD, Officer Mante of the AMA Security Department and Madam Margaret Collison were in attendance to support the UPTU in their presentation

Enforcement

Enforcement during the period under review was minimal and sporadic as a result of lack of resources on the part of the Metro Guards. These include vehicle, clamps, and fuel. An encouraging development however is that, at a management meeting on 7th July 2014, it was agreed that 40% of penalties arising from transport-related offences should be dedicated to enforcement activities. This would enable regular enforcement activities.

Finance and Administration

Finance

During the year under review the UPTU staff received the long-awaited remuneration for the period of January to August 2014. This did not include operational funds. Details of disbursements to the AMA UTP account since project commencement are shown in the table below.

	Date of Request	Date of Payment	Amount (GHC)	Cumulative Amount (GHC)
1	7/01/2009	19/02/2009	40,000.00	40,000.00
2	13/05/2009	10/06/2009	60,350.00	100,350.00
3	19/10/2009	16/11/2009	61,350.00	161,700.00
4	1/04/2010	30/04/2010	60,000.00	221,700.00
5	19/03/2010	30/04/2010	84,210.00 ¹	305,910.00
6	2/08/2010	20/09/2010	50,000.00	355,910.00
7	25/02/2011	29/03/2011	60,000.00	415,910.00
8	9/09/2011	03/10/2011	60,000.00	475,910.00
9	9/03/2012	24/04/2012	75,000.00	550,910.00
10	22/08/2012	9/10/2012	80,000.00	630,910.00
11	22/01/2013	20/02/2013	80,000.00	710,910.00
12	May 2013	12/07/2013	90,000.00	800,910.00
13	January 2014	2/10/2014	48,800.20	849,710.20

The latest replenishment request made in January 2014 is yet to be honoured.

Administration

Integration of UPTU into Assembly

During the year under review the Local Government Service affirmed that the service sought to convert the UPTU into the Department of Transportation (DoT),

ANNUAL PROGRESS REPORT, 2014

and to maintain staff of the UPTU to form the core staff of the DoT. The Service further requested the Assembly to make provision for the Personnel Emolument of the UPTU staff in its 2015 Budget. This development is most encouraging.

Meetings

A summary of meetings attended by UPTU staff and associates during the period under review is provided in the following section.

	Date	Type of Meeting	Called By	Venue	Attended by
1	07/07/2014	Management Meeting	MCD	AMA Executive Chambers	KO
2	14/07/2014	Launching of GAPTE Board	Head, pre GAPTE	Accra International conference centre	KO
3	16/07/2014	Meeting with AFD Team: Simon Saddier, Marianne Klarsfeld	UPTU	AMA UPTU Office	KO, AJ, SO
4	17/07/2014	Authority Meeting	MCE	AMA Assembly Hall	KO
5	21/07/2014	Management Meeting	MCD	AMA Executive Chambers	KO
6	23/07/2014	GAPTE General Meeting	GAPTE Board Chairman	Residence of MCE	KO
7	29/07/2014	Management Meeting	MCD	AMA Executive Chambers	KO
8	01/08/2014	Development Planning Subcommittee meeting	Subcommittee Chairman	AMA Executive Chambers	AJ
9	01/08/2014	Social services Subcommittee meeting	Subcommittee Chairman	AMA Executive Chambers	KO
10	04/08/2014	Management Meeting	MCD	AMA Executive Chambers	KO
11	18/08/2014	Management Meeting	MCD	AMA Executive Chambers	KO
12	25/08/2014	Management Meeting	MCD	AMA Executive Chambers	KO

	Date	Type of Meeting	Called By	Venue	Attended by
13	27/08/2014	Meeting with FOAT team	MCD	AMA Executive Chambers	KO
14	08/09/2014	Management Meeting	MCD	AMA Executive Chambers	KO
15	09/09/2014	Meeting with transport operator executives	UPTU	Teachers' Hall	KO
16	15/09/2014	Management Meeting	MCD	AMA Executive Chambers	KO
17	17/09/2014	Meeting with GAPTE, DUR AMRD and UPTU on interventions at Achimota Terminal	DUR	AMRD	KO
18	18/09/2014	Site Visit to Achimota Terminal to meet Contractor and Consultant	DUR	Achimota Terminal	KO
19	23/09/2014	Management Meeting	MCD	AMA Executive Chambers	KO
20	24/09/2014	GAPTE sensitisation of AMA stakeholders	GAPTE	AMA Executive Chambers	KO
21	26/09/2014	Core UPTU meeting	Head, UPTU	UPTU Office	KO, AJ, SO

Challenges and recommendations

Challenges of regulation

Frequently occurring regulation issues include poor siting of stations, and route conflicts specifically the resistance of existing transport groups to additional groups operating the same route. In such cases the responsibility falls on the UPTU to determine whether there exists a demand for the services of the new group, or whether the services are surplus to the demand. While the UPTU is able to determine this qualitatively through observation of passenger queues and waiting times, there is also the need for a quantitative determination that would set limits for the supply of passenger transport services in specific locations and along various routes. This activity requires a metropolis-wide scientific study that will yield a general procedure to determine the optimum supply of passenger transport services as a function of demand indicators at any given time.

Lack of data on long distance passenger transport services

With the Route Registration Exercise virtually complete, a database of **intracity** passenger transport services has been established and their regulation commenced in earnest. It is observed that although **intercity** transporters spend a significant portion of their travel time within the Accra Metropolis there is no database of their operations or any formal regulation. There is therefore the need for intercity passenger transport services to be incorporated into the passenger transport database and then regulated.

Recommendations

Demand-supply study of urban transport in AMA

The UPTU needs to carry out a travel demand-supply study to arrive at scientifically determined limits that would guide the maintenance of an optimal mix of commercial passenger vehicles to convey passengers efficiently along various routes. The limits would also guide the decision as to whether or not the supply of services meets the demand and if additional operators need to be registered to operate a particular route. The UPTU will present details of the proposed study to the Metro Coordinating Director for approval. The UPTU has also developed a request-for-funding document that outlines this study among others which require funding.

Route Registration for Long-distance passenger services

It is recommended that a route registration exercise be carried out for long-distance passenger services, with the view to establish a database and consequently regulate these services. This would require stakeholder sensitisation workshops field enumerators and data entry personnel. A work plan and associated budget for the proposal will be presented to the Assembly for its approval.

AYAWASO WEST SUB METROPOLITAN COUNCIL

The Sub metro office programmed and carried out the following activities during the year 2014.

- ❖ Revenue Mobilization
- ❖ Sensitization/ education campaigns
- ❖ Supervision of solid waste collection
- ❖ Cleansing of public places such as sweeping of streets, open spaces, markets and lorry parks, cleansing of overgrown weeds along roads.
- ❖ Enforcement of sanitary regulations and other AMA Bye-Laws
- ❖ Identification hazards and disaster and awareness creation
- ❖ Monitoring and evaluation of all activities

ANNUAL PROGRESS REPORT, 2014

- ❖ The security unit of the sub metro also performed these duties; traffic direction, pavement duties, revenue task force, towing and clamping, joint task force, bench warrant, patrols, library security.
- ❖ The metro public health unit in the sub metro has been tasked to promote a healthy lifestyle to improve upon the health and well-being of the people in all six electoral areas of the Sub metro to prevent the occurrences of diseases. The units activities are as follows;

- **Nuisance control and enforcement programme**

The programme basically deals with the detection and abatement of nuisances of public health importance in human settlement in the year under review. The under listed premises were inspected;

NO.	TYPES OF PREMISES	ESTIMATED PREMISES IN SUB METRO	NO OF PREMISES INSPECTED
1.	Residential	12,306	1925
2.	Hospitability	1,748	311
3.	Schools	84	45
4.	Health care	32	17
5.	Industries	Nil	Nil
6.	Public toilets	40	8

❖ **Food, water and drug safety programme**

The inspection was undertaken to ensure that water, food and drugs are safe to the public in the process of preparing, manufacturing and selling under the utmost hygiene practices. Inspections were carried out in the various areas.

COMPONENTS	ESTIMATED PREMISES IN SUB METRO	NO. OF PREMISES INSPECTED
Restaurants	56	40
Hotels	67	48
Drinking bar	103	63
Chop bar	79	36
Frozen food	32	18
Bakery	10	3
Drug	57	29
Packaged food	12	19

To ensure that sanitation and the AMA bye laws are enforced by the public health department below is the statistics for the cases presented to court; A total number of 69 cases were presented to the sanitation court for prosecution and defaulters were fine to a tune of one thousand five hundred Ghana Cedis;

- ❖ Medical Screening test was organized with seven hundred and fifty six food vendors medically screened; a total of one hundred and thirty six cases were prosecuted in court. These prosecutions involves landlord without houses without sanitary facilities, food vendors operating without valid medical health certificates, hospitability industries operating without the public health suitability reports among others and improvement in observing practices in both public and private schools in the sub metro.

ANNUAL PROGRESS REPORT, 2014

- ❖ The building inspectorate unit supervised the physical developments from preliminary stages to the day of habitation. It checked on development to conform with building regulations and codes, halt or stop unauthorized development, ensure safety of structures, encourage developers of already completed buildings without permits to submit documents for regularization, ensure that development are issued with certificate of habitation after completion. The building unit continued with the following activities during the year 2014.
 - Ensure developers acquire the necessary certificate of habitation for completed developments
 - Attend to complaints with regards to erecting building processes
 - Stop all developments without permits
 - Brought all physical developments without permits to book
 - Educated developers on the need to acquire building permit before construction commencement
 - Checked on structures with permit to ensure they conform to the statutory laws of the Assembly.
 - From the month of July to September 2014, the inspectorate unit was able to identify about one hundred and twenty (120) physical developments without building permit within the sub metro which developers were asked to submit the necessary documents to the town and Country Planning Department of the Assembly for regularization.
 - Seventy two (72) developers were able to go through the regularization process and the rest having issues in terms of land ownership. The unit was also able to visit approximately fifty five (55) sites which have been granted approval and building permits to check whether developments was in conformity to their approval. Those that were not in conformity were forwarded to the Director of Works for further action whilst Forty eight (48) unauthorized developments were put to a halt.
 - Under the community development unit, home visits were paid to the heads of the various groups ie; Divine healers Women Group, Bawaleshie Presby Women Group and the Ebenezer Women Group. On the 2nd of October, a visit was paid to the Ebenezer group at Okponglo to have a discussion with their head on how best meetings can be organized to suit the members. The groups also held meetings and discussed issues on cholera its causes, symptoms and prevention and on the improvement of sewerage system in the community.

OSU KLOTTEY SUB METROPOLITAN COUNCIL

The Osu Klottey Sub metro also carried out the following activities in the year 2014. The public health unit of the sub metro conducted inspections in the various communities and the details are as follows;

Type of premise	No. of hse inspected	no. with approved toilets	No. rec. for collection	% No. of hses inspected	% No of hse inspected with toilet	% No. of hses inspected without toilet
Residential	10,562	7,137	5,176	5,080	73.26	66.90
Industrial	158	205	148	148	129.78	72.20
Health Care	41	75	75	75	182.63	100.00
Hospitability industries	437	334	141	205	96.43	42.22
Schools	78	61	65	50	78.21	106.56

The following nuisances were detected;

- Open defecation of toilet facility on premise
- Non provision of toilet facility on premises
- Dumping and burning of refuse at unauthorized place
- Insanitary drain on premise
- Overgrowth of weed on premise
- Trading at unauthorized places
- Insanitary premise

The department intensified health education in the various schools within the sub metro emphasis was on behavioural changes and WASH education. Durbars were organized to sensitize residents on cholera and flooding at Odawna/Sahara, Osu Ashante / Ringway.

Period	No. of cases presented	No. of successful prosecution	No. of bench warrant	Amount	Amount Pending
1 st Quarter	44	22	11	11	1,840.00
2 nd Quarter	42	23	9	21	1,080.00
3 rd Quarter	-	3	-	18	420.00
4 th Quarter	52	38	13	7	4,020.00
Total	138	86	33	57	7,360.00

Social Welfare Unit

The social welfare unit of the Osu Klottey Sub metro operated in the following sectors;

Child Right Protection

Sixty three (63) cases were reported and handled in the year under review. They included; maintenance, custody and access, paternity and family welfare

ANNUAL PROGRESS REPORT, 2014

reconciliation. An amount of nine thousand eight hundred and forty Ghana Cedis (Chic 9,840.00) was collected through the office to clients as maintenance fees and expenses.

No. of cases brought forward	-	Nil
Number of new cases	-	38
Total number of cases handled	-	36
Number successfully handled	-	36
Number unsuccessfully handled	-	Nil

Children in need of care and protection	-	43
Missing children	-	40
Abandoned	-	3
No. reunited with family	-	40
No. sent to the Osu Children's home	-	23

The children were brought to the office by the Adabraka, Central, Tesano, Neoplan, Airport and Nima police stations. They were made up of nineteen (19) boys and twenty four (24) girls mostly from Western, Eastern, Brong Ahafo, Ashanti, Upper East and Greater Accra regions.

Day Care Centres

Five (5) day care centres were registered and six (6) were renewed.

Community Development

Adult Education

Mass Meeting/Study Groups

No.	Community	Topics treated	Attendance		Total
			Male	Female	
1.	Osu Alata Ashante Ringway	Flooding Fire prevention Domestic Violence Cholera	35	165	200
2.	Osu Alata	Fire Prevention and management	1	53	54
3.	Odawna	Fire Safety	106	48	154
Total	3	5	142	266	408

Demonstration

No.	Community	Type of Demonstration	Names of Groups
1.	Osu Alata	Proper way of washing hands	Community members of Osu Alata, Osu Ashante & Ringway
2.	Odawna	How to correctly put	Circle Overhead,

		fire out using fire extinguisher	Taxi Driver Association, Circle Trotro Drivers Association, Osu Klotey sub metro office
Extensive Services			
3.	Community	Name of Organization	Type of activity
4.	Odawna	Ghana National Fire Service	Fire Safety
5.	Osu Alata	DOVVSU/Social Welfare	Domestic Violence /Child Right Forum
6.	Ringway	NADMO	

The works unit in the sub metro during the year under review undertook a number of activities geared towards ensuring the safety of buildings under construction, completed buildings as well as to ensure safety of markets in the sub metro. Fifteen (15) buildings and five (5) renovations which had received permits were monitored to ensure that developers build according to drawings and specifications approved. A fence wall erected by the Presby Church along Salem Street at Osu was removed with a number of kiosks and sheds cleared, markings was also done on some of tables and containers, sheds and kiosks. The department also undertook the following

- Prepared bill of quantities for the proposed sub metro offices
- Bill of quantities for the beautification of the Freedom and justice Park
- Advised thirty-one (31) developers on the processes to obtain permit

Waste Management Unit

The Unit undertook desilting exercises in the following areas

- 🚧 Castle Road
- 🚧 Liberia Road
- 🚧 Osu Ringway (Angola road and Lokko Street)
- 🚧 28th February Road
- 🚧 Odawna Sahara
- 🚧 Adabraka Official Town
- 🚧 Osu Market drains
- 🚧 Adabraka Market drains and its surroundings

It also supervised daily sweepings of our labourers, monitored and drew plans in order to have a clean environment. Some selected areas in the Sub Metro were Kinbu, Metro Mass Station and the Tema Station.

METRO SOCIAL WELFARE DEPARTMENT

PROGRAMME PERFORMANCE

CHILD RIGHTS, PROMOTION AND PROTECTION

MAINTENANCE

No. of cases brought forward	-	129
No. of new cases	-	456
Total no. of cases handled	-	585
No. of cases closed successfully	-	391
No. of cases closed unsuccessfully	-	184
No. of cases referred to Family Tribunal	-	4
No. of cases withdrawn	-	1
No. of cases pending	-	179

Custody/Access Cases

No. of cases brought forward	-	31
No. of new cases	-	119
Total no. of cases handled	-	140
No. of cases closed successfully	-	107
No. of cases closed unsuccessfully	-	33
No. of cases referred to the tribunal	-	7
No. of cases withdrawn	-	0
No. of cases pending	-	26

Paternity Cases

No. of cases brought forward	-	3
No. of new cases	-	15
Total no. of cases handled	-	18
No. of cases closed successfully	-	16
No of cases closed unsuccessfully	-	2
No. of cases referred to F/T	-	1
No. of cases withdrawn	-	Nil
No. of cases pending	-	1

Family Welfare / Reconciliation

No. of cases brought forward	-	15
No. of new cases	-	52
Total no. of cases handled	-	67
No. of cases closed successfully	-	52
No of cases closed unsuccessfully	-	15
No. of cases referred to F/T	-	2
No. of cases withdrawn	-	1
No. of cases pending	-	12

Day Care Centres

Registered Day Care Centres

No. of registered day care centres	-	213
No. of children in registered centres	-	5,163
No. of boys in registered centres	-	2,511
No. of girls in registered centres	-	2,652
No. of trained attendants	-	156
No. of untrained attendants	-	122
No. of cooks	-	116
No. of cleaners	-	42

During the period under review, two hundred and thirteen (213) day care centres were registered visited/monitored and professional advice given.

Unregistered Day Care Centres

No. of unregistered day care centres	-	58
No. of children in unregistered centres	-	3,785
No. of boys in unregistered centres	-	1,814
No. of girls in unregistered centres	-	1,971
No. of trained attendants	-	84
No. of untrained attendants	-	76
No. of cooks	-	52
No. of cleaners	-	52

Fifty two (52) unregistered centres were visited and encouraged to register.

Early Childhood care and Development Centre-Mamprobi

Mamprobi Neighbourhood centres is being run by a social worker/warden. This center has child/staff population of 106. The breakdown is as follows

No. of children	-	141
No. of boys	-	74
No. of girls	-	67
No. of trained attendants	-	2
No. of untrained attendants	-	4
No. of cooks	-	1
No. of cleaners	-	1
No of watchmen	-	1

A number of social activities also took place at the center. The following groups also met at the center for their meetings, programmers and other activities.

1. Renowned Gospel Church
2. West End Credit Union
3. SNNIT Pensioners Association
4. Veterans Association of Ghana
5. Opportunity Saving and Loans Limited

6. Public/Community Health Nurses

Registration of NGOs

Fifty eight (58) applications of NGOs were received during the year under review. Copies of applications were forwarded to the Accra Metropolitan Assembly (AMA) and Regional office (DSW) respectively for the action to be taken.

Children in need of care and protection

During the year under review, eight two (82) abandoned children with ages ranging from a day old to five years were received from the various zonal offices. Thirty-two children were processed and sent to the shelter for abuse children and the Osu Children's home respectively while the rest of the fifty (50) children were reunited with their families.

Disability Issues

During the year under review only one payment was effected, fifty seven thousand, two hundred and fifty Ghana Cedis (Ghc 57,250) were disbursed to forty five (45) persons with disability from the Disability Common Fund.

Hospital Welfare

Military Hospital

Case brought forward	-	Nil
New cases	-	67
Male	-	34
Female	-	33
Total No. of cases	-	67
No. of cases closed successfully	-	30
No. of cases closed unsuccessfully	-	30

The agency assisted the Neo Natal Intensive Care Unit (NICU) of the hospital to refer an abandoned baby girl delivered by a mentally challenged woman to the Osu Children's Home for Care and protection.

Livelihood Empowerment Against Poverty

Rehabilitation

As a compliment to the existing social protection measures, the livelihood Empowerment Against Poverty (LEAP) has been initiated by the government to provide conditional cash transfer to support the extreme poor, vulnerable and excluded sections of the population.

Accra Metropolitan Assembly LEAP covers the following areas, Chorkor Obeiwuku, Chorkor, Chemunaa, Jamestown, Ashiedu Keteke, La and Bukom Communities. Six (6) payments were made during this year. The office also undertook its monthly monitoring and evaluation of beneficiaries and caregivers to ascertain as to whether or not the cash transfers are being utilized properly as well as to resolve conflicts between care givers and beneficiaries. Counselling

sessions were also organized whilst some were referred to other agencies, Non-Governmental Agencies and Faith Based Organizations for various forms of assistance. The office continues to sensitize programme on LEAP.

Series of workshops were organized for staff during the year under the review. They were on preventing Children with Learning Disabilities from dropping out of school, FIDA/OSIWA, paralegal training, access to justice to empower women. A staff from the metro office also had the opportunity to attend a two-week training dubbed “Women in Management” at GIMPA. The workshop focused on training women in managerial positions.

DEPARTMENT OF COMMUNITY DEVELOPMENT

The activities of the department during the year centered on the formation of new groups and the strengthening of old ones, environmental sanitation, various meetings, activities, programs, forums and workshops held at the communities and sub metros. Activities carried out were sensitization of people on their civic rights and responsibilities, dissemination of information through study groups and mass meetings. The Home Science Extension Work went on as usual throughout the year. Women groups were taken through their normal demonstrations and educational programs. Other major activities carried out during the year under review are as follows;

- Fifty nine (59) study group meetings were held. The estimated audiences were one hundred eight hundred and seventy four (1,874). This was made up of five hundred males (500) and one thousand three hundred and seventy four (1,374) females. Some of the topic treated were on Environmental Sanitation, Diabetes, Financial Management, Sex Education, Self-medication, Severe Malaria, Ebola etc
- During the year under review, thirty (30) mass meetings were held. The estimated audiences were four-thousand, five hundred and sixty five (4,565). This was made up of two thousand six hundred and eighty five (2,885) females with these topics addressed; hepatitis, Lupus, Drug Abuse, Ebola, Cholera and social Inclusion Transfer with the following audiences present; Leaders, Assembly Members, Transport Union Reps, Drivers Union Reps, Traditional Authorities, Market Women etc.
- Formation of a number of new groups with the collaboration with various Sub Metro Units to organize programmes for community members

STUDY GROUP MEETINGS

NO.	COMMUNITY / GROUP	TOPICS TREATED	ATTENDANCE		TOTAL
			MALES	FEMALES	
1.	Divine Healers Church (La	Council Meeting	8	64	72

ANNUAL PROGRESS REPORT, 2014

	Bawaleshie)				
2.	Ebenezer Womens Group (Okponglo)	Cholera	32	60	92
3.	VIP ladies	Sanitation	120	280	400
4.	Ekame Na Akawo Women Group	Cholera	24	104	128
5.	Defanny Foundation Group	Sanitation	8	100	108
6.	Tailors, dressmakers Association	Drug Abuse	40	120	160
7.	Abeka Lapaz Trotro Union	Food Hygiene	100	192	292
8.	Achimota Market Women Association	Sanitation	120	140	360
9.	Help Age Mataheko	Cholera and its prevention	16	104	120
10.	Dromo Naa (Osu Alata)	Cholera	8	64	72
11.	Peace big time, peace and over society, peace royals ladies	Self-medication, health living, customer care, budgeting	40	140	180
12.	Pig farm	National Sanitation Day	60	68	128
13.	Laterbiokorshie	General Sanitation	100	44	144
14.	Majosda Prep. Sch	School Health Program (Environmental and personal hygiene)	116	68	184
15.	Victory	School Health Program (Environmental and personal hygiene)	112	56	168
16.	Vals Prep. Sch	School Health Program (Environmental and personal hygiene)	40	80	120
17.	Hope in Christ	School Health Program (Environmental and personal hygiene)	0	140	140

ANNUAL PROGRESS REPORT, 2014

18.	Glory Mount Sinai	School Health Program (Environmental and personal hygiene)	136	64	200
19.	Abeka Market Women Association	Food Hygiene	20	80	100
20.	Achimota New Terminal Market Association	Cholera	76	304	380
21.	Divine Healers Church (La Bawaleshie)	None	0	0	0
22.	Ebenezer Womens Group (Okponglo)	None	0	0	0
23.	Bawaleshie Presby Women Group (La Bawaleshie)	None	0	0	0
24.	Kinkawe	Cholera, Ebola, Proper Hand Washing, Sanitation, Security Tips, Voters registration exercise	40	140	180
25.	Deffany Foundation Group (Bubuashie)	Cholera	8	100	108
26.	Tailors and dressmakers Association (Odorkor)	Cholera	40	260	300
27.	Sukura	Dementia	0	104	104
28.	Mataheko one	Cholera and its prevention	40	72	112
29.	Mataheko two	Cholera and its prevention	56	88	144
30.	New Generation Womens Club	Cholera	0	200	200
31.	Al-Hari Womens Group	Cholera and Ebola	0	140	140
32.	Arise fitness club (kotobabi)	Ebola	72	88	160
33.	Pigfarm fitness club (Pigfarm)	Ebola	68	60	128
34.	Women for action	Cholera and Ebola	0	100	100
35.	Deffany Foundation	Cholera	8	100	108

ANNUAL PROGRESS REPORT, 2014

	Group				
36.	Soyenya Women Group	Cholera and Ebola	0	80	80
37.	Mothers Club Womens group	Ebola	0	140	140
38.	Osu Asantey	Budgeting	4	88	92
39.	Osu Alata	Healthy Living	32	92	124
40.	Sukula	Street naming and property addressing system	112	0	112
41.	Sukula	General Sanitation and the Construction of latrine facility in every household	104	0	104
42.	Bukom	Depression	4	120	160
43.	Jamestown	Healthy eating	16	128	144
44.	Pigfarm	Drug abuse, its dangers and prevention	0	60	60
45.	Pigfarm	Prevention of malaria	0	88	88
46.	La Bawaleshie, Divine healers Group	Food poisoning	0	60	60
47.	Okponglo: Ebenezer Group	General Meeting	4	12	16
48.	Abeka	Causes of blood pressure in relation to women	0	160	160
49.	Helpage	Self-Medication	100	48	148
50.	Future ladies	Self-Medication	0	112	112
51.	Deffany foundation Group	Drug Abuse/Self-Medication	8	80	88
52.	Sinners saved by Grace	Heart Attack/Cardiac Arrest	8	180	188
53.	Tailors and Dressmakers Association	Introduction of the department to the Group	60	100	160
54.	Nima	Assessing needs of community	92	80	172

ANNUAL PROGRESS REPORT, 2014

		members in terms of priority			
55.	Maamobi	Assessing needs of community members in terms of priority	80	80	160
56.	Bukom	Christ Little Band Wesley Methodist Church	4	120	160
57.	James town	Traditional Caterers Association	16	96	122
58.	Korle Bu (FOWA)	Cholera	0	120	120
59.	Korle Bu (FOWA)	Importance of eating fruits and vegetables	0	54	54
GRAND TOTAL			2,000	5,496	7,496

MASS MEETINGS

NO.	COMMUNITY / GROUP	TOPICS TREATED	ATTENDANCE		TOTAL
			MALES	FEMALES	
1.	Osu night market, day market Alata, Adjetey and environs (Osu Alata)	Cholera Sensitization	120	680	800
2.	Bohye Asaase (Odwana)	Cholera, Self-medication, healthy living	68	180	248
3.	Defanny foundation group (Bubuashie)	Cholera	80	400	480
4.	Sabon Zongo night market	Cholera control and its	168	36	532
5.	Sukula Taxi Rank	Cholera control and its prevention	204	60	264
6.	Manbrouk park	Cholera control and its prevention	400	720	1,120
7.	Takoradi Station Kaneshie	Cholera control and its	264	120	384

ANNUAL PROGRESS REPORT, 2014

		prevention			
8.	Fadama Food Vendors	Food hygiene	60	200	260
9.	Abeka Food Vendors	Food hygiene	168	368	528
10.	Abeka community	Cholera	168	368	528
11.	Nii-boi market	Sanitation	172	432	604
12.	La bawaleshie	-	-	-	-
13.	Divine Healers Women Group	-	0	0	0
14.	Bawaleshie Presby Women group	-	0	0	0
15.	Okponglo Ebenezer Groups	Menopause	-	-	-
16.	Odorkor Dress Association	Drug Abuse	48	212	260
17.	Osu Alata	Cholera, Ebola and proper hand washing	60	420	480
18.	Freedom and Justice Park (Odawna)	Cholera, Sanitation, AMA bye laws	520	1,400	1,920
19.	Defanny Foundation group (Bubuashie)	Cholera	320	180	500
20.	Tailors and dressmakers Association (Odorkor)	Cholera	680	800	1,440
21.	Sukula	Demetia	0	400	400
22.	Mataheko	Cholera and its prevention	400	720	1,120
23.	Pigfarm	Ebola	640	280	920
24.	Kotobabi	Cholera and Ebola	800	1,000	1,800
25.	Chorkor, Korle bu and Mamprobi	Cholera	1,200	1,600	2,800
26.	Christ Little Band Wesley Methodist Church (Bukom)	Depression	4	120	124
27.	Traditional Caterers	Healthy eating	16	96	112

ANNUAL PROGRESS REPORT, 2014

28.	Wesley Methodist Youth Club	Cholera Education	132	112	244
29.	St. Mary's Guild (Bukom)	Sanitation	164	92	256
Total			6,720	11,540	18,260

HOME VISITS

No.	Community	No. of Homes Visits	No. of Homes Education Took Place	No. of Voluntary Leaders
1.	Odawna	8	8	-
2.	Osu	48	48	-
3.	Adabraka	24	24	-
4.	Bukom	8	8	-
5.	Kokomlemle	16	16	-
6.	Newtown	40	40	-
7.	Pigfarm	64	64	-
8.	Darkuman	8	8	-
9.	Odorkor	8	8	-
10.	Bubuashie	12	12	-
11.	Abossey Okai	96	96	-
12.	Mataheko	100	100	-
13.	Sabon Zongo	56	56	-
14.	Bawaleshie	8	8	-
15.	Okponglo	8	8	-
		504	504	

No.	Community	Name of Organization	Type of Activity
1.	Odawnaa, Osu Doku, Osu Alata, Adabraka, Adabraka Official Town	Ghana National Fire Service, Metro Public Health, Social Welfare and NADMO	Education on cholera outbreak/Ebola and good customer services
2.	Osu Alata, Odawna	DOVVSU/Social Welfare	Domestic Violence/Child Right
3.	Ringway, Sahara	NADMO	Flooding
4.	Abeka, Fadama	Nationwide Microfinance Limited	Clean-up exercise
5.	Sukula	Metro Public Health	Toilet Facility Inspection
6.	Zongo	Ghana Students Industrial Attachment Programme/Ministry of local Government and	Clean Up Exercise

ANNUAL PROGRESS REPORT, 2014

		Rural Development	
7.	Sukula	Metro Public Health	Toilet facility Exercise
8.	James Town	Ghana Health Service	Mass Vaccination Programme
9.	Abeka, Circle Trotro Station	AMA	Clean up Exercise
10.	Achimota, Kaneshie Market	Zoom Alliance	Clean up Exercise
11.	Adabraka	Environmental health	Cholera
12.	Ayawaso East, Nima	North Western Eye Centre, Ministry of Health	Eye Screening, Breast Cancer Screening, Hepatitis B Screening and Blood Level Screening
13.	Ablekuma South	Ghana AIDS Commission	Support for HIV prevention
14.	Ablekuma South	RLG	Sponsorship for Dansoman Beach Soccer
15.	Laterbiakorshie	Complete Renewed Quipped Women (C.R.E.W)	Medical Screening
16.	Mataheko	Suban Associate	Medical Screening
17.	Kaneshie	AMA task Force, Metro Guards	Operation let the traffic flow
18.	Ring Road West Circle Overhead to Osu Cemetery	Public Health and Metro Guards	Sensitizing Squatters
19.	Accra Metropolis, Chorkor, Laterbiakorshie, Korle-bu	AMA	Informing the public on traffic management
20.	Accra Metropolis	AMA (Development Planning Committee)	Field Trip, Gbube River, Freedom Market and Tema Station Lorry Park

No.	Community Group	Topics Treated	Attendance		Total
			Male	Female	
1.	Devine Healers Church (La Bawalashie)	Council Meeting	2	16	18
2.	Ebenezer Women's Group	Cholera	8	15	23

ANNUAL PROGRESS REPORT, 2014

	(Okponglo)				
3.	VIP Ladies	Sanitation	30	35	65
4.	Ekame Na Akawo Women Group	Cholera	6	26	32
5.	Deffany Foundation Group (Bubuashie)	Sanitation	2	25	27
6.	Tailors and Dressmakers Association	Drug Abuse	10	30	40
7.	Abeka Lapaz Trotro Union	Food Hygiene	25	38	53
8.	Achimota Market Women Association	Sanitation	30	35	65
9.	Help Age Mataheko	Cholera and its prebention	4	26	30
10.	Dromo Naa (Osu Alata)	Cholera	2	16	18
11.	Peace big time, peace and love society, peace royal ladies (Odawna)	Self-medication, health living, customer care, budgeting	10	35	45
12.	Pig Farm	National Sanitation Day	0	17	17
13.	Laterbiokorshie	General Sanitation	25	11	36
14.	Majosda Prep. Sch.	School Health Program (environmental and personal hygiene)	29	17	46
15.	Victory	School Health Program (environmental and personal hygiene)	28	14	42
16.	Vals Prep. Sch	School Health Program (environmental and personal hygiene)	0	20	20
17.	Hope in Christ	School Health Program (environmental and personal hygiene)	0	35	35

ANNUAL PROGRESS REPORT, 2014

18.	Glory Mount Sinai	School Health Program (environmental and personal hygiene)	34	14	48
19.	Abeka Market Women Association	Food Hygiene	5	20	25
20.	Achimota New Terminal Market Association	Cholera	6	24	30
21.	Kinkawe	Cholera, Ebola, Proper hand washing, Sanitation, Security tips, voters registration exercise	10	35	45
22.	Deffany Foundation Group (Bubuashe)	Cholera	2	25	27
23.	Tailors and Dress Makers Association (Odorkor)	Cholera	10	65	75
24.	Sukula	Dementia	0	26	26
25.	Mataheko One	Cholera and its prevention	10	18	28
26.	Mataheko Two	Cholera and its prevention	14	22	36
27.	New Generation Women's Club	Cholera	0	50	50
28.	Al-Hari Women's Group	Cholera and Ebola	0	35	35
29.	Arise Fitness Club (Kotobabi)	Ebola	17	15	32
30.	Women for action	Cholera and Ebola	0	25	25
31.	Deffany Foundation Group	Cholera	2	25	27
32.	Soyenya Women Group	Cholera and Ebola	0	20	20
33.	Mother's Club Women; Group	Ebola	0	35	35
34.	Osu Ashantey	Budgeting	1	22	23
35.	Osu Alata	Healthy Living	8	22	31
36.	Sukula	General	26	0	26

ANNUAL PROGRESS REPORT, 2014

		Sanitation and the construction of latrine facility in every household			
37.	Bukom	Depression	1	30	31
38.	Jamestown	Healthy eating	4	32	36
39.	Pigfarm	Drug abuse its dangers and prevention	0	15	15
40.	Pigfarm	Prevention of Malaria	0	22	22
41.	La Bawaleshie, Divine Healers Women Group	Food Poisoning	0	15	15
42.	Okponglo: Ebenezer Group	General Meeting	1	3	4
43.	Abeka	Causes of blood pressure relation to women	0	40	40
44.	Helpage	Self - Medication	25	12	37
45.	Future Ladies	Self-Medication	0	28	28
46.	Deffany Foundation Group	Drug Abuse/Self Medication	2	20	22
47.	Sinners saved by grace	Heart Attack/Cardiac Arrest	2	45	47
48.	Tailors and Dressmakers' Association	Introduction of Department to the Group	15	25	40
49.	Nima	Assessing needs of community members in terms of priority	23	20	43
50.	Maamobi	Assessing needs of community members in terms of priority	20	20	43
51.	Bukom	Christ Little	1	30	36

ANNUAL PROGRESS REPORT, 2014

		Band Wesley Methodist Church			
52.	James town	Traditional Caterers Association	4	32	36
53.	Korle Bu (FOWA)	Cholera	0	30	30
54.	Korle Bu (FOWA)	Importance of eating fruits and vegetables	0	23	23
Total			500	1,374	1,874

No.	Community	Topics Treated	Audience		Total
			Males	Females	
1.	Osu Night market, day market Alata, Adjetey and environs (Osu Alata)	Cholera Sensitization	30	170	200
2.	Bohye Assase (Odawna)	Cholera, Self-medication, healthy living	17	45	62
3.	Deffany Foundation Group	Cholera	20	100	120
4.	Sabon Zongo Night market	Cholera Control and its control	42	36	78
5.	Sukula taxi market	Cholera, control and its prevention	51	15	66
6.	Manbrouk park	Cholera and its prevention	100	180	280
7.	Takoradi station kaneshe	Cholera and its prevention	56	30	86
8.	Fadama food vendors	Food hygiene	15	50	65
9.	Abeka food vendors	Food hygiene	12	48	60
10.	Abeka Community	Cholera	48	92	140
11.	Nii boi market	Sanitation	43	108	151
12.	Okponglo Ebenezer Group	Menopause	0	0	0
13.	Odorkor dress makers Association	Drug Abuse	12	53	65
14.	Osu Alata	Cholera, Ebola	15	105	120

ANNUAL PROGRESS REPORT, 2014

		and proper hand washing			
15.	Freedom and justice Park (Odawna)	Cholera Sanitation, AMA Byelaws	130	350	480
16.	Deffany Foundation Group (Bubuashie)	Cholera	80	120	200
17.	Tailors and dressmakers association (Odorkor)	Cholera	170	200	370
18.	Sukula	Dementia	0	100	100
19.	Mataheko	Cholera and its prevention	100	180	280
20.	Pigfarm	Ebola	160	140	300
21.	Kotobabi	Cholera and Ebola	200	250	450
22.	Chokor, korle bu and Mamprobi	Cholera	300	400	700
23.	Christ Little Band Wesley Methodist Church (Bukom)	Depression	1	30	31
24.	Traditional Caterer Association (Jamestown)	Healthy Eating	4	32	36
25.	Wesley Methodist Youth Club (Bukom)	Cholera Education	33	28	61
26.	St. Mary Guild (Bukom)	Sanitation	41	23	64
Total			1,680	2,885	4,565

ABLEKUMA CENTRAL SUB METROPOLITAN COUNCIL

The Ablekuma Central Sub Metro organized seven management meetings to discuss issues confronting the sub metro and four unit committee meetings in the year under review. The first one was held to update Heads of department and to discuss issues confronting the Sub metro.

The Ablekuma Central Waste management Unit is the Overseer of sanitary condition and waste management of waste collection within the Sub metro. The unit was responsible for the following activities;

- Daily sweeping and collection of street refuse
- Daily sweeping and collection of public waste
- Daily sweeping and collection of lorry station refuse, kerbs and pavements and daily supervision of labour force, sanitary site, public toilets and

ANNUAL PROGRESS REPORT, 2014

central refuse container sites, activities of private refuse containers, desilting and cleaning of gutters

- Daily weeding of green areas and submission of report on all activities to the head of department

The inclusion of two bola taxis in the sub metro has improved the refuse collection system. With the institution of the by-monthly national clean up exercise, work in the Ablekuma Central Sub metro has been very tedious due to the minimum no of staff who attend to the work load. This had always created refuse back log since the daily refuse collection is very huge due to the commercial activities at Abbosey Okai.

Contractors who have been awarded contracts to desilt drains had placed all the silted material at the shoulders of the drain and this is causing public nuisance. Refuse containers have been placed all around the district as an intervention for refuse collection and a levy in the form of polluter pay are collected by the Assembly members at the refuse containers site in the sub metro.

The NADMO unit in the sub metro also carried out a number of activities such as sensitizations of communities, school pupils, filling stations on cholera, ebola and disaster prevention. During the period under review, the Ablekuma Central Sub Metro experienced some heavy flooding especially during the rainy season and fire out breaks were also recorded. Some of the disaster areas include Adwenbu, Mataheko and the environs of Presby which are prone to flooding due to lack of proper drainage system.

Areas affected by flooding include Presbyterian Church and its environs situated at Mataheko. Other affected areas include Nana Anthony's area at Mataheko, Dan Lartey's Area which is around 1st near Takoradi Station, and Zamrama line. These floodings was as a result of lack of gutters in the area, houses built in water ways, erecting of illegal fence walls and dumping of refuse on waterways.

Public Health Unit

The public unit carried out the following activities;

- Hygiene education through premises inspection
- Inspection of premise enforcement of sanitation laws
- Monitoring and observance of environmental standards
- Health education through durbar

Items	Year 2014
Sanitation	
Total number of premise inspected	11,601
Total number of premises with toilet facility	8,506
Total number of premises registered with refuse contractor	6,134
Total number of premises not registered with	5,764

ANNUAL PROGRESS REPORT, 2014

refuse contractors	
Total number of premise without toilet facility	1,901
Notices	
Total number of notices served	2,551
Total number of notices complied with	1,726
Notices pending	825
Toilet	
Total number of pan latrines	0
Waste	
Total number of house hold supplied with waste bin	4,640
Total number of registered household on polluter pay system	3,219
Total number of frequent service	-
Health Certificate	
Total number of health certificate issued	303
Total amount accrued from health certificate	7,575
Summons	
Total number of summons issued	169
Total number of successful prosecution	53
Total number of cases fine	33

Hygiene Education

During the period under review, there was severe cholera outbreak within the metropolis, as such environmental health officers in the sub metro intensified education on hygiene in all seven electoral areas. Food vendors were given sensitization on personal hygiene and to ways to handle food. Due the outbreak of cholera, all the private and public toilets were fumigated to prevent further spread of the disease within the sub metro. In the course of inspection the following nuisances were detected;

- Non provision of toilet facility on premise
- Insanitary drain in front of premise
- Indiscriminate dumping and burning of refuse at authorized places
- Discharging of effluent into public drain
- Overgrowth of weeds in premises
- Display of wares on pavement
- Sitting of structures on unauthorized placed
- Discharging of effluent into public places
- None provision of toilet facility on premise

Building Inspectorate Unit

ANNUAL PROGRESS REPORT, 2014

The year 2014 was covered with lots of activities ranging from general field inspection to controlling of unauthorized development and wrong citing of containers within the jurisdiction of the sub metro.

The unit attended to complaints ranging from demarcation of disputes, citing of containers on public drains and evacuation of second hand tyre and scrap dealers. Notable of them are scrap dealers at the Abbosey Okai Central Mosque area where officers demolished sandcrete block structure used as a drinking bar, which was built on the public right of way.

The building unit inspectors carried out vigorous decongestion exercise and revisited, previous places which had already being attended to, within the Sub Metro. In the later part of October, the inspectorate task force together with the Metro Director embarked on a massive demolition exercise to demolish all unauthorized structures being cited behind the J. T Cluster of school of schools in Mataheko, Oblogo and Ring Way West through Zongo Junction, Flamingo to the Mars Road through to Dansoman into the Kpakpo Mankralo Street, Chemu road, Eduardo Modulana street and other places.

Community Development Unit

During the period under review, series of talks and group discussion were organized for women group among others. Topics treated were on cholera and its prevention, malaria and payment of levies and taxes as well as personal and community hygiene and control. Mass meetings were also organized for different communities and cholera prevention and control in collaboration with the Environmental health Department and NADMO. There were clean up exercises as well in the various electoral areas.

House to house visitation was conducted by the unit during the period under review to educate the households on the payment of property rate and other levies by the AMA. This was done under the collaboration with the Revenue Department of the Sub Metro. Other areas visited by unit members and the Public Health Department are Sukura, Mataheko and Laterbiokorshie to educate the residents on sanitation and also to inspect these houses for toilet facilities since it is in line with the AMA bye-laws that every household should at least have a toilet at home. Residents were also encouraged to register with the accredited waste management contractors in the sub metro to ensure that they get waste bins and the contractors pick their refuse up for a fee.

Market women were also sensitized on sanitation and how to keep their drains clean and free from choked rubbers to allow free flow of water during the rainy season. There was also a visit to the Abbosey okai slaughter slab by the District Environmental Health Officer (DEHO) and an officer from the Environmental

ANNUAL PROGRESS REPORT, 2014

Protection Agency (EPA) to ascertain the state and condition of the slaughter slab with respect to sanitation.

There was also mass education on Cholera to these communities namely Sabon Zongo, Night Market, Sukula Taxi Rank, Mambrouk Park and Tarkoradi Station-Kaneshie. In a meeting organized, members were taken through a demonstration on the scientific way of hand washing with soap under safe running water.

Inspections were also carried out in schools within the sub metro at areas such as Laterbiokorshie and Russia and the students were educated on environmental and personal hygiene. On the 8th and 12th December, 2014, the department collaborated with the Environmental Health Officers to embark on a school health education program. Five (5) schools within the sub metro namely Majosda Prep School, Victory Int. School, Vals prep School, Hope in Christ school and Glory and Mt. Sinai School respectively took part, they students were taken through environmental and personal hygiene.

Group Meeting

The unit met with the Devine healers Women group to educate them on issues such as Dementia, cholera and street naming and property addressing system. The department had a study group meeting at Mataheko with Help Age Ghana to educate them on cholera.

Reuse, Recycling, Reduction and Resource project charter of Waste Management

On the 2nd October, 2014, the officers of Community Development collaborated with the Global Neighbourhood Healthcare Development Organization (GLONEHDO) and JANOK Foundation launch a Pilot project on the R4; Reuse, Recycling, Reduction and Resource project charter of Waste Management in selected schools namely, Laterbiokorshie Primary School, Dawatu Islamic School Compound. The objective of the project charter is to provide Identifiable Stakeholders in School WASH the platform to promote, reuse, recycling, reduction and resource generation from waste in schools.

AYAWASO CENTRAL SUB METROPOLITAN COUNCIL

The Ayawaso Central Sub Metro is one of the sub metros in the Accra metropolis. The following activities were carried out during the year 2014.

Total no. of premise in the Sub Metro	No. of premise inspected	No. of nuisance detected	No. of cases prosecuted	Successful ones	Bench warrant arrested
15,700	4,200	2,570	208	201	7
School	64	12	0	0	0
Market	200	20	10	10	0

ANNUAL PROGRESS REPORT, 2014

Houses without toilet facilities	31	-	31	15	5
Complaints received	15	13	5	4	1
Seminal workshops	7				

Social Welfare Unit

The social welfare unit carried out the various activities.

- Facilitated community based rehabilitation of persons with disabilities
- Assisted and facilitated provision of community care services, and provided assistance to the aged
- Assistance to street children, child survival and development
- Facilitated the registration and supervision of non-government organizations as well as day centers inspections and their activities in the Sub Metro
- Give professional / technical advice to proprietors on the need to register and renew health certificate to avoid conflict with the law.
- The total of six application letters were received from individual disabled persons who request for District Assembly disabilities common fund to enable them further their education, and their applications were investigated and processed to the common fund secretary in District Assembly level.
- Registered eight (8) new day care centres and they were issues certificate to operate as Day Care Centres in greater Accra
- Inspected and advised 37 cooks and proprietors on the importance of medical examination to issue health certificate
- Visited and supervised the activities of 120 days Day Care Centres within the Ayawaso Central Sub Metro.
- Renewed ten (10) day care certificate during the third and fourth quarter
- Non-governmental organizations were registered during the year 2014, and were monitored including the 9 existing ones. Child welfare, re-unification of three (3) missed children to their family during the third and fourth quarter.
- Creation of awareness for five (5) electoral areas, for community participation on the national sanitation day in the sub metro.

GHANA LIBRARY BOARD

The library has a stock of more than ten thousand volumes made up mainly of books, periodicals, newspapers and government publications. Generally, the books are arranged on the shelves according to the Dewey Decimal Classification Scheme and the periodicals are arranged alphabetically by the titles on the periodical rack. The books in the library have been placed in various sections to facilitate easy access. There is the quick reference section, the main stock and the reserved collection. The library lends its books to registered users and also facilitates interlibrary loan. Through its activities, it promotes reading habit. The library undertook the following activities;

- Reading Clinics
- Story Hour
- Book club or reading club
- Quiz
- Film shows
- Games
- Supported teaching and learning in Basic and Senior High Schools especially in rural and urban communities without static libraries
- Provision of books, periodicals and series, journals, magazine to the public
- Orientation is given to the users on
- Created membership and borrowing procedures
- Care and custody of books
- Quick reference and referral services
- Provision of wireless internet facilities
- Selective dissemination of information, dissemination of information on topical, national, development issues and opportunities and reading promotional activities for basic and senior high schools
- Total patronage for the fourth quarter of 2014 for the Adult and Juvenile Libraries was 25,878.
- Free practical training was offered to basic school children to equip them with skills in the use of computers and how to access information on the internet.
- Organized educational programme for the general public such as lectures on topical issues, debates through the Adult Reader's Club

- The mobile provided door to door library service to 3 schools in Accra for the fourth quarter. Seven hundred and fifty – six (756) pupils from the various schools such as Odorgonno Model Basic School (352), Holy Child Catholic (99) and Anyaa Cluster of Schools (315) participated in the activity.

AYAWASO EAST SUB METROPOLITAN COUNCIL

During the period under review, the female labourers swept all the ceremonial roads within the sub metro and the male labourers desilted the drains. The compaction truck and the Bola Taxi went round all these roads and collected heaps of refuse and sent them to the final disposal site.

The sub metro also organized clean up exercises prior to the declaration of every first Saturday of the month as National Sanitation Day, where the citizenry were supposed to undertake clean-up exercise, throughout the country. Clean-up exercises were undertaken in areas like Nima Cluster of schools, nima highway, Maamobi markets and these involved school children, personnel of the Sub metro as well as the National Service Secretariat and the Assembly Members. In attendance was the Vice President of the Republic of Ghana and the Minister for Local Government and Rural Development.

NATIONAL DISASTER MANAGEMENT ORGANIZATION

The Annual report covers the period January – December, 2014. The National Disaster Organization Management (NADMO) is an organization under the Ministry of Interior and one of the departments legally established within the confines of the Accra Metropolitan Assembly with ten (10) Sub-Metros which includes; Ablekuma Central, Ablekuma North, Ablekuma South, Ayawaso Central, Ayawaso East, Ayawaso West, Ashiedu Keteke, Okaikoi North, Okaikoi South and Osu Klottey Sub Metros. The office is mandated by law to reduce the impact, severity and risk of disaster both natural and man-made. The year under review saw the office undertaking some activities such as disaster reports, administration, workshops, public educational campaign programs, suggestions, recommendations etc.

Ablekuma Central Sub-Metro

During the year under review, the Sub Metro experienced series of fire outbreaks which affected personal properties. The Sub-Metro also organized clean-up activities such as desilting of gutters and education on preventive measures in and around the communities to sensitize them on the dangers of flooding. The Sub-Metro worked closely with building inspectors to check buildings that pose threats to life and unauthorized structures built on water ways. The Sub-Metro scheduled to have public education on disaster related issues for the following associations which did not materialize due to clash in programmes.

- GPRTU branch (Takoradi station, Kaneshie)
- Market women around the Takoradi Station

The Sub-Metro also experienced severe flooding at the following localities.

- Presbyterian church and its environs
- Faith cathedral and its environs
- Nana Anthony's area
- Dan Lartey's area
- Zongo junction
- Zambrama line

The Sub Metro collaborated with the Assembly members of the various electoral areas within the Sub-Metro to organize communal labour to desilt choked gutters. They have also planned to collaborate with the Ghana National Fire Service and Electricity Company to out carry public education at schools, market places, clinics and hotels.

The Sub Metro organized three (3) durbars to sensitize residents on causes and preventive practices on cholera were held at the following places:

- Mambrok park
- Zambrama Line
- Takoradi station

The Sub-Metro Coordinator complained about a weak building in his jurisdiction which posed as hazard to the people in the community and suggested something needs to be done about it.

Ablekuma North Sub Metro

During the year under review, the Sub Metro planned clean-up exercises in collaboration with DVG's on the 21st of June, 2014 at Darkuman Circle Station and its environs.

The Sub-Metro also intensified its educational programme. During the exercise, the Sub-Metro observed the following which needs to be addressed immediately.

- The drainage system behind the Mallam market is shallow and cannot accommodate surface water any time it rains.
- Electrical system at the market is below standard and exposed to the weather.
- Main drainage system at Kokompe near Darkuman junction needs urgent desilting, especially the one from the college high school to the main gate.

The formation of the Disaster Volunteer Groups was overhauled, due to the persistent consultation with the group leaders. Two (2) groups comprising of twenty-five (25) members each has been formed at Darkuman – East and Otaten electoral areas pending inauguration. On the 5th and 6th June, 2014 the Sub Metro experienced flooding at the following areas: Awoshie, Sakaman, Darkuman East and West. The rainstorm affected three hundred and ten (310) households comprising of six hundred and thirty-three (633) adults and three hundred and ninety-three (393) children. Sub Metro also experienced two (2) fire outbreaks at

ANNUAL PROGRESS REPORT, 2014

Odorkor and Darkuman. Cholera education durbars in collaboration with UNICEF and NADMO were held in three (3) communities namely Odorkor, Darkuman, and Official Town lorry station. Those attended the durbar include:

- Food vendors
- Shop owners
- Hawkers, landlords, Opinion leaders and Assembly men

A joint workshop was organized during the year by the Ablekuma North and Okaikoi South Sub Metros. The workshop was organized to streamline the operations of the Sub Metro and how to draw programmes towards the emerging trends and its implementation.

There was also a simulation exercise by the National Fire Service/NADMO at Makola Market on the 1st March, 2014 which was addressed by the Mayor of Accra Hon. Alfred Okoe Vanderpuije.

Ablekuma South Sub Metro

During the year under review staffs were grouped to carry out public education on disaster prevention measures in schools.

Schools visited include the following:

- Global School
- Eddyley International School
- New Hope of Glory School
- Insaaniya Complex School
- Calvary Wisdom School
- Star of the Sea School
- Best Legacy Academy
- Shaggy Higher Heights International School

Again, a capacity building programme on communication and presentation skills was organized for staff at the Sub-Metro. The Ablekuma South Sub Metro constituted Disaster Volunteer Groups within the Sub-Metro which is yet to be inaugurated. The Sub Metro also experienced serious cholera outbreak which compelled the NADMO officials of the Sub Metro to embark on a public education on the epidemic.

The public education was centered on causes, effects and prevention of the disease. Officers also educated food vendors, drinking bars, households etc. Many of the people interacted with within the electoral area had knowledge of the epidemic already.

Officials also took the opportunity to educate the public on preventive measures such as washing hands thoroughly with soap under running water before eating and after visiting toilet, eating of hot foods, proper disposal of refuse in covered containers, washing fruits and vegetables thoroughly.

The Sub-Metro carried the education in the following electoral areas:

ANNUAL PROGRESS REPORT, 2014

- Opetekwei
- Chorkor
- Korle Gonno
- Korle Bu
- Mamprobi

During the year, the Mayor of Accra, Alfred Okoe Vanderpuije donated two (2) bay canopies, blankets, mattresses, buckets, soaps and voltic mineral water to Mamprobi and Korle Bu Poly Clinic. The Mayor also launched the Sanitation Task Force to effectively monitor the sanitation situation within the catchment area.

The year under review saw a number of flood disasters in the Sub Metro. The affected areas were the New Baps School, Glefe, The 31st December Women's basic schools, Korle Gonno Methodist school, Korle Gonno cluster of schools, Chorkor Lanteman presby school and Amsted Academy. The rainstorm affected seven hundred (700) household. One other major disaster was the spillage from the Weiya Dam which affected communities like Opetekwei and Glefe. The spillage completely destroyed properties running into hundreds of thousand Ghana Cedis. In all, four thousand, one hundred and fifty-sixty (4,156) people were displaced as a result of the spillage. Durbars on cholera preventions were also held in three electoral areas:

- Gbebu electoral area at Glefe on the 14th September, 2014. Sixty five (65) people were present made up forty five (45) women and twenty five (25) men.
- Chorkor electoral area at Chorkor on the 18th October, 2014. Number of participants was seventy five made up of forty five (45) women and twenty five (25) men.
- Korle Gonno electoral area at Korle Gonno on the 15th November, 2014. A total of two hundred people were present at the durbar made up of one hundred and seventy (170) women and thirty (30) men.

Ashiedu Keteke Sub Metro

The year under review, the Sub-Metro embarked on vigorous public education on cholera, prevention and control measures in various communities. The Sub-Metro collaborated with the Public Health Department of the Sub-Metro to carry out the education in the communities.

The communities visited include:

- Salaga market
- Makola market
- Agbogbloshie
- Market
- London market
- James Town. In addition

The year under review registered some fire outbreaks in the Sub Metro. All the fire outbreaks caused so much devastation to the affected victims and their households as well as markets and shops. In all these cases, NADMO was able to

register all the affected victims for government assistance. Detailed reports on all these have duly been submitted to the appropriate quarters for redress.

The Sub-Metro also experienced rainstorm which affected Kinka, Ngleshie and Mudor. Three (3) durbars were organized to sensitize residents on causes and preventive practices on cholera at the following places:

- Agboglobloshie
- Gbese mantse palace, James Town
- James Town round about

Ayawaso Central Sub-Metro

The year under review witnessed series of activities such as settling of disputes as a result of negligence on the part of some people who tried to erect structures at unauthorized sites in the Sub-Metro. Also, educational campaign programs were organized in some basic and junior high schools to show case some of the “Early Warning Systems” that they need to know concerning disasters. The Sub-Metro experienced five (5) fire outbreaks at the following locations:

Alajo - 3

Pig Farm - 2

The Sub-Metro is yet to form any Disaster Volunteer Group due to logistical problem. It organized educational campaign in some basic schools to show case some of the “Early Warning Systems” that they need to know concerning disasters. Three (3) durbars were also organized to sensitize residents on causes and preventive practices on cholera at the following places:

- Mallam Atta Market
- New Town, Night Market
- Alajo Taxi Rank

Ayawaso East Sub-Metro

During the year under review, the Sub-Metro embarked on educational and sensitization programmes targeted at Restaurant, Mosques and some members of the community located in the sub metro. The places visited include:

- Tamara Restaurant
- Two (2) Sister Restaurant
- GIOP Restaurant
- Feel at Home Publication
- Tantalize Fast Food
- Brigade, Nima and Mamobi markets
- Urafa Rashideen Mosque
- Payless Frytol Restaurant
- Mummy’s Special and Victoria Chop Bar
- Zurak Mosque
- Uptown Rice Restaurant

The Sub-Metro also embarked on intensive educational campaigns with special focus on Cholera and its prevention. Officers collaborated with the Environmental

ANNUAL PROGRESS REPORT, 2014

health Officers of AMA in the Sub-Metro on their education campaign. The Mayor of Accra, Alfred Okoe Vanderpuije donated some blankets, mattresses, buckets, soaps etc to the Mamobi Poly Clinic. In addition, the idea about DVG's formation in the communities and in schools, "Disaster Prevention Clubs" is now being pursued in the Sub-Metro to assist in disaster prevention.

Three (3) durbars were also organized to sensitize residents on causes and preventive practices on cholera at the following places:

- Nima, Dunia Cinema
- Mamobi
- Kwaatsuru

Ayawaso West Sub Metro

During the year under review, the Sub Metro formed teams/groups. The teams were mandated to educate the public on Cholera/Ebola prevention. The activities took the form of education and awareness creation in school, hotels and chop bars, garages and mechanics shops, lorry parks, gas stations and markets. The Sub-Metro also replicated the pre rainy season educational campaign program which was organized by NADMO-AMA and Head Office at the following places;

- West Legon
- Ablenkpe
- Roman Ridge
- Dzorwulu
- Bawaleshie
- Okponglo

Three (3) durbars were also organized to sensitize residents on causes and preventive practices on cholera at the following places:

- Adjiringanor Presby School Park
- Abelenkpe J.H.S Park
- Santana Market

Okaikoi North Sub-Metro

The following are the list of activities that were under-taken during the period under review. These include;

- ✓ Public education in schools, churches and lorry parks, to create awareness of disasters and how to mitigate them.
- ✓ Sanitation programs for the inhabitants of Okai-Koi North whenever it rains heavily.
- ✓ Also clean-up exercises within the confines of Okai-Koi North

Disasters Recorded During the Year

LOCATION	DATE	DISAS. TYPE	# OF VICTIMS	DEATH	TOTAL	DAMAGES
Nii Boi Town	21-Apr-2014	Collapse wall	-	-	-	4 Cars
Achimota	27-May-2014	Collapse wall	-	-	-	-
Wuoyeman	05-Jun-2014	Flood	645	-	645	Fence walls, bridges

ANNUAL PROGRESS REPORT, 2014

Kisseman	05-Jun-2014	Flood	35	-	35	Persona properties
Achimota	05-Jun-2014	Flood	-	-	-	Bridges
Nii-Boi Town	05-Jun-2014	Flood	81	-	81	Personal properties
Fadama	05-Jun-2014	Flood	14	-	14	Personal properties

Three (3) durbars were organized to sensitize residents on causes and preventive practices on cholera at the following places:

- Alogboshie
- Abeka
- Nii Boiman

Okai-Koi South Sub-Metro

During the year under review the Sub-Metro officers intensified their outreach educational programmes on Cholera. The Kaneshie Polyclinic which is the main referral health facility in the Sub-Metro recorded over Nine hundred (900) cholera cases with nineteen cholera related deaths. The Sub-Metro also organized three (3) durbars to sensitize residents on causes and preventive practices on cholera at the following places:

- Avenor
- Kaneshie
- Bubuashie

Seven firebreaks were recorded during the year under review. Unlike previous years, all the incidents happened in the residential areas. Forty-five people were affected with two females sustaining injuries. Ghana National Fire Service (GNFS) was the front fighters in all incidents which helped to curtail the outbreaks. Investigations conducted attributed the causes to negligence and poor electrical wrings/works.

The Sub-Metro experienced lots of rains during the years but had five (5) heavy rains which flooded some parts of the Sub-Metro destroying properties. Two thousand eight hundred (2800) residents were affected. A joint team of staff of NADMO and Ghana National Fire Service embarked on an educational and simulation demonstration exercise at the Kaneshie and Makola markets.

Osu Klottey Sub-Metro

During the year the Sub-Metro experienced fire disasters at the following locations:

- Pedestrian Shopping Mall at the Kwame Nkrumah Circle
- Adabraka Official Town (Hse. D348/4)

The mayor of Accra, Alfred Okoe Vanderpuije donated some blankets, mattresses, buckets, soaps etc to the Adabraka Poly Clinic.

Note: Osu Klottey Sub-Metro did not submit their 2nd, 3rd and 4th quarter report as at the time of writing the report.

Challenges

1. The Sub-Metros which formally was under-staffed, boast of adequate staff. Our profound gratitude to the leadership of the organization.

2. However, most of the Sub-Metros complain of means of transportation, logistics, office space and stationeries, accountable impress for the office, and other means of incentive for the staff such as T-Shirt, reflective gadgets, gota phones etc. Even though the organization has provided us with some, we feel more could have been done to drive forth the vision and mission statement of NADMO.
3. Funding of Sub-Metros programs and projects in the Metropolis has also become a major challenge. When necessary attention is given, the performance of the staff would be enhanced.
4. Late submission of reports at the end of every quarter and the way and manner it is written also poses a problem to the Metro Co-ordinator and the entire administration.

Recommendations

1. Communication facilities/gadgets must be made available to coordinators at the Sub-Metros to enhance communication. At least, all coordinators must be provided with the “Gota” phone.
2. Monthly accountable impress must be increased at Metro level for re-disbursement to all Sub-Metros. It has been noted clearly that, lack of adequate impress in an establishment is one of the measurable indicators that either makes or unmakes any organization achieve its target.
3. Office cabinets are among logistics needed most in all the sub-metros within the Accra Metropolis.
4. In spite of some positive attitudes exhibited towards “Duty Call” by some staff, it is recommended that, all staff should do everything possible to uplift the good image of the organization – NADMO.
5. More logistics including computers, printers, toners, peripheral devices (USB’s) and other working materials such as Wellington boots, reflective gadgets, T-Shirts, brochures must also be made available to all offices of NADMO in the Accra Metropolitan Assembly.
6. Regular in-service training should be organized to build the capacity of staff in the area of disaster control and prevention’.

ABLEKUMA NORTH SUB METROPOLITAN COUNCIL

The major highlights of the administration of the Ablekuma North Sub Metro included the coordination and supervision of the activities of the various units to ensure that our mandate as stipulated in the fourth schedule. The sub metro carried out series of developmental and structural control and inspections. About two hundred notices were served on unauthorized structures mainly containers,

kiosks, and other wooden structures. They have subsequently been demolished and some of the containers are yet to be removed.

The sub metro received numerous complaints which most of them have been solved by means of removing unauthorized containers and demolishing of structures on roads, pavements and plot owned by complainants. Written and official notices were also served on owners of the authorized structures which are pending for removal and demolishing. The exercise took place in areas as follows;

- i) Kwashieman Overhead
- ii) Parts of Kokompe
- iii) Odorkor Malam Highway

- The waste management department was responsible for the collection, transportation and final disposal of both solid and liquid waste within the sub metro. The department carried out the following activities under waste management. Such as drain cleaning, street sweeping, Grass cutting and clean up exercise.
- The collection of transportation and final disposal of solid waste from individual homes is done by accredited refuse contractor of the area Asadu Royal Waste Limited. Refuse are stored in dust bins, old buckets, sacks and disposed off by the contractor for a fee. Recently, the service charge have been increased to over two hundred percent (200%) and residents are complaining of the price increase and threatens to withdraw their services from that of the contractors if the prices are not decreased.
- More than 40% of registered households stored their waste in unapproved containers such as baskets, sacks, buckets etc the reason was that the waste contractor could not afford providing approved waste bins to all registered households free of charge due to the cost involved. As a result households were registered and told to store their waste in any container a situation which leads to infestation of houseflies and other insects aside the odour generation.
- A total of nine thousand and fifteen (9,105) houses have been registered and issued with nine thousand five hundred and fifty dustbins by the accredited waste contractor.
- The aim of the Polluter Pay Principle is to register all households within the Sub Metro for the collection and disposal of solid waste by the accredited waste contractor. However, placement of containers in some communities seem to defeat the principle because in such areas people refuse to register with the reason that they patronize the central container but rather end up dumping their waste at unauthorized places such as the road side, drains and open spaces creating serious health problems as these habits pollutes the environment. The waste contractor always complains about the final disposal site being too far. Most of the cars have to queue for several days before getting the chance to dispose their waste at the final site.

- It is recommended that the Assembly should allow the sub metro to implement the policy that speels out that owners or occupies of premises shall be responsible for the provision of approved containers that would be used in storing their waste. When this is done subscribers would take proper care of the bins and that life span will be prolonged as compared to the current supply of free bins which eats into the coffers of the contractors and causes subscribers not to take proper care of the waste bins hence shortened the life span of the bins.
- Is it also adviced that, the central containers palced in some communities should be removed in order to call for the full implementation of the Polluter Pay Principle adopted by the Assembly.
- The Assembly should enact a bye law compelling the separation of waste at source to reduce the volume of waste created in the Metropolis. This will also prolong the life span of any landfill site located within the ambient of the metropolis
- Measure should be out inplace to ensure that the Mallam market which was raced down by fire two years is reconstructed to accommodate all those selling at the roadside to prevent any disaster from happening

ABLEKUMA SOUTH SUB METROPOLITAN COUNCIL

Some of the activities carried out during the year 2014 in the sub metro are as follows; Waste management activities during the fourth quarter saw much improvement with some support in the area of tools and sanitation equipment. To achieve the objectives of the Assembly, the following activities were carried out;

1. Solid Waste Management
2. Public cleaning / Routine Maintenance
3. Clean up campaigns

- **Routine Maintenance and Public Cleansing**

Staff of the waste management unit carried out most routine maintenance and public cleansing activities within the Sub-Metro. No routine maintenance contractor is directly assigned to the Sub-Metro. Labourers were deployed along all ceremonial and major roads and open spaces to clean on daily basis. Group work is organized periodically to clean areas where cleaning could not be done daily due to lack of labour. Some of the activities carried out are;

- Street and kerb cleaning
- Walkway cleaning
- Picking of litter and emptying of litter bins
- Weeding of Opening spaces
- Drain cleansing

Street sweeping (routine), grass cutting, mosquito spraying/ other vector control activities and series of community-based clean-up exercises were carried out. Areas of operation included, Korle-Bu, Mamprobi, New Mamprobi, Chorkor, Gbebu, Opetekwei Manslaor, Mampong Okai, Glefe.

- **Solid Waste**

Incidence of indiscriminate disposal of refuse was traced in some areas in drains, open space, undeveloped and uncompleted buildings within the sub-metro. During the period under review heaps of refuse were evacuated from various sanitary sites throughout the sub-metro catchment areas. The office still uses its house-to-house in section to educate residents to stop the practice of indiscriminate dumping of refuse and took steps to register with the accredited refuse contractors. Indiscriminate dumping has been the major challenge of the unit with the daily dumping of refuse at open places, the non-regular lifting of the communal refuse containers by the contractor and some individual's refusal to register with the approved refuse contractors.

- **Refuse collection**

The sub-metro at its peak on the problem with refuse collection and disposal took delivery of two Bola-Taxis which has assisted tremendously in the refuse collection on the main roads.

- **Liquid waste**

Out of a total of Nine hundred and eighty-eight (988) premises inspected five hundred and eighty-five (585) have improper or no latrine facilities in their premises. Incidents of indiscriminate or open air defecation were traced in some areas especially along the beaches and uncleared bushes. A total of one Hundred and nine (409) house hold latrines have been constructed.

- **Food Hygiene**

Three thousand and seven hundred (3700) food premises were inspected during the period. A total of six hundred and twenty (620) food vendors were screened and issued with medical health certificate.

- **Health Education and promotion**

All the premises inspected were given health education and promotion on the need to keep their environment clean to avoid sickness. Despite the education, there were some nine (9) recalcitrants who are taken to court for failing to comply with notices served on them. Four of the cases were adjourned to 15th October, 2013.

- **Public Health**

The Environmental Health Unit conducted inspection with the view of identifying, measuring, appraising and controlling to acceptable standards all cases that may otherwise affect adversely the health of the people within the community. The

ANNUAL PROGRESS REPORT, 2014

inspections were carried to ensure that operators keep their facilities clean and also worker of the facilities used are medically screened. Health education is given to operator in other to carp communicable disease.

Inspection carried out during the year, 2014

No.	Electoral Area	No. of Houses inspected	No. of Nuisance Detected	No. Notice served	No. Notice Complied	No. of Notice Not Complied	No. of Notice Pending
1.	Korle-Gonno	109	56	56	53	3	0
2.	Chorkor	115	61	61	51	3	7
3.	Mamprobi	101	25	25	22	3	0
4.	New Mamprobi	89	51	51	45	0	6
5.	Shiabu	106	69	69	51	4	14
6.	Gbebu	119	68	68	51	4	13
7.	Opetekwei	99	45	45	39	6	0
8.	Mansralor	95	52	52	45	7	5
9.	Mampong-Okai	101	62	62	52	4	4
10.	Korle-bu	55	46	46	40	0	6
11.	Total	989	535	535	451	29	55

BUILDING INSPECTORATE UNIT

This unit has the mandate to supervise the construction of all buildings from preliminary stage to the day of habitation. This to ensure that developers construct within approved 7 specification and the structures can stand the test of time, i.e. conformity to the building code of the assembly. The unit also undertook the following activities;

- Stopped unauthorized developments.
- Monitored of permitted developments
- Cleared unauthorized activities on public right of way.
- Education on over development on building on fence wall need to be undertaking with reference to AMA bye-laws

A total of nine complete were received. The complaints were mostly from Shiabu, Korle-Gonno, Mamprobi, Chorkor, etc. Four (4) were on the encroachment and building on fence wall. The rest were on temporal structures..

Standing Task Force for Development Control

NO.	DESCRIPTION	LOCATION	REMARKS
1	Inspection of structures granted with building permit by the Accra Metropolitan Planning	Korle-Gonno 1 Chorkor 1 Mamprobi 2 Dansoman 3	The major problem is inadequate logistics for site inspection

ANNUAL PROGRESS REPORT, 2014

	Authority in 2014		
1	Removal of Metal container (kiosk on community right of space.	Guggisberg Ave. Ebenezer Road Fucrae road Sempe sanitary site Tuesday market Dansoman high st.	Inadequate logistics for site inspection
2	Road Block /closure on local roads, Distributors collectors and minor Arterials	Chorkor Mamprobi Korle-Gonno	The residents have to be educated to know the purpose of the road closer and its effect on traffic. There should be an inspection unit at the sub metro to move out at weekends and impose fine on defaulters.
3	Inspections of on-going unauthorized developments without permit and wall notices served on the developers	Dansoman Korle-Gonno Mamprobi Chorkor Gbegbeyise SSNIT enclave Otozor Tunga	Wall notices were served without written notices.
4	Workshop on management of workers on site without building permit.	Office	Such workshop should be encouraged once every quarter.
5	Complaints on sharing properties among families and over development of such plots by the same family member.	Chorkor Mamprobi Korle-Gonno	There should be a workshop on conflict resolution. Assembly members/ Chairpersons should be made to resolve such conflicts.
7	Demolition of sandcast structures of fence wall without any setbacks	Chorkor Mamprobi Korle-Gonno Gbegbeyise Glefe	Education is the only solution to defuse their mind set from building on a fence wall.
8	Renovating works	Korle-Gonno Dansoman Mamprobi Camara	

During the period under review, durbars on cholera prevention programmes were held in three electoral areas of the sub-metro namely Gbebu electoral area, i.e Glefe, Chorkor and Korle-Gonno. In all the electoral areas where these durbars were held the resource persons educated the residents on the causes and prevention of cholera, the need to wash their hands properly with soap and safe running water whenever they visit the toilet and before handling food. The participants were also educated on the symptoms of the diseases. Extensive public education on disaster management was carried out. Initiatives were also taken to form disaster preventive clubs in these schools.

Occurrence of Disaster

Two main disasters occurred during the last quarter of the year and efforts were duly made to manage these disasters. On the 8th of November, 2014, a fire outbreak was reported at His Majesty Academy, a senior High School, at Dansoman. Yet another fire outbreak was reported on the 17th of November, 2014 at the private residence of Robert Nii Okai, Abbosey at Mamprobi a number of relief items have been given to these groups of people as at the end of the year 2014. However, a report has been written to this effect and submitted to the head office.

National Commission for Civic Education Unit

The fourth quarter programmes started on a slow note due to the late arrival of programmes line up for the quarter. The office however embarked on a series of programmes based on the topic “The Three Arms of Government; their roles, powers and relationship with each other.” This topic was to help the citizenry understand the essence of the separation of powers, which is to prevent the absolute concentration of powers in one branch and like hood of abuse.

Metro Guards Unit

The main duty of the Metro Guards Unit was traffic control, guard duties and escort. The unit also assists the Revenue Unit and the Environmental Health Officers to perform their duties. The sub metro also faces the following challenges

- a. Inadequate logistics and equipment e.g. low performing computers, old office furniture etc.
- b. The Sub-metro is highly dispersed and urgently needs a mini bus to facilitate effective revenue mobilization.
- c. The sub-metro office is not fenced, this situation pose a highly security risk
- d. No monthly subvention has been paid for this first quarter.
- e. Both staff and councillors should be periodically trained to improve service delivery.

- f. In order for the sub-metro to carry out its functions effectively it is recommended that adequate financial support be provided on a timely basis. The monthly subvention of GH¢1,000.00 is woefully inadequate.
- g. It is also recommended that four (4) desktop computers and laptops be provided by head office to the sub-metro to facilitate timely delivery.
- h. Finally it is also envisaged that a mini bus will be procured for the sub-metro to improve current revenue generation.

ASHIEDU KETEKE SUB METROPOLITAN COUNCIL

During the year under review, the unit undertook vigorous drain cleansing to which was as a result of indiscriminate dumping of solid and liquid waste into the drains blocking the free flow of water. Some of the communities where the exercises were carried out include Bukom, James Town, Atukpai Salaga and London markets, children hospital and Agbogbloshie. As a solution to the constant chocking of the London market drain a cleansing gang has been stationed to work permanently on the London drain on a daily basis.

Solid Waste Collection

Solid waste collection during the year review had been characterized by a lot of challenges. Though solid waste are gathered on a daily basis, there were not enough refuse trucks to convey them to the final dumping site putting pressure on the boda taxis which cannot do enough. To add up, the refuse contractor by name Meskworld Co. Ltd. has not been performing well in the collection of refuse within the sub-metro area.

Liquid Waste Collection

Liquid waste collection during the year under review had been encouraged as most public places of convenience were all connected to the underground sewerage system. Some Problems Confronting the Sector during the year are as follows.

- Zoomlion employees were not being paid regularly and their salaries were in arrears for four months.
- Meskworld the contractor operating within the Sub-Metro did not live up to expectation
- Lack of refuse trucks to convey refuse to the final dumping site.
- Payment of toll at the dumping site
- Lack of equipment's to work with notable wheel Harrows, Shovels, and Spades, Baskets, Gloves, alley brooms, Cutlasses and reflector vest to work with.

Building Inspectorate Unit

ANNUAL PROGRESS REPORT, 2014

There are approximately two thousand nine hundred and sixteen (2,916) registered properties within the sub metro area. During the year under review, the sub-metro was able to remove a lot of unauthorized temporal structures in and around timber market, Agbogbloshie, London market, June fourth and AMA residence at Kru Town after they were marked. The unit was able to decongest other places like Kantamanto, Mensah Guinea and Hanson Road area. In addition, the following exercises were carried out;

- Two number illegal usage of road carriage way as fitting shops were stopped at London Market.
- Forty (40) containers were prevented from installation within the James Town community.
- To ensure safety of buildings, seven (7) building structures currently under construction within the Central Business District were supervised.
- The unit also identified eight (8) number of unauthorized building structures. Currently four (4) of them have acquired permit whiles the others are still processing their documents for permit. We also facilitated the issuance of building permits for four (4) structures to be demolished. Whiles three (3) were given permits for refurbishment and renovation.

Department of Community Development

In line with the core mandate of the department of community development, several initiatives and activities were implemented by the department to enhance the living conditions in the Ashiedu-Keteke sub-metro. The key activities are highlighted in this report.

STUDY Groups meetings

- Home visits
- Public Outreach and Sensitisation programmes

The study group meetings were done on quarterly basis. In all, four study groups were with activities undertaken in the following communities:

DATE	GROUP	COMMUNITY
February	Traditional Caterers Association	James town
June	St Mary's Guild	Bukom
September	Climate Change Club	Agbogbloshie
November	Christ Little Band	Bukom

- **Home Visit**

Scheduled quarterly home visits to key stakeholders in the department's activities were undertaken. The objective was to follow up on the key issues discussed and how strategies are being implemented to achieve the necessary outcomes.

- **Public Outreach and Sensitization Programs**

ANNUAL PROGRESS REPORT, 2014

Four key sensitization programs were held during the period. The themes were based on the following:

- Prevailing developmental challenges
- National activity
- Metropolitan and Sub – Metro directive

A summary of the activities is presented below:

OBJECTIVES	PROGRAMME	COLLABORATORS	OUTCOMES
To reduce the spate of fire disasters in our markets	Fire risk awareness and management	1. Department of community development 2. Ghana National Fire Service 3. Ashiedu Keteke Sub-Metro 4. Market queens and leaders of various markets in the Sub-Metro	The market queens and critical stakeholders were educated on fire risk and management
Improve knowledge in climate change	Climate change and its developmental impacts in the Sub-Metro	1. Regional Institute of Population Studies, University of Ghana 2. Department of Community Development 3. GAMADA	1. Increased awareness in climate change issues and adaption strategies. 2. 4 Climate change clubs formed in the Sub-Metro 3. Drainage constructed to ease perennial flooding in some areas in Agbogbloshie 4. Safe and hygienic method of smoking fish developed for the James town fishmongers

ANNUAL PROGRESS REPORT, 2014

To reduce the rate of new cholera infections in the Sub-Metro	Cholera education	1. Department of Community Development 2. district Environmental and Health office	1. Increased awareness in causes of cholera and prevention 2. Reduced level of new infections
1. To increase participation in the National sanitation day clean-up exercise 2. To improve the sanitary conditions in the sub-metro	National sanitation programme	1. Department of Community Development 2. Environment and Health office 3. NADMO	1. Participation in National sanitation day clean-up increased 2. Improved sanitary conditions in communities
To improve the traffic flow during the Christmas and new year activities	Operation let traffic flow	1. Department of Community Development 2. NADMO 3. National Road Safety Council	Improved traffic flow in the Sub- Metro particularly during the festivities

Observations

The department observed that some of the key challenges facing the community are youth unemployment and poverty. To address these challenges, the department is liaising with the sub-metro to implement programmes that will provide skills to the youth to improve their livelihood opportunities.

Funding remains a critical challenge to the implementation of laudable programmes within the community. Consequently, the department in the sub-metro is trying to forge partnerships with other organisation to support its implementation of some of the programmes that the department has outlined. Furthermore, office space remains a serious problem for the staff to undertake their official task. Key logistics like computers and are also needed to facilitate official assignments.

Environmental Health and Sanitation Department

- The unit started the year with ten (10) officers, 6 inspection boys and 4 sanitation guards. During the year under review, 3 officers went on retirement and one sanitation guard passed away. Now the staff strength stands at 7 officers including the district environmental health officer and 3 sanitation guards with 6 inspection boys. We have 3 officers who have completed school of hygiene and are on attachment with us and waiting for final postings. The routine inspections went on very smoothly without hitches.
- The unit was also able to mount a number of health educational programmes in the year under review. For instance food vendors, school children and fisher folds.
- In the year 2014, the environmental health unit was also able to generate some direct revenue to the sub-metro through mass spraying of toilet exercise.
- In addition, a community base screening of food vendors was organized with the help of the Director of Metro Public Health Department.
- On prosecution, 257 sanitary cases were presented to court, 217 were successful with a fine of GHc14, 740.00. 10 cases are on bench warrant with 30 pending.
- Furthermore, we were also faced with some challenges. These are inadequate staff, transportation and logistics and opinion leader's interference.

Annual Market Inspection Report

- The total number of inspection conducted on raw food component – 1401
- The total number of inspection conducted on the food component – 1654
- The commonest nuisances detected are:
 - Cooked food opened to flies
 - Invalid medical screening certificates
 - Displaying goods on the ground for sale
- The number of food handlers/ vendors - 3048
- The number of handlers medically screened - 2961
- Statutory notices served - 1075
- Number of notices complied with - 1001
- Number of notices pending - 74
- Total number of facilities inspected - 372
- The commonest nuisances detected are:
 - Insanitary bath house and toilet
 - Choked drain emanating offensive odour
- Statutory notices served - 185

ANNUAL PROGRESS REPORT, 2014

- Number complied with	-	156
- Number of notices pending	-	29
- Total number of summons applied for on all nuisances	-	49

ANNUAL RESIDENTIAL & HOSPITALITY INDUSTRY PREMISES INSPECTION REPORT

The total number of household inspection	-	4273
--	---	------

The commonest nuisances detected are:

- Insanitary frontage drain
- Indiscriminate dumping of refuse
- Premises without approved toilet facilities

The number of household with approved toilet	-	3410
The number of household with refuse bins	-	3675
The number of household without approved toilet facility	-	973
Number of statutory notices served	-	631
Number of notices complied with	-	650
Number of notices pending	-	81
The total number of hospitality industry inspected	-	1576

The commonest nuisances detected are:

- Insanitary kitchen and open cooking
- Invalid medical certificates

The number of notices served	-	476
Number complied with	-	416
Number pending	-	60
Total number of schools inspected	-	211

The commonest nuisances detected are:

- Improper storage of refuse on premises
- Insanitary urinals and toilets

The number of notices served	-	179
Number complied with	-	157
Number pending	-	22
Total number of summons applied for	-	20

Disasters

In the year 2014, a total number of ten (10) disasters were recorded. All the disasters were fire related and the office assisted the victims with some relief items to assuage their suffering.

Public Education

The Sub-Metro office undertook an elaborate public educational programme in disaster prevention and control across its jurisdiction. This took place at the

ANNUAL PROGRESS REPORT, 2014

primary, junior and senior high schools as well as Markets, churches, mosques, fuel stations and industries.

The office also embarked upon a rigorous campaign on cholera and Ebola in collaboration with the Ghana Health Service during the second and third quarters of the year under review. This educational campaign was well executed throughout the entire seven (7) electoral areas of the sub-metro.

The sub-Metro council lived up to its responsibilities as the political and administrative head by providing guidance, giving direction to and supervised all departments and other agencies operating within the sub-metro area during the year under review. In addition, the office was also effective in maintaining law and order, which provided the enabling environment for the people to go about their normal activities peacefully by rendering services and bringing development to the area in realization of its mission statement.

TOWN AND COUNTRY PLANNING DEPARTMENT

Outlined is the status of implementation of programmes and activities for the department in the year 2014. The Accra Metropolitan Assembly and the Town and Country Department have digitized fifty (50) planning schemes. Orthophotos that were captured in December 2013 has been acquired from the land administration project for the updating and revision of the digitized planning schemes in the following areas;

1. Abeka Lapaz and New Fadama
2. Abeka
3. Ablenkpe and Abofu
4. Abossey Okai
5. Accra Central
6. Accra Ministerial Area
7. Adabraka
8. Alajo Kpehe and Accra New Town Residential
9. Ambassador Hotel Area
10. Asylum Down
11. James Town
12. Kanda Housing Estates
13. Kokomlemle
14. Korle Dudo
15. Kotobabi
16. Marine Drive
17. Legon East Extension
18. Nima-Mamobi redevelopment centre
19. North Ridge
20. Osu Layout
21. Ring road south and railway terminal

ANNUAL PROGRESS REPORT, 2014

22. Ringway Estate
23. Tesano
24. Tudu Area
25. Sabon Zongo and Zoti
26. Dansoman Sempe New Town Residential
27. Darkuman and Bubuashie
28. Korle Gonno
29. Laterbiokorshie and Airport Residential
30. West Korle Gonno
31. Achimota Residential Layout
32. Airport Commercial Area
33. Dansoman Housing Estate
34. East Legon Ambassador Enclaves
35. East legon Ambassador Extension
36. East Legon and other areas.

Street Naming

The ongoing street naming and property addressing project was been carried out in the year 2014.

- 4,108 streets in the Accra Metropolitan Assembly have been digitized and named
- Sinage map to all streets in Accra Metro prepared
- Procurement of sinage is on-going. Advertisement has been done in the dailies
- Service personnel and community members were trained to collect data from the field
- Parcel identification and ground truthing (validation) of Orthophotos is completed
- Property numbering is completed
- Preparation for second cycle citywide consultation to showcase work done so far in ongoing

Development Control

- 147 development applications have been received
- Out of the total applications processed, 125 of them were received in the previous years
- 283 development applications processed at Accra Metropolitan Planning Committee meetings
- 192 development applications approved at the Accra Metropolitan Planning Committee meetings
- 28 development applications deferred Accra Metropolitan Planning Committee meetings

ANNUAL PROGRESS REPORT, 2014

- 8 development applications refused at Accra Metropolitan Planning Committee meetings
- 9 Accra Metropolitan Planning Committee meetings has been held
- 10 Technical Sub Committee meetings has been held
- 27 Technical Sub Committee Inspections has been held
- 47 applications has been deferred from Technical Sub Committee meetings

HIV/AIDS PROGRAM

On the 6th of May 2014, Metro Aids Committee visited Women and Children sub-committee of the assembly and educated them on how vulnerable the street children are when it comes to HIV/AIDS.

The MAC committee also outlined their action plans and how the two committee thus the Metro Aids Committee and the Women and Children Sub-committee can collaborate to achieve the same results since Women and Children Sub-committee have it in mind of reaching out to the street children. It was agreed that we need to work together to help the street children.

REPORT FROM NGO'S WORKING IN METROPOLIS

On the 13th of June 2014, MAC was invited at a pre-implementation meeting by society for women and AIDS in Africa (SWAA-GHANA). SWAA-GHANA in partnership with Ghana Aids Commission is implementing a project in the Accra Metropolis. The project aims at eliminating new infections of HIV to the general population focusing mainly on the youth and the women. At the end of the project period, awareness was created among 30,000 youth and 20,000 women as well as increasing in counselling and testing.

The project looked out for preventing HIV/ STI'S infection among 12,000 young people using sustainable participatory BCC interventions. The project is also looked forward to promote consistent and correct condom use among the project beneficiaries through advocacy activities, creating of 30 female condom outlets in Greater-Accra region and to ensure data quality through effective monitoring and evaluation of the sub-recipient(SRs). Names of recipients that benefitted from the program are as follows;

- Total Care Foundation,
- SWAA GHANA

Each SRs was expected to reach the following targets;

- 33,334 community's members with information on HIV prevention.
- 6,000 youth in school and out of school.
- 2,500 women.

ANNUAL PROGRESS REPORT, 2014

- Distributing 58,334 condoms (23,334 female and 35,000 male)
- Counseling and testing for 2,000 people

ANNUAL PROGRESS REPORT, 2014**APPENDIX A.****DISABILITY FUND MANAGEMENT**

NO.	NAME OF APPLICANTS	TYPE OF DISABILITY	NATURE OF ASSISTANT	ASSISTANCE GIVEN	LOCATION/ RESIDENCE	ORIGIN OF APPLICATION
1	BERNARD MENSAH	VISUALLY IMPAIRED	GHC 2,100.00 TO PAY SCHOOL FEES AND PURCHASE EDUCATIONAL MATERIALS.	1,000.00	NIMA	GBU
2	KWAKU ELIJAH	VISUALLY IMPAIRED	GHC 1300.00 TO TRADE IN CRAFT WORK.	1,000.00	E55/15, NIMA	GBU
3	SAMUEL AMANTI AYIDINADEBA	VISUALLY IMPAIRED	GHC 1400.00 TO PAY SCHOOL FEES AND PURCHASE EDUCATIONAL MATERIALS.	1,000.00	37	GBU
4	LAMI ABUBAKAR	VISUALLY IMPAIRED	GHC 1900.00 TO PAY SCHOOL FEES AND PURCHASE EDUCATIONAL MATERIALS.	1,000.00	NIMA	GBU
5	HENRY NII BOI SACEY	VISUALLY IMPAIRED	GHC 1900.00 TO TRADE.	1,000.00	KORLE GONNOR	GBU
6	MARK OWUSU	HEARING IMPAIRED	GHC 2,000.00 TO TRADE.	1,000.00	CAPRICE	GNAD
7	SAKYI GIFTY	HEARING IMPAIRED	GHC 2,500.00 TO TRADE.	1,000.00	KANESHIE	GNAD
8	ARTHUR KENNETH	HEARING IMPAIRED	GHC 2,500.00 CARPENTRY MATERIALS.	1,000.00	NORTH KANESHIE	GNAD
9	KUORKOR NEEQUAYE	HEARING IMPAIRED	GHC 2,000.00 TO TRADE.	1,000.00	KORLE WONKON	GNAD

ANNUAL PROGRESS REPORT, 2014

10	MERCY MILLS	HEARING IMPAIRED	GHC 2,500.00 FOR BAKERY BUSINESS.	1,000.00	KOKOMLEMLE	GNAD
11	MUTALA MOHAMMED	PHYSICALLY CHALLENGED	GHC 10,500.00 TO SET UP BUSINESS CENTRE.	1,000.00	ACCRA REHAB CENTRE	GSPD
12	EMMANUEL ATTAH NUNOO	PHYSICALLY CHALLENGED	GHC 1,500.00 TO START A BUSINESS.	1,000.00	A453/2, AGEGE	GSPD
13	EMMANUEL NARTEY	PHYSICALLY CHALLENGED	GHC 4,500.00 TO SET UP CORN MILLING SHOP.	1,000.00	D33/4 AYALOLO	GSPD
14	NASSPEE SALIFU	PHYSICALLY CHALLENGED	GHC 3,000.00 TO SET UP BARBERING SHOP.	1,000.00	SUKURA	GSPD
15	MOSES TAVOR	PHYSICALLY CHALLENGED	GHC 2,545.00 TO SET UP TAILORING SHOP.	1,000.00	ADABRAKA	GSPD
16	TETTEY RIEL KWASI	PHYSICALLY CHALLENGED	GHC 2,184.00 TO SET UP AN ELECTRICAL SHOP.	1,000.00	ABEKA	NON MEMBER
17	JACOBSON CUDJOE	EPILEPSY	GHC 166.00 FOR SCHOOLING.	1,000.00	NORTH KANESHIE	MEHSOG
18	COMFORT AFLA GIDIMAKPE	MENTALLY CHALLENGED	GHC 860.00 FOR PETTY TRADING.	860	CHRISTIAN VILLAGE	MEHSOG
19	ARTHUR GIFTY	MENTALLY CHALLENGED	GHC 1000.00 FOR THE SALE OF BIBLES.	1,000.00	FADAMA JUNCTION	MEHSOG
20	V. QUARSHIE-ABALOO	EPILEPSY	GHC 800.00 FOR BAKING	700	CHRISTIAN VILLAGE	MEHSOG
21	HERMINA ESI ODURO	EPILEPSY	GHC 800.00 FOR SECOND HAND CLOTHING	800		MEHSOG
22	MARY QUAYE	MENTALLY CHALLENGED	GHC 700.00 FOR PETTY TRADING.	700	AKWETEYMAN	MEHSOG

ANNUAL PROGRESS REPORT, 2014

23	MOHAMMED ODENKEY ABBEY	HENEA	GHC 816.00 FOR OPERATION	900		INDIVIDUAL
24	Ms MUKILA FATI	VISUALLY IMPAIRED	GHC 3,300.00 TO ESTABLISH A BUSINESS	800	NIMA	GBU
25	CANDIDA OCRA	VISUALLY IMPAIRED	TO PURCHASE SPECTACLE	300		SPECIAL EDUCATION
26	ALINE ANKRAH	CELEBRAL PALSY	GHC 100.00 FOR MEDICAL SUPPORT	400		SPECIAL EDUCATION
27	DEBORAH ABELLA	HEARING IMPAIRED	IN NEED OF MEDICAL SUPPORT	800		SPECIAL EDUCATION
28	BAIDEN A. SAMUEL	HEARING IMPAIRED	IN NEED OF MEDICAL SUPPORT	800		SPECIAL EDUCATION
29	ABASS SALIFU	VISUALLY IMPAIRED	TO PURCHASE SPECTACLE	300		SPECIAL EDUCATION
30	PHILLIP APPIAH	INTELLECTUAL DISABILITY	IN NEED OF MEDICAL SUPPORT	800		SPECIAL EDUCATION
31	MR. GODSWAY NORGBODZI	EYE TRAUMA	GHC 1,000.00 TO UNDERGO EYE SURGERY	800		SPECIAL EDUCATION

ANNUAL PROGRESS REPORT, 2014

32	DEVOTA SENA AGBENYO	EPILEPSY AND ORTHOPEDICALLY CHALLENGED	ASSISTANT TO PURCHASE ASSISTIVE TECHNOLOGY	800		SPECIAL EDUCATION
33	DEBORAH ATIGAH	GIGANTISM OF THE LEFT FOOT	GHC 2,000.00 TO UNDERGO SURGICAL OPERATION	700		SPECIAL EDUCATION
34	ADDY JOSHUA	PHYSICALLY CHALLENGED		800		INDIVIDUAL
35	DANIEL BUER BORYOR FOR SON	PHYSICALLY CHALLENGED		800		INDIVIDUAL
36	DANIEL MOFFATT	PHYSICALLY CHALLENGED		800	ODODOIODOO	GAFA
37	KOFI ASARE	PHYSICALLY CHALLENGED		800	OKAIKOI NORTH	GAFA
38	LIMORNLA SAMUEL	PHYSICALLY CHALLENGED		800	OKAIKOI NORTH	GAFA
39	KWAKYE OFEI SAMUEL	PHYSICALLY CHALLENGED		800	KORLEY KLOTEY	GAFA
40	EMMANUEL ALLOTEY	PHYSICALLY CHALLENGED		800	ODODOIODOO	GAFA
41	IDDI FUSEINI	PHYSICALLY CHALLENGED		800	OKAIKOI SOUTH	GAFA
42	ALI JARRA	PHYSICALLY CHALLENGED		800	ABLEKUMA SOUTH	GAFA
	TOTAL	35,660.00				

ANNUAL PROGRESS REPORT, 2014

ENVIROMENTAL HEALTH DEPARTMENT

Type of Premise	Total # of Premise in Sub Metro	# of Premise Inspected	# with safe water supply	# of approved toilet in sub metro	# of nuisances detected	#of statutory noticed served	# of notices complied with	#of notices pending	# of summonses served	# of successful prosecution
Residential	-	1,217	-	820	454	327	221	106	-	-
Industrial	-	11	-	6	5	-	-	-	-	-
Health Care	-	14	-	11	2	-	-	-	-	-
Hospitability	-	585	-	159	166	117	79	35	3	-
Schools	-	79	-	79	13	11	9	2	-	-
SANITATION INFRASTRUCTURE										
Public Toilets	-	47	-	47	23	21	7	14	-	-
Name of premise	Total # premise in electoral area	# premise inspected	# nuisance detected	#of licensed premise	# of vendors handlers	#of food vendors/handlers medically screened	#of Statutory notices served	# of notices complied with	# of noticed pending	
Food Prepared										
Restaurant	-	19	3	-	90	85	2	0	2	-
Chop Bar	-	111	43	-	280	235	24	13	10	-
Hotel	-	11	1	-	41	37	1	1	-	-
Street food	-	255	108	-	301	252	59	20	39	-
Fast food	-	33	9	-	74	62	6	5	1	-
Bakery	-	17	4	-	61	60	1	1	1	-
Frozen food	-	26	2	-	41	37	2	-	2	-
Drug	-	2	1	-	4	4	-	-	-	-
Drinking bar	-	121	54	-	163	133	34	25	9	-
Type of Animal	# of premise with animal	# of premise inspected	#of license premises	# of nuisances detected	# of statutory notices complied	#of notices pending	# of summonses served	No. of successful prosecution		
Cattle		20	0	17	16	7	9	-	-	-
Sheep	-	31	0	16	1	10	4	-	-	-
Goat	-	12	0	2	2	2	0	-	-	-
Name of sub metro	# of summons	# of summons	# of cases presented	# of bench	# of bench	#of cases adjourned or	# of successful	Court fines		

ANNUAL PROGRESS REPORT, 2014

	applied for	issued		warrant issued	warrant effected	pending	prosecution			
Ayawaso East	51	48	43	16	4	10	17	2,840.00	-	-

ANNUAL PROGRESS REPORT, 2014

CHAPTER THREE

APPENDIX B

STATUS OF IMPLEMENTATION OF PROJECTS

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
EDUCATION										
1.	Construction of 3 storey 18- Unit classroom block with Ancillary facilities for Accra College of Education Practice School in ATTRACO	Accra College of Education , Ayawaso West	Yakon Invest. Limited	1,540,318.72	29/05/14	12 Months	UDG 2	613569.86	35	On-going
2.	Construction of 3 storey 18-unit classroom block with Ancillary facilities for Accra Newtown Experimental School.	Accra Newtown Experimental School Ayawaso Central	Rockeverest Trading & Const. Ltd.	2,119,899.79	29/05/14	12 Months	UDG 2	444128.85	41	On-going
3.	Construction of 3 storey, 18-Unit classroom block with Ancillary facilities for Abavana cluster of schools, Newtown	Abavana Cluster of Schools Ayawaso Central	Excellent Builders	1,512,702.66	29/05/14	12 Months	UDG 2	226,905.4	18	On-going
4.	Construction of 3 storey – (18) Unit classroom block	Maamobi Prisons	Amfield Limited	1,924,716.75	29/05/14	12 Months	UDG 2	262,461.38	8	on-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	with Ancillary facilities for Maamobi	Cluster of School, Ayawaso East								
5.	Construction of 2 – storey girls dormitory block for Achimota Senior High School	Achimota Senior High School, Okaikoi North	FNB Investment Ltd.	1,856,594.85	29/05/14	12 Months	UDG 2	403391.7	47	on-going
6.	Construction of 3 storey – 18 Unit Classroom block with Ancillary facilities at Salvation Army cluster of school	Salvation Army Cluster of Schools, Ablekuma South	Hightrust Co. Ltd.	1,815,557.63	29/05/14	12 Months	UDG 2	679895.68	35	on-going
7.	Construction of 3 storey – 18 Unit Classroom block with Acillary facilities at Dansoman ‘2’ Cluster of school	Zamrama Line/Ableku ma South	Thywill Business	1,492,256.20	29/05/14	12 Months	UDG 2	223838.43	27	on-going
8.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for	Kwashieman Near the Chief’s Palace Ablekuma	Zimmah Enterprise Limited	2,798,908.81	16/01/15	18 Months	UDG 3	401,272.68	1	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Kwashieman Cluster of School	North								
9.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for Odorkor Maclean Cluster of Schools	Wesley Grammer School, Southern Gate at Odorkor Maclean	St. Andrews Express Contractors	2,779,014.57	16/01/15	18 Months	UDG 3		0	Yet to start
10.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for Abavana Down Cluster of Schools	Abavana Down near Alajo Presby Church/ Ayawaso Central	Snavec Reg. Company Gh. Ltd.	2,607,677.36	16/01/15	18 Months	UDG 3	374,382.48	1	On-going
11.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for Salleria Cluster of Schools - Darkuman - Kokompe	Salleria Cluster of Schools at Darkuman - Kokompe	Phenopia Limited	2,796,170.89	16/01/15	18 Months	UDG 3	400,881.56	8	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
12.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for La Bawaleshie Presby Cluster of Schools Ayawaso West	La Bawaleshie East Legon opposite school of Accountancy Ayawaso West			16/01/15	18 Months	UDG 3		0	Yet to Start
13.	Construction of 3-Storey (18) Unit Classroom Block with Kindergarten, Disability access and Ancillary Facilities for St. Joseph Anglican Cluster of Schools	Bubuashie Roundabout in St Joseph's Anglican Church Premises, Okaikoi South	Yakon Investment Ltd.	2,801,595.71	16/01/15	18 Months	UDG 3	400,156.53	3	On-going
14.	Construction of 3-Storey 18 unit Classroom Block with ancillary facilities at Salvation Compound	Mamprobi	Thywill business & Invest. Consul. Ltd	812,889.19	27/11/11	12 Months	AMA/ USAID	812,889.19	100	Completed
15.	Construction of 3-Storey 18-Unit Classroom Block with ancillary facilities at Abavana Cluster	Kotobabi	Britnata company Ltd	814,444.65	27/11/11	12 Months	AMA/ USAID	814,444.65	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Compound									
16.	Construction of 3 Storey 18-Unit Classroom block with ancillary facilities at Zamrama Line Cluster	Dansoman	HighTrust GH. Limited	801,919.55	27/11/11	12 Months	AMA/ USAID	801,919.55	100	Completed
17.	Construction of 3 Storey 18-Unit Classroom block with ancillary facilities at Okpoti Compound	Dansoman	Samaward Gh. Ltd	814,823.48	27/11/11	12 Months	AMA/ USAID	814,823.48	100	Completed
18.	Construction of 3-Storey (18) Unit Classroom Block with Disability Access, Kindergarten Block and Ancillary facilities for Gbegbeyise "A & B" Junior High School	Dansoman Gbegbeyise Ablekuma South	Rockeverest Trading & Construction	2,538,529.67	Aug. 2014	12 Months	AMA/ USAID	Advance Mobilization request made		On-going
19.	Construction of 3-Storey (18) Unit Classroom Block with Disability Access, Kindergarten Block and Ancillary facilities for Korle Gonno "2" Cluster	Korle-Gonno Near Tuesday Market Ablekuma South	Snavec Reg. Company GH. Limited.	2,411,767.16	Dec. 2014	12 Months	AMA/ USAID	Advance Mobilization request made		On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	of Schools									
20.	Construction of 3-Storey 18-Unit classroom block with ancillary facilities for Okpoti Cluster of Schools at Dansoman, Accra	Dansoman	China Gansu International Coporation for Economic and Technical Cooperatio n	USD 7.5M	14/16/12	13 Months	AMA/ CHINA	USD 7.5M	100	Completed
21.	Construction of 3-Storey 18-Unit classroom block with ancillary facilities for New Century Career Training Institute	Dansoman	China Gansu International Coporation for Economic and Technical Cooperatio n	USD 7.5M	14/16/12	13 Months	AMA/ CHINA	USD 7.5M	100	Completed
22.	Construction of special needs school at Dansoman	Dansoman	Messrs N-Plan Limited	190,000.000	14/16/12	13 Months	IGF	190,000.000	100	Completed
23.	Construction of 2-Storey 12-unit classroom block	Fadama	SoRoad Fund-	402, 893. 84	06/02/12	8 Months	GETFUND	00.000.00	00	Not Yet

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(Phase 1 : 6-unit classroom) with ancillary facilities for Abeka 3B at Fadama Cluster, Accra		SoRoad Fund Ghana Limited				/SUTEmIP			Started
24.	Construction of 1No. 2-level 6 unit classroom block with office, store and teachers common room (Block B) at the Kotobabi Cluster of schools	Kotobabi	Samrak Limited	395,514.05	12/04/12	6 Months	AMA/SIF	122,864.50	20	On-going
25.	Renovation Of Durbar Grounds At Ga Mantse Palace , North Kaneshie (AMA/IGF/2012/01A)	North Kaneshie	Messrs Yakon Investment Limited	176,470.92	-	3 Months	IGF	176,470.92	100	Completed
26.	Supply of Dual Desk for Selected Schools (Lots 1A&B)	Salvation, Zamrama Line, Okpoti And Abavana Cluster of Schools	Messrs Selyn 2 Enterprise	74,654.40	-	3 Months	IGF	74,654.40	100	Completed
27.	Construction of three storey, 18-Unit classroom block with ancillary facilities for cable and wireless basic school	Bubuashie	Messrs M-Mood Limited/City investments company Limited	1,164,467.56	12/05/14	12 Months	IGF	1,164,467,56	-	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
28.	Construction of portions of fence wall at Abavana Cluster of School, Newtown Accra	Newtown	Messrs N-Plan Limited	102,399.68	10/02/14	12 Months	IGF	102,399.68	100	Completed
29.	Re-roofing of collapsed roofs of 6-unit classroom block for Kokomlemle	Kokomlemle	Messrs Janicom Limited	48,960.48	21/10/13	12 Months	IGF	48,960.48	100	Completed
30.	3-Unit temporary classroom block and minor renovation of washrooms at James Town Methodist school, Accra	Jamestown	Messrs Amethom company	15,965.52	22/05/14	12 Months	IGF	15,965.52	100	Completed
31.	Construction Of 2-Unit Classroom Block With Restroom, Office And Washroom At Okpoti, Dansoman-Accra	Dansoman	Messrs N-Plan Limited	195,230.49	-	3 Months	IGF	195,230.49	100	Completed
32.	Construction Of Portions Of Fence Wall and Ground Works At Okpoti Cluster Of Schools, Dansoman-Accra	Dansoman	Messrs N-Plan Limited	20,392.17	-	3 Months	IGF	20,392.17	100	Completed
33.	Construction Of Portions Of Fence Wall and Ground Works At Zamrama Line Cluster Of Schools, Dansoman-Accra	Dansoman	Messrs N-Plan Limited	49,063.49	-	3 Months	IGF	49,063.49	100	Completed
34.	Renovation Of 4.No Classroom Block With Fence Wall For Roman Boys	Korle Gonno	Messrs St. Andrews Express Contractors	206,942.30	-	3 Months	IGF	206,942.30	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
35.	Construction Of 3-Storey, 18-Unit Classroom Block With Ancillary Facilities For Nanka Bruce Primary School	Korle Gonno	Messrs St. Andrews Express Contractors Limited	516,211.83	-	3 Months	IGF	516,211.83	100	Completed
36.	Renovation Of 3 No. Classroom Block At Private Odartey Lamptey Basic School – High Street, Accra	Accra	Messrs N-Plan Company Limited	113,572.50	-	3 Months	IGF	113,572.50	100	Completed
37.	Construction of 3-Storey 9-Unit Classroom Akweibu Basic School, Mataheko	Mataheko	Melkas Investment Ltd	318,929.56	21/01/11	8 Months	GETFUND /SUTEmIP	81,715.60	26.00	On-going
38.	J T Cluster, Mataheko, 3-Storey 18-Unit Classroom Block (Phase 1 – 6 Classroom Block)	Mataheko (Relocated to Da-Awaltu)	Mighty Gh. Ltd	319,355.17	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	On-going
39.	Construction of 3-Storey 9-Unit Classroom Block Pig Farm 1&2 Primary (Phase 1-6 unit classroom block)	Pig Farm	Contelec Enterprise	422,356.14	21/01/11	8 Months	GETFUND /SUTEmIP	34,794.04	95.00	On-going
40.	Construction of 3-Storey 18 Unit classroom block for Independence Avenue Basic, (Phase 1 – 6 Classroom Block)	Makola	Rodot Ventures Ltd	316,876.16	21/01/11	8 Months	GETFUND /SUTEmIP	-	15.00	On-going
41.	Construction of La, 3-Storey 12-Classroom	La	Hosenu Ventures	319,493.66	21/01/11	8 Months	GETFUND /SUTEmIP	71,602.70	22.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Block for Labone Presby Primary, (Phase 1 – 6 Classroom Block)									
42.	Construction of 3-Storey 18-Unit Classroom Block for King Tackie Cluster, Farisco, 3- (Phase 1-2 Storey 6 Classroom Block	Farisco	Danash Eng. Ltd	277,815.29	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	01.00	Site Abandoned
43.	Construction of 3-Storey-18-Unit Classroom Block for Mamobi Unity Cluster, 3-Storey 9-Unit Classroom Block (Phase 1-6 Classroom Block)	Osu Klottey (Relocated to Osu Children's Home)	Bizun Co. Ltd	277,094.46	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	10.00	Site Abandoned
44.	Kanda Community School, 3- Storey 12- Unit Classroom Block (Phase 1-6 Classroom Block)	Kanda	Yakbrains Ltd	318,397.51	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	15.00	On-going
45.	Chorkor Presby Primary, 2-Storey 6-Unit Classroom Block (Phase 1-3 Classroom Block)	Chorkor	Willbakon Ltd	123,447.51	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	2.00	Site Abandoned
46.	Construction of 2 Storey 12-Unit Classroom block with ancillary facilities at Nanka Bruce Basic School, Korle Gonno	Korle Gonno	St Andrews Co. Express Ltd	319,288.45	24/01/11	8 Months	GETFUND /SUTEmIP	245,211.96	100	Completed
47.	Construction of 3-Storey 18-Classroom Block for Tenashi Primary (Phase 1 – 6 Classroom Block)	Osu Ako-Adjei(Relocated to La-Presby Girls)	Mao Associates (Gh) Ltd	318,727.61	21/01/11	8 Months	GETFUND /SUTEmIP	00.000.00	15.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
48.	Construction of 3-Storey 9-Unit Classroom Block with ancillary Facilities at Fadama Cluster of Schools (Phase 1-2-Storey 6-Unit Classroom Block)	Fadama	Digicast Properties	227,792.41	03/02/11	8 Months	GETFUND /SUTEmIP	78,198.54	34.00	On-going
49.	Construction of 2 Storey 6-Unit Classroom Block with Ancillary Facilities at Achimota Anglican School	Achimota	Awacon Gh. Ltd	191,900.79	03/02/11	8 Months	GETFUND /SUTEmIP	34,224.59	18.00	On-going
50.	Anumle Basic, Construction of 3-Storey 12-Classroom Block (Ground Floor of 4-Unit Classroom)	Anumle	Headlines Hospitality	187,384.34	03/02/11	8 Months	GETFUND /SUTEmIP	94,149.10	51.00	On-going
51.	Construction of 3-Storey 18-Unit Classroom Block with Ancillary Facilities at ANT Experimental Compound	Accra Newtown	C.AdjeYTEY Ltd	614,549.92	03/03/11	15 Months	GETFUND /SUTEmIP	370,847.91	60.00	On-going
52.	Construction of 3 Storey 18-Unit Classroom Block with Ancillary Facilities Shaiyennoh Cluster of school	Apenkwa	Lord Grand Central Co. Ltd	618,791.15	03/02/11	15 Months	GETFUND /SUTEmIP	00.000.00	00.00	Work not started
53.	Construction of 3-Storey 18-Unit Classroom block with ancillary facilities at Abavana Cluster (Phase 1-6 unit classroom block)	Kotobabi	Koddeg Gh. Ltd	318,200.09	11/04/11	8 Months	GETFUND /SUTEmIP	00.000.00	20.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
54.	Construction of 3-Storey 18-Unit Classroom block with ancillary facilities at Kokomlemle 1&2 primary school (Phase I-6 Classroom Block)	Kokomlemle (Relocated to Abavana Down)	Yerx Company Limited	465,013.58	27/04/11	12 Months	GETFUND /SUTEmIP	00.000.00	20.00	On-going
55.	Construction of 3-Storey 12-Unit Classroom Block with ancillary facilities at Nima 1 Basic School, Nima	Nima	Construction Ambassador Limited	549,444.28	27/04/11	12 Months	GETFUND /SUTEmIP	79,958.68	30.00	On-going
56.	Rehabilitation of 2 No. Classroom block and fence at Ringway Estate Primary & J.H.S	Ringway Estate	Gailpet Company Limited	139,499.48	2/06/11	8 Months	GETFUND /SUTEmIP	00,000.00	10.00	On-going
57.	Construction of 3 –Storey 18 Unit Classroom block with ancillary facilities at AME Zion Basic School (Phase I-6 Classroom Block)	Banana Inn	Delovely Limited	315,967.52	03/06/11	8 Months	GETFUND /SUTEmIP	149,472.48	98.00	On-going
58.	Construction of 3 –Storey 18-Unit Classroom Block with ancillary facilities at Ayalolo Cluster of Schools (Phase 1 – 6 Classroom Block)	Accra Central	Flexcom Limited	350.000.00	03/06/11	8 Months	GETFUND /SUTEmIP	00.000.00	15.00	On-going
59.	Construction of 6- unit classroom block with ancillary facilities at Kwashieman Cluster of Schools in the Accra	Kwashieman	M. Deens Ventures	251,941.29	21/12/11	5 Months	MOE/ GETFUND	00.000.00	00.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Metropolitan Assembly									
60.	Construction of 6-unit Classroom block with ancillary facilities at Bubuashie Cable & Wireless School in the Accra Metropolitan Assembly	Bubuashie	Bielbielnab a Enterprise	251,941.29	21/12/11	5 Months	MOE/ GETFUND	00.000.00	00.00	On-going
61.	Construction of 6-unit classroom with ancillary facilities at Abbosey Okai 1&2 in the Accra Metropolitan Assembly	Abbosey Okai	Asquith Devt. Limited	251,941.29	21/12/11	5 Months	MOE/ GETFUND	00.000.00	00.00	On-going
62.	Construction of 6-unit classroom with ancillary facilities at Kitson Mills Basic School in the Accra Metropolitan Assembly	Korle Gonno	Joshob Constructio n Company Limited	251,941.29	21/12/11	5 Months	MOE/ GETFUND	00.000.00	00.00	On-going
63.	Construction of 6-unit classroom with ancillary facilities at La Anglican Basic & JHS in the Accra Metropolitan Assembly	La	Lycar Enterprise	251,941.29	21/12/11	5 Months	MOE/ GETFUND	00.000.00	00.00	On-going
64.	Construction of 6-unit classroom with ancillary facilities at James Town Methodist Junior High School in the Accra Metropolitan Assembly	Jamestown	Bay Commercia ls	251,941.29	21/12/11	8 Months	MOE/ GETFUND	00.000.00	70.00	On-going
65.	Construction of 3 Storey 18-Unit Classroom Block with ancillary facilities for	Jamestown	Samaward Co.Ltd	842,278.10	25/01/12	15 Months	MOE/ GETFUND	00.000.00	00.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Sempe Cluster of schools									
66.	Achimota Primary 3-Storey 18-Unit Classroom Block with Ancillary Facilities for Achimota Primary School, Achimota	Achimota	Bricksfield Limited	832,983.43	25/01/12	15 Months	MOE/GETFUND	30,802.13	00.00	On-going
67.	Construction of 3-Storey 18-Unit Classroom block with ancillary facilities for La Wireless 4 Primary School, La	La	FNB Investment (Gh) Ltd	894,417.81	25/01/12	15 Months	MOE/GETFUND	156,689.53	18.00	On-going
68.	Construction of 3 Storey 18-Unit Classroom block with ancillary facilities for Avenor Basic School, Avenor	Avenor	Vivendi Constructio n Co.Ltd	903,783.53	25/01/12	15 Months	MOE/GETFUND	00.000.00	00.00	Not yet Started
69.	Construction of 3-storey-18-unit classroom block with ancillary facilities for Kwashieman Basic School at Kwashieman, Accra	Kwashieman	Danbort Co. Ltd	876,577.25	25/01/11	15 months	MOE/GETFUND	00.000.00	00.00	Not Yet Started
70.	Completion of Basic School and Kindergarten classroom block at Avenor Primary School	Avenor	Maxsony Limited	258,000.00	06/03/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
71.	Constriction of 6-unit Classroom with ancillary facilities (Phase 1:3-unit classroom Block) at St Barnabas Anglican Primary School, Osu	Osu	Kelore Constructio n Limited	198, 524.00	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
72.	Construction of 6-unit Classroom block at Liberty Avenue Primary School	Adabraka	S. K. Kwarteng	127, 967. 80	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
73.	Construction of 18-unit classroom block with ancillary facilities (Phase 1 : 6-unit classroom block) at Adabraka Presby School	Adabraka	Inver Gold Limited	411, 353. 32	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
74.	Construction of 2-Storey 12-unit classroom block (Phase 1 : 6-unit classroom) with ancillary facilities for Abeka 3B at Fadama Cluster, Accra	Fadama	Sorf-Sorf Ghana Limited	402, 893. 84	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
75.	Construction of 2-Storey 12-unit classroom block (Phase 1:6-unit classroom) with ancillary facilities for Tenasa 2 Primary at Tenasa, Accra	Tesano	Dela-Beta Company Limited	404, 003. 46	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
76.	Construction of 1No. 2-level 6 unit classroom block with office, store and teachers ommon room (Block B) at the Kotababi Cluster of schools	Kotababi	Samrak Limited	395,514.05	12/04/12	6 Months	AMA/SIF	122,864.50	20.00	On-going
77.	Construction of 2-Storey 12-unit classroom block (Phase 1:6-unit	Mamprobi	Saamah Plumbing & Constructio	410, 490. 65	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	classroom) with ancillary facilities for Mamprobi Sempe Primary at Mamprobi, Accra		n Limited							
78.	Construction of 2-Storey 12-unit classroom block (Phase 1:6-unit classroom) with ancillary facilities for Osu Salem No. 1 Primary at Osu, Accra	Osu	Proko Ghana Limited	406, 370. 36	06/02/12	8 Months	GETFUND /SUTEmIP	00.000.00	00.00	Not Yet Started
79.	Construction of 1 No 2-Level Classroom Block With Office, Store And Teacher's Common Room (Block A & B) at the Odorkor Cluster of Schools	Ablekuma North	E.D John Ltd / Kutia Ltd	796, 206. 71	11/04/12	6 Months	AMA/SIF	302,119.88	80.00 & 34.00	On-Going
80.	Construction of 1 No 2-Level Classroom Block With Office, Store And Teacher's Common Room (Block A) at the Kotobabi Cluster of Schools	Kotobabi	Rock Everest Trading & Construction / Samarak Ltd	850, 155. 74	12/04/12	6 Months	AMA/SIF	64,809.15	80.00	On-Going
81.	Construction of Unit Classroom Block for Kwashieman '2' Primary School	Kwashieman	Blematessa Company Limited	72,533.37	03/01/08	24 Weeks	GetFund	30,183.65	60.00	On-going
82.	Construction of Unit Classroom Block for Dzorwulu Primary 'B'	Dzorwulu	Messrs Emnart Contract	69,866.53	03/01/08	24 Weeks	GETFund	33,203.86	60.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	School		Works							
83.	Rehabilitation of 6-unit Classroom Block	Osu Presby Boy's Primary School	Vander Wulf Ltd	120, 109. 11	09/01/12	4 Months	GETFund	00.000.00	00.00	Not Yet Started
84.	Rehabilitation of 6-unit Classroom Block	Osu Salem Primary School	Invergold	122, 009. 59	09/01/12	4 Months	GETFund	00.000.00	00.00	Not Yet Started
85.	Rehabilitation of 6-Unit Classroom block	Osu Salem Primary	Halfast Ltd	120, 454. 13	24/02/12	8 Months	IGF	-	100	Completed
86.	Construction of 3-Storey Girls Dormitory Block	Achimota Senior High School	Macoby Co. Ltd	1,100,500.00	15/03/10	18 Months	GETFund	-	50	On-going
87.	Construction of 4-Storey 8-Unit Block of Flats	Labone Senior High School	Rock Everest Const. Ltd	657,000.00	15/03/10	12 ½ Months	GETFund	-	40	On-going
88.	Renovation of 2 No Staff Bungalows	Accra Girls Senior High School	E.D. John Const.	89,570.00	15/03/10	3 Months	GETFund	-	50	On-going
89.	Construction of One Level Assessment/ Resource Centre	Achimota Senior High School	Ishaque	520,016.10	24/06/10	6 Months	GETFund	-	40.00	On-going
90.	Construction of 3-Storey 18-Unit Classroom Block	Kinbu Senior High/Technical	Inver Gold (Gh) Ltd	998,500.00	28/02/11	16 Months	GETFund	-	40.00	On-going
91.	Construction of 6-Unit Classroom Block With Ancillary Facilities	Wesley Grammer Senior High School	Gailpet Ltd	590,803.42	11/05/11	12 Months	GETFund	00.000.00	00.00	Not Yet Started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
92.	Construction of 2-Storey Girls Dormitory Block	Armed Forces Senior High/Tec. Sch	Halfast Ltd	781,149.15	23/12/11	10 Months	GETFund	00.000.00	00.00	Not Yet Started
93.	Construction of Dining Hall With Kitchen	Armed Forces Senior High/Tec. Sch	Kelore Const. Ltd	749,414.56	23/12/11	10 Months	GETFund	00.000.00	00.00	Not Yet Started
94.	Construction of 2-Storey Girls Dormitory Block	Armed Forces Senior High/Tec. Sch	Lack Bertus Ltd	841,506.94	23/12/11	9 Months	GETFund	00.000.00	00.00	Not Yet Started
95.	Construction of Assembly Hall	Osu Presby Senior High	Halfast Ltd.	854,917.80	09/01/12	9 Months	GETFund	00.000.00	00.00	Not Yet Started
96.	Construction of 2-Storey Admin/Library Block	Accra Academy	Segonat Ltd	520,182.85	09/01/12	12 Months	GETFund	00.000.00	00.00	Not Yet Started
97.	Continuation and completion of 3-storey 18-unit classroom block with ancillary facilities at Ayalolo Cluster of Schools	Ayalolo	-	-	-	5 months	IGF	287,500.00	40%	2 nd Floor Ongoing
98.	Re-construction of portion fence wall at Zamrama line cluster of schools,	Dansoman	-	-	-	4 weeks	Common Fund	-		Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Dansoman-Accra									
99.	Korle Gonno '2' Cluster of Schools near Tuesday Market, Korle Gonno	Korle Gonno	-	-	-	-	-	-	-	Yet to be Awarded
100.	Construction of 2-unit classroom block with restroom office, store and washroom at Okpoti-Dansoman	Dansoman	-	-	-	15 Months	IGF	-	-	Completed
101.	Construction of 3-Storey 12-Unit Classroom Block with Ancillary Facilities at Private Odartey Lamptey, High Street	High Street	Trustcott Co. Ltd	470,236.84	03/02/11	12 Months	GETFUND /SUTEmIP	156,139.41	33.00	On-going
102.	Construction of 3 Storey 18-Unit Classroom Block with Ancillary Facilities Shaiyennoh Cluster of school	Apenkwa	Lord Grand Central Co. Ltd	618,791.15	03/02/11	15 Months	GETFUND /SUTEmIP	00.000.00	00.00	Work not started
103.	3 Unit Temporary Classroom Block and Minor Renovation of Washrooms at James Town Methodist School, Accra	Korle Gonno	Messrs Amethom Company Ltd	15,965.52	22/05/14	1 Month	IGF	15,965.52	100	Completed
104.	Renovation of 4no. classroom with fence wall at Roman boys J.H.S school-Korle	Korle Gonno	Messrs St. Andrews Express Constructor Limited	206,942.30	-	3 Months	IGF	206,942.30	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
105.	Construction of 6 Unit Temporary Structures at Fadama Cluster of Schools	Fadama	Messrs Perjas Company Limited	106,172.85	-	12 Months	IGF	106,172.85	100	Completed
LIQUID WASTE										
106.	Construction of 12 No. & 3 No. WC toilets facilities for the newly created La Dadekotpon Municipal Assembly	LA	Messrs N-Plan Limited	127,945.03	-	-	-	127,945.03	100	Completed
107.	Sempe School Toilet, 20-Seater WC Public Toilets	Sempe	Katanga Co. Ltd	93,565.95	02/08/10	3 Months	AfDB	00.000.00	35.00	Site has been abandoned
108.	Construction of Septic Tank for liberty Avenue Cluster of Schools within Klottey Korle Constituency	Adabraka	Halfast Limited	49,143.89	19/11/12	12 Weeks	Common Fund	-	00.00	Awarded
109.	Chorkor (Toilet No. 2) Site retained, 20-Seater WC Public Toilets	Chorkor	Prefos Ltd	110,718.24	02/08/10	3 Months	AfDB	00.000.00	00.00	Construction did not commerce
110.	Mamprobi Site 13, 20-Seater WC Public Toilets	Mamprobi	Prefos Ltd	110,718.24	02/08/10	3 Months	AfDB	00.000.00	75.00	On-going
111.	Sanitary Site Opposite Korle Gonno RC School, 20-Seater WC Public Toilets	Korle Gonno	Prefos Ltd	110,718.24	02/08/10	3 Months	AfDB	00.000.00	65.00	On-going
112.	Socco Primary School (M 1), 20-Seater WC Public Toilets	Ablekuma South	Jamop Ltd	91,633.68	02/08/10	3 Months	AfDB	00.000.00	70.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
113.	Mataheko, Dansoman Trotro Station, 20-Seater WC Public Toilets	Mataheko	Jampo Ltd	91,633.68	05/10/10	3 Months	AfDB	00.000.00	00.00	Construction did not commerce
114.	Town Council Line B/N Toilet and Parliament, 20- Seater WC Public Toilets	Ablekuma Central	Jampo Ltd	91,633.68	05/09/10	3 Months	AfDB	00.000.00	65.00	Recommend ed for termination
115.	Site opposite Apostolic Church, 20-Seater WC Public Toilets	Okaikoi North	Environme ntal Eng. Ltd	114,356.81	01/08/10	3 Months	AfDB	00.000.00	53.00	On-going
116.	Site opposite Kissieman Junction, 20-Seater WC Public Toilets	Kisseman	Environme ntal Eng. Ltd	114,356.81	01/08/10	3 Months	AfDB	00.000.00	53.00	On-going
117.	Akweteyman Anglican School / Church (St Andrews), 20-Seater WC Public Toilets	Akweteyman	Environme ntal Eng. Ltd	114,356.81	01/08/10	3 Months	AfDB	00.000.00	49.00	Site Abandoned due to litigation
118.	Osu Castle Clinic, 20- Seater WC Public Toilets	Osu Klottey	Anansu Trust	54,014.295	17/02/10	3 Months	AfDB	00.000.00	65.00	On-going
119.	Kwaotsuru (Initial Site at Ayidiki Replaced due to Litigation), 20-Seater WC Public Toilets	Kwaotsuru	Kwamerik Const. Ltd	85,141.40	15/08/10	3 Months	AfDB	00.000.00	60.00	Recommend ed for termination
120.	Alajo, Behind the Presby, 20-Seater WC Public Toilets	Alajo	Kwamerik Const. Ltd	85,141.40	15/09/10	3 Months	AfDB	00.000.00	75.00	Site taken over by Sub Metro Chairman
121.	Alajo, Behind the Cluster of Schools, 20-Seater WC Public Toilets	Alajo	Kwamerik Const. Ltd	85,141.40	15/09/10	3 Months	AfDB	00.000.00	80.00	Site taken over by Sub Metro Chairman

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
122.	Construction of University of Ghana Sewerage Treatment Work and Associated Works	Ayawaso West	Jos Hansen (Germany) / Costain (West Africa) Plc	22,478,457.16	27/10/10	18 Months	AfDB	00.000.00	43.00	On-going
123.	De-commissioning of Sewerage Dumping Site at Lavender Hill-Korle Gonno and Replacement with two (2) Sewerage Digester Plants at Mudor and Achimota	Ablekuma South & Okaikoi North	Sino Africa Development Co. Ltd / Fk Slauson (Gh) Ltd	11,375,000.00	04/04/12	3 Months	AfDB	00.000.00	00.00	On-going
124.	Implementation of Accra Sanitary Sewer and Storm Drain Alleviation project	-	-	USD 663M	-	-	-	-	-	Preparatory activities on-going
125.	Construction of 20-Seater toilet facility at Ministry of Health Basic School	Ablekuma South	Faps Construction Work Ltd	-	-	-	-	-	76.7	On-going
126.	Construction of 20-Seater toilet facility at Star of the Sea R/C Basic School	Ablekuma South	Faps Construction Work Ltd	-	-	-	-	-	23.0	On-going
127.	Construction of 20-Seater toilet facility at Mataheko R/C Cluster of Schools	Ablekuma Central	Jephi Ltd.	-	-	-	-	-	56.7	On-going
128.	Construction of 20-Seater toilet facility at JT Cluster of Schools	Ablekuma Central	Jephi Ltd.	-	-	-	-	-	38.9	On-going
129.	Construction of 20-Seater toilet facility at St. Mary's Basic School	Ablekuma South	Cravers (GH) Ltd	-	-	-	-	-	39.9	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
130.	Construction of 20-Seater toilet facility at Lartebiokorshie A&B JHS	Ablekuma Central	Cravers (GH) Ltd	-	-	-	-	-	7.0	On-going
131.	Construction of 20-Seater toilet facility at Kaneshie Anglican Cluster of Schools	Okaikoi South	Malin Investment	-	-	-	-	-	99.0	On-going
132.	Construction of 20-Seater toilet facility at Kaneshie '1' Cluster of Schools	Okaikoi South	Malin Investment	-	-	-	-	-	98.0	On-going
133.	Construction of 20-Seater toilet facility at Apenkwa Presby Cluster of Schools	Okaikoi North	Magad Company Ltd	-	-	-	-	-	19.0	On-going
134.	Construction of 20-Seater toilet facility at A.M.E Zion Cluster of Schools	Ablekuma Central	Magad Company Ltd	-	-	-	-	-	35.0	On-going
135.	Construction of 20-Seater toilet facility at La Bawaleshie Presby Cluster of Schools	Ayawaso West	E.D. John Construction	-	-	-	-	-	42.8	On-going
136.	Construction of 10-Seater toilet facility at Dzorwulu Bethany Methodist Basic School	Ayawaso West	E.D. John Construction	-	-	-	-	-	0.0	On-going
137.	Construction of 20-Seater toilet facility at Pig Farm Prim. & JHS	Ayawaso Central	Metropolitan Property Holdings	-	-	-	-	-	25.4	On-going
138.	Construction of 10-Seater toilet facility at Abavana Down Cluster of Schools	Ayawaso Central	Metropolitan Property Holdings	-	-	-	-	-	0.0	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
139.	Construction of 20-Seater toilet facility at Institute of Islamic Studies Basic School	Ayawaso East	Rock Everest Trading and Construction	-	-	-	-	-	33.3	On-going
140.	Construction of 20-Seater toilet facility at Kanda Cluster of Schools	Ayawaso East	Rock Everest Trading and Construction	-	-	-	-	-	33.3	On-going
141.	Construction of 20-Seater toilet facility at Teacher Mota/Osu Presby 2 Boys	Osu Klottey	Global N S Ltd	-	-	-	-	-	93.5	On-going
142.	Construction of 20-Seater toilet facility at St. Joseph's R/C Basic School	Osu Klottey	Global N S Ltd	-	-	-	-	-	88.3	On-going
143.	Construction of 20-Seater toilet facility at James Town Methodist Cluster of Schools	Ashiedu Keteke	Biz 360 Limited	-	-	-	-	-	83.2	On-going
144.	Construction of 20-Seater toilet facility at Private Odattey Lamptey Cluster	Ashiedu Keteke	Biz 360 Limited	-	-	-	-	-	61.0	On-going
145.	Construction of Borehole at Salvation Army School Compound – Millennium School Complex Block 2	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
146.	Construction of Borehole at Salvation Army Compound – Millennium School Building (President Obama Centre)	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	90.0	On-going
147.	Construction of Borehole at ASIP Toilet – Brother Lawson	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
148.	Construction of Borehole at ASIP Toilet – Kaneshie '1' Cluster of Schools	Okaikoi South	Lardwin Company Limited	-	-	-	-	-	95.0	On-going
149.	Construction of Borehole at ASIP Toilet – Kaneshie Anglican Cluster of Schools	Okaikoi South	Lardwin Company Limited	-	-	-	-	-	100	Completed
150.	Construction of Borehole at ASIP Toilet – Kingsway Cluster of Schools	Osu Klottey	Lardwin Company Limited	-	-	-	-	-	90.0	On-going
151.	Construction of Borehole at ASIP Toilet – Mamprobi Site 15	Ablekuma Central	Lardwin Company Limited	-	-	-	-	-	70.0	On-going
152.	Construction of Borehole at ASIP Toilet- Salvation Army School Compound	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	70.0	On-going
153.	Construction of Borehole at ASIP Toilet – Site Near Sempe School	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	70.0	On-going
154.	Construction of Borehole at ASIP Toilet – Site opposite Korle Bu	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	60.0	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Hospital									
155.	Construction of Borehole at Mamprobi Sempe Sanitary Site adjacent to Sempe 1 School	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
156.	Construction of Borehole at Mamprobi Site 13	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
157.	Construction of Borehole at Sanitary Sites opposite Korle Gonno RC School	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
158.	Construction of Borehole at Bro. Lawson	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
159.	Construction of Borehole at Obedru	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	60.0	On-going
160.	Construction of Borehole at Star of the Sea R/C Basic School	Ablekuma Central	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
161.	Construction of Borehole at Holy Family R/C Cluster of Schools	Ablekuma Central	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
162.	Construction of Borehole at Awudome JHS	Okaikoi South	Lardwin Company Limited	-	-	-	-	-	90.00	On-going
163.	Construction of Borehole at Apenkwa Presby Cluster	Okaikoi North	Lardwin Company Limited	-	-	-	-	-	50.00	On-going
164.	Construction of Borehole at A.M.E Zion Basic	Ablekuma South	Lardwin Company	-	-	-	-	-	50.00	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Schools		Limited							
165.	Construction of Borehole at Millennium School Complex Block Socco Compound	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	100	completed
166.	Construction of Borehole at Lartebiokorshie Cluster of Schools	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	70.00	On-going
167.	Construction of Borehole at MOH Cluster of Schools	-	Lardwin Company Limited	-	-	-	-	-	80.0	On-going
168.	Construction of Borehole at JT Cluster	Ablekuma Central	Lardwin Company Limited	-	-	-	-	-	50.0	On-going
169.	Construction of Borehole at St. Mary's R/C Basic School	Ablekuma South	Lardwin Company Limited	-	-	-	-	-	80.0	On-going
170.	Construction of Borehole at Town Council Line b/n Toilet 1 and Parliament	Ablekuma Central	Lardwin Company Limited	-	-	-	-	-	0.0	Not yet started
171.	Construction of Borehole at Shalom/ Kwashieman Sanitary Site	Ablekuma North	Lardwin Company Limited	-	-	-	-	-	0.0	Not yet started
172.	Construction of Borehole at Alogboshie Cluster of Schools	Okaikoi North	Lardwin Company Limited	-	-	-	-	-	0.0	Not yet started
173.	Construction of Borehole at Site opposite Kissieman Junction	Okaikoi South	Lardwin Company Limited	-	-	-	-	-	0.0	Not yet started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
174.	Construction of Borehole at Site opposite Apostolic Junction	Okaikoi North	Lardwin Company Limited	-	-	-	-	-	0.0	Not yet started
175.	Construction of Borehole at Abavana Cluster of Schools – AMA/ASIP Toilet Block		Gee 'n' Jay Trading and Construction	-	-	-	-	-	60.0	On-going
176.	Construction of Borehole at Ayalolo Cluster of Schools	Ayalolo	Gee 'n' Jay Trading and Construction	-	-	-	-	-	50.0	On-going
177.	Construction of Borehole at Pig Farm	Ayawaso East	Gee 'n' Jay Trading and Construction	-	-	-	-	-	50.0	On-going
178.	Construction of Borehole at Kotobabi Down	Ayawaso Central	Gee 'n' Jay Trading and Construction	-	-	-	-	-	60.0	On-going
179.	Construction of Borehole at Adabraka Boundary Road Cluster of Schools	Osu Klottey	Gee 'n' Jay Trading and Construction	-	-	-	-	-	60.0	On-going
180.	Construction of Borehole at ASIP offices compound	Okaikoi	Gee 'n' Jay Trading	-	-	-	-	-	60.0	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
		South	and Constructio n							
181.	Construction of Borehole at ASIP Toilet Odorgonno Senior High School 10-Seater	Ablekuma North	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	60.0	On-going
182.	Construction of Borehole at AMA Metro Guards Quarters - Osu	Osu Klottey	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	60.0	On-going
183.	Construction of Borehole at Accra High Pumping Station	Osu Klottey	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	100	Completed
184.	Construction of Borehole at Tenashie K.G & JHS	Osu Klottey	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	80.0	On-going
185.	Construction of Borehole at Osu Regal Nmletsu-Bu Street	Osu Klottey	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	90.0	On-going
186.	Construction of Borehole at Institute of Islamic	-	Gee 'n' Jay Trading and	-	-	-	-	-	60.0	On-going

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Studies Basic School		Constructio n							
187.	Construction of Borehole at Maamobi Prison School (Boster Institute)	Ayawaso East	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	100.0	Completed
188.	Construction of Borehole at La Bawaleshie Presby Cluster	Ayawaso West	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	70.0	On-going
189.	Construction of Borehole at Abelenkpe JHS	Ayawaso West	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	80.0	Not yet started
190.	Construction of Borehole at Dzorwulu Bethany Methodist Cluster	Ayawaso West	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	0.0	Not yet started
191.	Construction of Borehole at University Staff Village Schools	Ayawaso West	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	0.0	Not yet started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
192.	Construction of Borehole at Pig Farm Prim. & JHS	Ayawaso East	Gee 'n' Jay Trading and Construction	-	-	-	-	-	0.0	Not yet started
193.	Construction of Borehole at Kotobabi Down Cluster	Ayawaso Central	Gee 'n' Jay Trading and Construction	-	-	-	-	-	0.0	Not yet started
194.	Construction of Borehole at Kanda Cluster of Schools	Okaikoi South	Gee 'n' Jay Trading and Construction	-	-	-	-	-	0.0	Not yet started
195.	Construction of Borehole at AMA Metro Guards Quarters – Osu	Osu Klottey	Gee 'n' Jay Trading and Construction	-	-	-	-	-	0.0	Not yet started
196.	Construction of Borehole at St. Joseph's R/C Basic	Bubuashie	Gee 'n' Jay Trading and Construction	-	-	-	-	-	0.0	Not yet started
197.	Construction of Borehole at Osu Presby Boys '2'	Osu Klottey	Gee 'n' Jay Trading and	-	-	-	-	-	0.0	Not yet started

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	JHS/Teacher Mota Prim.		Constructio n							
198.	Construction of Borehole at John Wesley Methodist Schools	-	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	0.0	Not yet started
199.	Construction of Borehole at Pte. Odartey Lamprey Cluster	Accra	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	0.0	Not yet started
200.	Odorgonno Secondary School 10-seater	-	Gee 'n' Jay Trading and Constructio n	-	-	-	-	-	0.0	Not yet started
201.	Renovation of 2No. Offices and Toilet Facility for Metro Security Department	High Street Accra	Messrs Winway John Constructio n Limited	32,987.87	29/11/11	4 Months	Road Fund	-	100	Completed
ROADS										
202.	Gravelling Works at Naa Atobia Street – Ablekuma North (Chainage 0+000- 0+400)	Darkuman West	Messrs Glarenn Enterprise	49,531.00	14/05/13	3 Months	Road Fund	42,071.45	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
203.	Surfacing Works along Hyde Link 1 (Chainage 0+000-0+150)	Sabon Zongo	Messrs Amanland Company Limited	49,918.00	21/10/13	3 Months	Road Fund	49,918.00	100	Completed
204.	Rehabilitation of Liberty / Katamanto Roads and alley Paving in Swalaba / Nurses Quarters Road	Accra (Katamanto/Liberty /Swalaba)	Messrs seer Ltd	2,109,389.93	20/08/12	3 Months	Road Fund	2,109,389.93	100	Completed
205.	Surfacing Works along Hyde Link 1 (Chainage 0+000-0+150) Sabon Zongo – Ablekuma Central	Sabon Zongo	Messrs Amanland Company Limited	49,918.00	14/05/13	3 Months	Road Fund	49,918.00	100	Completed
206.	Surfacing of ST. Thomas Street (Chainage 0+000-0+150) Sabon Zongo – Ablekuma Central	Sabon Zongo	Messrs Amanland Company Limited	40,268.00	14/05/13	3 Months	Road Fund	40,268.00	100	Completed
207.	Surfacing Works along Hyde Link 2 (Chainage 0+000-0+195)	Sabon Zongo	Messrs Amanland Company Limited	49,327.05	21/10/13	3 Months	Road Fund	49,327.05	100	Completed
208.	Surfacing of ST. Thomas Street (Chainage 0+150-0+300) Sabon Zongo – Ablekuma Central	Sabon Zongo	Messrs Amanland Company Limited	40,268.00	14/05/13	3 Months	Road Fund	40,268.00	100	Completed
209.	Gravelling Works on 5 th Damba Street – Ablekuma South (Chainage 0+000-0+375)	Dansoman	Messrs Umar Babi Enterprise	46,973.00	21/10/13	3 Months	Road Fund	46,973.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
210.	Surfacing Works along Hyde Link 2 (Chainage 0+195-0+390)	Sabon Zongo	Messrs Amanland Company Limited	49,327.05	21/10/13	3 Months	Road Fund	49,327.05	100	Completed
211.	Gravelling Works on Otinshie Road (Chainage 0+600-0+900) – Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited / Unisecuriti es Asset Manageme nt	49,715.00	20/08/13	3 Months	Road Fund	49,715.00	100	Completed
212.	Gravelling Works on Heaven Gate Road (Chainage 0+000-0+250) – Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited / Unisecuriti es Asset Manageme nt	43,043.00	20/08/13	3 Months	Road Fund	43,043.00	100	Completed
213.	Gravelling Works on Otinshie Road (Chainage 0+300-0+600) – Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited / Unisecuriti es Asset Manageme nt	49,715.00	20/08/13	3 Months	Road Fund	49,715.00	100	Completed
214.	Gravelling Works on Giffard loop in La (Chainage 0+000-0+200) and Giffard Link	La	Messrs Deesheni Enterprise LTD	48,700.00	10/05/13	3 Months	Road Fund	48,700.00	100	Completed
215.	Gravelling works on St Thomas Street – Ablekuma Central	Sabon Zongo	Messrs Amanland Company	49,914.50	14/05/13	3 Months	Road Fund	49,914.50	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(0.30km)		Limited							
216.	Gravelling Works along IPS/Mempeasem link 2 Ayawaso West Wuogon (Chainage 0+000-0+200)	IPS/Mempea sem link 2 Ayawaso West Wuogon	Messrs Kin Aimaz Company Limited	20,305.00	11/11/13	3 Months	Road Fund	20,305.00	100	Completed
217.	Construction of Concrete speed Hump At Airport at Good Shepherd, Kaakatsofa Street and NMA Link	Airport	M/S Ernma Ventures	49,883.90	02/09/13	3 Months	Road Fund	49,883.90	100	Completed
218.	Construction of Concrete Speed Humps at Gbedo Street Market Street Elephant walk Street & Obutu street.	Mempeasem	Messrs Ernma Ventures	47,005.00	02/09/13	3 Months	Road Fund	47,005.00	100	Completed
219.	Gravelling worko Kusia Road – (Chainge0+000- 0+380) Ayawaso West Wuogon	East Legon	Messrs Rozarre Limited	34,108.00	20/08/13	3 Months	Road Fund	34,108.00	100	Completed
220.	Gravelling of Works along IPS/Mempeasem link road-Ayawaso West Wuogon (0+000-0+200)	IPS/Mempea sem link road- Ayawaso West Wuogon	Messrs Kin Aimaz Company Limited	20,305.00	14/11/13	3 Months	Road Fund	20,305.00	100	Completed
221.	Gravelling Works along Tafo Amon and Extension – Okaikoi South	Bubuashie	Messrs Unicorn Universal	49,295.00	13/11/13	3 Months	Road Fund	37,398.85	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(Chainage 0+900-1+350)		Company Limited							
222.	Surfacing Works on Mantseakwatia Street (Chainage 0+000-0+190)	Kaneshie	Messrs Benfipiah Company Ltd	49,166.80	26/03/13	3 Months	Road Fund	47,732.46	100	Completed
223.	Surfacing Works on Nii Akwatia Street Behind Kaneshie police Post (Chainage 0+000-0+190)	Kaneshie	Messrs Benfipiah Company Ltd	49,166.80	26/03/13	3 Months	Road Fund	30,540.64	100	Completed
224.	Surfacing Works on Winneba Road – Ablekuma South (CH. 0+000-0+160)	Dansoman	Messrs Movavi Ltd	49,457.20	14/05/13	3 Months	Road Fund	49,457.20	100	Completed
225.	Gravelling Works on Old Winneba Road Ablekuma South (CH. 0+000- 0+500)	Dansoman	Messrs Movavi Ltd	44,225.00	14/05/13	3 Months	Road Fund	44,225.00	100	Completed
226.	Surfacing Works on Winneba Road – Ablekuma South (CH. 0+480-0+640)	Dansoman	Messrs Movavi Ltd	49,457.20	14/05/13	3 Months	Road Fund	49,457.20	100	Completed
227.	Surfacing Works on Winneba Road – Ablekuma South (CH. 0+160-0+320)	Dansoman	Messrs Movavi Ltd	49,457.20	14/05/13	3 Months	Road Fund	49,457.20	100	Completed
228.	Landscaping of Exhibition Roundabout	Dansoman	Messrs Anointing	21,505.95	15/10/13	3 Months	Road Fund	21,505.95	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	on Dansoman High street		Flower Center							
229.	Surfacing Works on Winneba Road – Ablekuma South (CH. 0+320-0+480)	Dansoman	Messrs Movavi Ltd	49,457.20	14/05/13	3 Months	Road Fund	49,457.20	100	Completed
230.	Provision of Security Lights at the Tuesday Market Mamprobi in the Ablekuma South Sub Metro	Mamprobi	Messrs Gyepat Enterprise	2,650.19	18/11/11	3 Months	Road Fund	2,650.19	100	Completed
231.	Construction of 1.8 M Pipe Culvert at Alogboshie Okaikoi North Phase IV	Alogboshie	Messrs Grace Ghana Limited	49,946.90	06/08/14	3 Months	Road Fund	49,946.90	100	Completed
232.	Gravelling works on Otinshie Road (Chainage 0+000-0+300)-Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited/Uni securities Asset Manageme nt	49,715.00	20/08/13	3 Months	Road Fund	49,715.00	100	Completed
233.	Construction of 0.6M U Drain along Prempeh Street RHS – Ablekuma North (Chainage 0+880-1+050)	Ablekuma North	Messrs O.K Willie Enterprise Limited	48,087.35	14/05/13	3 Months	Road Fund	46,073.63	100	Completed
234.	Gravelling works on Kusia Lane (CH 0+300-0+600)	East Legon	Messrs Samjowa Company	47,005.00	2/09/13	3 Months	Roads Fund	47,005.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
235.	Gravelling work on Pear Street – East Legon (CH.0+000-222)	East Legon	Messrs Mustek Engineering Limited	40,499.25	09/08/13	3 Months	Roads Fund	40,499.25	100	Completed
236.	Gravelling works on Oak Avenue and Link Otinshie East Legon (0.24)	East Legon	Messrs Mustek Engineering Limited	22,686.42	01/08/13	3 Months	Roads Fund	22,686.42	100	Completed
237.	Landscaping of Apenkwa Interchange – Phase I. Okaikoi North	Apenkwa	Messrs Anointing Flower Centre	31,783.33	01/10/13	3 Months	Roads Fund	31,783.33	100	Completed
238.	Resealing of Aviation Road (Chainage 0+000-0+400)	Ayawaso East	Messrs Core Construction Limited	49,770.00	17/12/13	3 Months	Roads Fund	49,770.00	100	Completed
239.	Resealing of Aviation Road (Chainage 0+400-0+800)	Ayawaso East	Messrs Core Construction Limited	49,770.00	17/12/13	3 Months	Roads Fund	49,770.00	100	Completed
240.	Gravelling work on Agblashie Road – La Bawaleshie (Chainage 0+00-0+180)	Bawaleshie	Messrs Fashad Enterprise	48,604.00	30/09/13	3 Months	Roads Fund	48,604.00	100	Completed
241.	Resealing of Aviation Road (Chainage 1+600-	Ayawaso	Messrs Core	49,770.00	17/12/13	3 Months	Roads	49,770.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	2+000)	East	Constructio n Limited				Fund			
242.	Resealing of Aviation Road (Chainage 1+200- 1+600)	Ayawaso East	Messrs Core Constructio n Limited	49,770.00	17/12/13	3 Months	Roads Fund	49,770.00	100	Completed
243.	Paving works of Kpatso Shieshie Durbar Ground – La	La	Messrs Ollebeduah Limited	49,823.80	17/12/13	3 Months	Roads Fund	49,823.80	100	Completed
244.	Gravelling work on Ablashie Road – La Bawaleshie (Chainage 0+180-0+360)	Bawaleshie	Messrs Fashad Enterprise	48,604.00	30/08/13	3 Months	Roads Fund	48,604.00	100	Completed
245.	Gravelling work on Acropolis Street (Chainage 0+270-0+540) Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited/ Unisecuriti es Asset Manageme nt	48,048.75	15/04/13	3 Months	Roads Fund	48,048.75	100	Completed
246.	Gravelling work on Acropolis Street (Chainage 0+000-0+270) Ayawaso West Wuogon	Ayawaso West	Messrs Rozarre Limited/ Unisecuriti es Asset Manageme nt	48,048.75	15/04/13	3 Months	Roads Fund	48,048.75	100	Completed
247.	Gravelling work on 69	Ayawaso	Messrs	48,167.70	20/09/13	3 Months	Roads	48,167.70	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Lane (Chainage 0+000-0+281) Ayawaso West Wuogon	West	Rozarre Limited				Fund			
248.	Gravelling of Mempeasem Cemetery Link Roads (500)	East Legon	Messrs Logistics Support Services/ Unisecurities Asset Management	49,430.00	26/11/13	3 Months	Roads Fund	49,430.00	100	Completed
249.	Construction of 0.6 M U drain along 69 LHS East Legon (Chainage 0+000-0+200)	East Legon	Messrs Rozarre Limited	48,999.38	31/10/12	3 Months	Roads Fund	49,690.00	100	Completed
250.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+450-0+600)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,521.40	100	Completed
251.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+750-0+900)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,521.40	100	Completed
252.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+900-1+050)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,521.40	100	Completed
253.	Gravelling Works on	Mataheko	Messrs Latima	48,282.60	-	4 Months	Road	48,282.60	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	New Abossey Okai Street		Limited				Fund			
254.	Gravelling Of Asafoatse Kojo Street (Chainage 0+000-0+300)	Ayawaso West	Messrs Eshauellau Enterprise	48,750.13	18/03/14	4 Months	Road Fund	48,750.13	100	Completed
255.	Gravelling Of 4 th Close-Alajo (Chainage 0 +000-0+270)	4 th Street Abelenkpe	Messrs Naazei Ventures	42,480.84	27/11/13	4 Months	Road Fund	42,480.84	100	Completed
256.	Gravelling of Mempeasem Cemetery Link Roads (0+000-0+300)	East Legon	Messrs Logistics Support Services/ Unisecurities Asset Management	49,690.00	26/11/13	3 Months	Roads Fund	49,690.00	100	Completed
257.	Gravelling works on Road (Chainage 0+000-0+380)	Ayawaso West	Messrs Rozarre Limited/ Unisecurities Asset Management	34,108.00	20/08/13	3 Months	Roads Fund	34,108.00	100	Completed
258.	Gravelling Works on Kusia Lane (CH 0+000-0+300)	East Legon	Messrs Samjowa Company Ghana Limited	47,005.00	02/09/13	3 Months	Road Fund	47,005.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
259.	Gravelling Works on Kusia Lane (CH 0+300-0+600)	East Legon	Messrs Samjowa Company Ghana Limited	47,005.00	02/09/13	3 Months	Road Fund	47,005.00	100	Completed
260.	Gravelling Works along Chemu Link Road (Chainage 0+000-0+232)	Chemu	Messrs Kamags Construction Works	25,442.18	20/02/14	4 Months	Road Fund	25,442.18	100	Completed
261.	Paving works along Ethiopia Link Road Phase 1 Ridge	Ridge	Messrs Gazalle Enterprise Ltd.	49,950.80	3/12/13	4 Months	Road Fund	49,950.80	100	Completed
262.	Surfacing of Abose Okai Street-Ablekuma Central (Chainage 0+200-0+400)	Abbosey Okai	Messrs Latima Company Ltd.	49.864.60	14/5/13	4 Months	Road Fund	49.864.60	100	Completed
263.	Surfacing of Abose Okai Street-Ablekuma Central (Chainage 0+400-0+600)	Abbosey Okai	Messrs Latima Company Ltd.	49.864.60	14/5/13	4 Months	Road Fund	49.864.60	100	Completed
264.	Surfacing of Abose Okai Street-Ablekuma Central (Chainage 0+000-0+200)	Abose Okai Street	Messrs Latima Company Ltd.	49.864.60	14/5/13	4 Months	Road Fund	49.864.60	100	Completed
265.	Surfacing Works along Mango Lane (Chainage	Okaikoi	Messrs Bertlert	37,339.75	04/11/13	4 Months	Road	37,339.75	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+000-0+140)	South	Investment Limited				Fund			
266.	Gravelling Works along Prempeh Street (0+640- 0+810)	Awoshie	Messrs Unicorn Company Limited	49,300.50	20/02/14	4 Months	Road Fund	49,300.50	100	Completed
267.	Gravelling Works along Prempeh Street (0+470- 0+640)	Awoshie	Messrs Unicorn Company Limited	49,300.50	24/02/14	4 Months	Road Fund	49,300.50	100	Completed
268.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+000-0+150)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,942.28	100	Completed
269.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+600-0+750)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,521.40	100	Completed
270.	Gravelling of Jasmine Close(280M) East Legon	East Legon	Messrs Alfa Manufacturi ng Company Limited	37,319.30	17/01/14	4 Months	Road Fund	37,319.30	100	Completed
271.	Gravelling Works on Ablashie Road (Chainage 0+360-0+700)	East Legon	Messrs Alfa Manufacturi ng Company Limited	31,585.00	17/01/14	4 Months	Road Fund	31,585.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
272.	Gravelling of Apple Street (340)-East Legon	East Legon	Messrs Alfa Manufacturing Company Limited	49,883.60	17/01/14	4 Months	Road Fund	49,883.60	100	Completed
273.	Gravelling Works along Amoanaa Street and Road (0.3M) –Ablekuma North	Darkuma	Messrs Jamsplan Company Limited	39,857.75	21/10/13	4 Months	Road Fund	39,857.75	100	Completed
274.	Gravelling Work At Sapele Crescent-Ayawaso West (Chainage 0+000-0+500)	Sample Crescent	Messrs Nyanya Construction Works	49,720.00	30/08/13	4 Months	Road Fund	49,720.00	100	Completed
275.	Routine Maintenance Along Abbosey Okai Road: 800x 0.9M X 0.7 M, 800X0.6M (RHS) for the Month March 14	Abossey Okai	Messrs Dantoz Ent.	6,817.00	-	4 Months	Road Fund	6,817.00	100	Completed
276.	Gravelling Work Along Mohamed Issaka Street (0.31KM)	Ayawaso Central	Messrs Bulcon Enterprise Limited	39,097.60	06/11/13	4 Months	Road Fund	39,097.60	100	Completed
277.	Gravelling Work of Market Lane-Kum Hotel Roads (Ch.1+000-0+200) and link (300 Okaikoi North)	Lapaz	Messrs Philbeat Limited	49,745.00	13/09/13	4 Months	Road Fund	49,745.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
278.	Gravelling Work Along Ayigbe Town Road 1&2 (Chainage -0+000-0+435) Sabon Zongo – Ablekuma Central	Ablekuma Central	Messrs Frank Pardison Agency	49,488.80	14/05/13	4 Months	Road Fund	49,488.80	100	Completed
279.	Surfacing Works along Nii Kwabena Bonney Street Ayawaso West Wuogon (0+300-0+450)	Dworwulu	Messrs Facol Limited	49,521.40	28/11/13	4 Months	Road Fund	49,521.40	100	Completed
280.	Paving Works at 7 th Avenue (City Corner)	Ridge	Messrs Al – Zayad Ent.	13,401.60	-	4 Months	Road Fund	13,401.60	100	Completed
281.	Gravelling Works On Adjei Tsuru Street- Ayawaso West Wuogon- (0.34km)	East Legon	Messrs Vicdor Resolute Limited	42,749.55	13/11/12	4 Months	Road Fund	42,749.55	100	Completed
282.	Surfacing Works on Adjei Tsuru Street (Chainage 0+170-0+340)	East Legon	Messrs Vicdor Resolute Limited	46,456.77	13/11/12	4 Months	Road Fund	46,456.77	100	Completed
283.	Surfacing Works on Adjei Tsuru Street (Chainage 0+000-0+170)	East Legon	Messrs Vicdor Resolute Limited	46,456.77	13/11/12	4 Months	Road Fund	46,456.77	100	Completed
284.	Gravelling Works On Tambu Link Road(Chainage 0+000-	East legon	Messrs Vicdor Resolute	49,777.58	09/10/12	4 Months	Road Fund	49,777.58	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	+150)		Limited							
285.	Surfacing Works on Tambo Links ROA (Chainage 0+150-0+300)	East Legon	Messrs Vicdor Resolute Limited	49,770.58	23/01/12	4 Months	Road Fund	49,770.58	100	Completed
286.	Drainage Works along Alogboshie Main Road RSH (0+175-0+350)	Alogboshie	Messrs Amfield Enterprise	49,890.85	29/05/13	4 Months	Road Fund	49,890.85	100	Completed
287.	Drainage Works along Alogboshie Main Road RHS(0+0350-0+525)	Achimota	Messrs Vicdor Resolute Limited	49,817.19	-	4 Months	Road Fund	49,817.19	100	Completed
288.	Paving Works along Ethiopia Link Road Phase II-Ridge	Ridge	Messrs Gazalle Enterprise Limited	49,950.80	03/12/13	4 Months	Road Fund	49,950.80	100	Completed
289.	Paving Works along Ethiopia Link Road Phase Iv-Ridge	Ridge	Messrs Gazalle Enterprise Limited	49,950.80	03/12/13	4 Months	Road Fund	49,950.80	100	Completed
290.	Gravelling Works along Robertson Link and Abetsewe Loop- Okaikoi South (0.30km)	North Kaneshie	Messrs Benfipiah Company Limited	40,621.00	17/01/14	4 Months	Road Fund	40,621.00	100	Completed
291.	Surfacing Work Along Good Sheperd-Oshippi	Darkuman	Messrs Benfipiah	48,381,40	17/01/14	4 Months	Road	48,381,40	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Road –Okaikoi South Chainage 0+ 150-0+300		Company Limited				Fund			
292.	Surfacing Of Kojotso Close-Ablekuma North Chainage 0+000-0+240)	Darkuman	Messrs Benfipiah Company Limited	48,979,40	21/10/14	4 Months	Road Fund	48,979,40	100	Completed
293.	Surfacing Works along Good Shepherd –Oshippi Road-Okaikoi (Chainage 0+000-0+150)	Darkuman	Messrs Benfipiah Company Limited	48,146.40	17/01/14	4 Months	Road Fund	48,146.40	100	Completed
294.	Surfacing Of Kojotso Street- Ablekuma North(0+281-0+430)	Darkuman	Messrs Benfipiah Company Limited	41,671.50	21/10/13	4 Months	Road Fund	41,671.50	100	Completed
295.	Surfacing Of Kojotso Close- Ablekuma North(0+000-0+225)	Darkuman	Messrs Benfipiah Company Limited	49,719.60	21/10/13	4 Months	Road Fund	49,719.60	100	Completed
296.	Surfacing Work Along Good Shepherd-Oshippi Road- Okaikoi South (Chainage 0+150-0+300	Darkuman	Messrs Benfipiah Company Limited	48,381.40	17/01/14	4 Months	Road Fund	48,381.40	100	Completed
297.	Resealing Work on Kojotso Street-Ablekuma North (Chainage 0+000- 0+280)	Darkuman	Messrs Benfipiah Company Limited	31,310.00	21/10/13	4 Months	Road Fund	31,310.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
298.	Resealing of Aviation Road (Chainage 0+800-1+200)	Ayawaso West	Messrs Core Construction Limited	49,770.00	17/12/13	4 Months	Road Fund	49,770.00	100	Completed
299.	Resealing of 8 th Street Dansoman (chainage 0+000-0+420)-Ablekuma South.	Dansoman	Messrs Sedben Investment	49,922.62	21/10/13	4 Months	Road Fund	49,922.62	100	Completed
300.	Surfacing works along Tsui Anaa Street-Okaikoi South (Chainage 0+00-0+120)	North Kaneshie	Messrs Benfipiah Company Limited	29,491.10	17/06/14	4 Months	Road Fund	29,491.10	100	Completed
301.	Drainage works along Alogboshie Main Road RHS(0+0350-0+525)LHS Okaikoi North	Achimota	Messrs Vicdor Resolute Limited	49,817.19	-	4 Months	Road Fund	49,817.19	100	Completed
302.	Gravelling works along Wesley Grammar (Chainage 0+500-0+650)	Ablekuma South	Messrs Umar Babi Enterprise	22,525.00	20/02/14	4 Months	Road Fund	22,525.00	100	Completed
303.	Gravelling works along Wesley Grammar (Chainage 0+000-0+500)	Ablekuma South	Messrs Umar Babi Enterprise	43,875.00	20/02/14	4 Months	Road Fund	43,875.00	100	Completed
304.	Resealing of Kpakpo Mankralo Road (Chainage 0+800-1+200)-Ablekuma South	Mataheko	Messrs Zee- Dok Limited	48,229.44	21/10/13	4 Months	Road Fund	48,229.44	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
305.	Resealing of Kpakpo Mankralo Road (Chainage 0+400-0+800)-Ablekuma South	Mataheko	Messrs Zee- Dok Limited	48,229.44	21/10/13	4 Months	Road Fund	48,229.44	100	Completed
306.	Resealing Of Gbegbe Street-Dansoman (Chainage 0+000-0+460)- Ablekuma South	Dansoman	Messrs Zee- Dok Limited	49,219.33	21/10/13	4 Months	Road Fund	49,219.33	100	Completed
307.	Gravelling Of 11 th Adote Obour Street-Ablekuma Central(Chainage 0+000-0+400)	Zamrama Line	Messrs Salleydeen Company Limited	49,637.00	21/10/13	4 Months	Road Fund	49,637.00	100	Completed
308.	Gravelling Of Alhaji Avenue (Chainage 0+000-0+255)-Ablekuma Central	Mataheko	Messrs Great Builder Ent./A.N. Lloyd Cont. wks.	34,192.40	14/05/13	4 Months	Road Fund	34,192.40	100	Completed
309.	Gravelling Of 12 th Adote Obour Street-Ablekuma Central (Chainage 0+000-0+400	Zamrama Line	Messrs Salleydeen Company Limited	49,722.80	21/10/14	4 Months	Road Fund	49,722.80	100	Completed
310.	Installation Of Pedestrian Guard Rail	Lapaz	Messrs Facol Limited	49,878.00	16/01/14	4 Months	Road Fund	49,878.00	100	Completed
311.	Gravelling Of Tractor Street-(chainage 0+800-	Mamprobi –	Messrs A.N Lloyd	49,262.00	21/10/13	4 Months	Road	49,262.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	1+200)-Okakoi North	Alhaji Area	Contract Works				Fund			
312.	Resealing Of Kpakpo Mankralo Road (Chainage 0+000- 0+400)-Ablekuma South	Mataheko	Messrs Zee- Dok Limited	49,977.22	21/10/13	4 Months	Road Fund	49,977.22	100	Completed
313.	Gravelling Of Market Lane –Kum Hotel Area Roads (Chainage 0+500- 1+000)	Okakoi North	Messrs Glo Multi Company	49,666.25	03/10/13	4 Months	Road Fund	49,666.25	100	Completed
314.	Installation of Pedestrian Guardrail	Airport By Pass Shangrila	Messrs Facol Limited	49,954.60	16/01/14	4 Months	Road Fund	49,954.60	100	Completed
315.	Installation of Pedestrian Guardrail	Nsawam Road Joy FM and Boomerang	Messrs Facol Limited	49,878.00	16/01/14	4 Months	Road Fund	49,878.00	100	Completed
316.	Installation of Pedestrian Guardrail	Akuaffo DVLA Mart	Messrs Facol Limited	49,671.80	16/01/14	4 Months	Road Fund	49,671.80	100	Completed
317.	Routine Maintenance Along Abossey Okai Road: 800M × 0.9M × 0.7M, 800M × 0.6M × 0.6M (RHS)	Accra	M/S Dantoz Ent	6,817.00	-	1 Month	IGF	6,817.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
318.	Routine Maintenance Along Abossey Okai Road: 800M × 0.9M × 0.7M, 800M × 0.6M × 0.6M (RHS) For The Month Of May	Abossey Okai	M/S Dantoz Ent	6,817.00	-	1 Month	IGF	6,817.00	100	Completed
319.	Routine Maintenance Along Abossey Okai Road: 800M × 0.9M × 0.7M, 800M × 0.6M × 0.6M (RHS) For The Month Of April	Abossey Okai	M/S Dantoz Ent	6,817.00	-	1 Month	IGF	6,817.00	100	Completed
320.	Gravelling Of IVY Street Dansoman – Ablekuma South (Chainage 0+000- 0+425)	Ablekuma South	Messrs Movavi Limited	49,492.80	-	3 Months	Road Fund	49,492.80	100	Completed
321.	Surfacing Works on Cotton Street-East Legon (Chainage 0+150+300)	East Legon	Messrs Abasa General Enterprise Company	41,980.87	-	1 Month	IGF	41,980.87	100	Completed
322.	Road Surfacing Works On Carrot Streets-East Legon (Chainage 0+160- 0+310)	Ayawaso West	Messrs Abasa General Enterprise Limited	44,558.00	-	1 Month	IGF	44,558.00	100	Completed
323.	Gravelling Works On Nii Kwashiefio Street	East Legon	M/S Luluna Enterprise	48,455.00	-	1 Month	IGF	48,455.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(0.40KM)									
324.	Gravelling Works On Nii Kwashiefio Street (0.15KM) and Nii Kwashiefio link (0.25km)	East Legon	M/S Luluna	48,455.00	-	1 Month	IGF	48,455.00	100	Completed
325.	Road Surfacing Works On Carrot Streets-East Legon (Chainage 0+000-0+160)	Ayawaso West	Messrs Hawaii Agency Limited	44,558.00	-	1 Month	IGF	44,558.00	100	Completed
326.	Gravelling Works Along Bill Crescent-East Legon (Chainage 0+000-0+400)	East Legon	Messrs Engoble Company Limited	48,464.00	-	1 Month	IGF	48,464.00	100	Completed
327.	Pavement Works Along Salvation Army (Link Road)	Laterbiokors hie	M/S Grace Monney Ent	48,865.85	-	1 Month	IGF	48,865.85	100	Completed
328.	Gravelling Works On Prempeh Street-Awoshie (0+300-0+470)	Awoshie	Messrs Unicorm Universal Company Limited	49,300.50	-	1 Month	IGF	49,300.50	100	Completed
329.	Gravelling Works On Awoshie-Prempeh Road (Chainage 0+760-835) Ablekuma North	Awoshie	Messrs Unicorm Universal Company Limited	48,993.90	-	1 Month	IGF	48,993.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
330.	Paving Works At Castle	Castle	Messrs Perjas Company	48,401.33	-	1 Month	IGF	48,401.33	100	Completed
331.	Gravelling Works On Awoshie-Prempeh Road (Chainage 0+835-+909)	Awoshie	Messrs Unicorn Universal Company Limited	48,276.74	-	1 Month	IGF	48,276.74	100	Completed
332.	Surfacing Works On Djaine Ashie Link Road (0+120-0+240)	East Legon	Messrs Eddie Pee Dee limited	48,894.32	-	1 Month	IGF	48,894.32	100	Completed
333.	Road-line Marking And Signs On Some Selected Roads Phase I	Selected Roads In Accra	Messrs Facol Limited	48,915.30	-	1 Month	IGF	48,915.30	100	Completed
334.	Road-line Marking And Signs On Some Selected Roads Phase II	Selected Roads In Accra	Messrs Facol Limited	48,915.30	-	1 Month	IGF	48,915.30	100	Completed
335.	Road Surfacing Works on Djaine Ashie link Road (0+000-0+120)	East Legon	Messrs Eddie Pee Dee Limited	48,894.32	-	1 Month	IGF	48,894.32	100	Completed
336.	Construction Of Concrete Speed-Humps On Winneba Road And Korle-Gonno Area Roads Relocated To (Nii Darko Street, 4 th Darko Lane, Aluguntugui Road And	Kantesean	Messrs Danderk Constructio n Limited	49,737.04	-	1 Month	IGF	49,737.04	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Good Shepherd Road)									
337.	Gravelling Works On Okine Extension (175M), Bill Extension (165M) & Bill Lane (65M), East Legon - Ayawaso West	East Legon	Messrs Zigash 91 Enterprise	46,011.20	-	1 Month	IGF	46,011.20	100	Completed
338.	Road Surfacing Works Along Robertson Link-Okaikoi South (Chainage 0+000-0+160)	North Kaneshie	Messrs Benfipiah Company Limited	49,771.20	-	1 Month	IGF	49,771.20	100	Completed
339.	Gravelling Works Along 2 nd Korley Kojo Link (Chainage 0+000-0+100) Ablekuma North	Odorkor, 2 nd Korley Kojo Link	Messrs D 'N' T Limited	49,307.50	-	1 Month	IGF	49,307.50	100	Completed
340.	Gravelling Works Along 2 nd Korley Kojo Link (Chainage 0+100-0+320) Ablekuma North	Odorkor, 2 nd Korley Kojo Link	Messrs D 'N' T Limited	23,919.50	-	1 Month	IGF	23,919.50	100	Completed
341.	Pavement Works At Akweteman	Akweteman	Messrs Al-Zayad Enterprise	25,917.40	-	1 Month	IGF	25,917.40	100	Completed
342.	Pavement Works Behind Stadium (Phase II)	Behind Stadium	Messrs Le-Lac-Investment Ltd	49,582.50	-	1 Month	IGF	49,582.50	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
343.	Construction Of Walkway Around Nationalism Park	Nationalism Park	Messrs Perjas Company Ltd	34,590.81	-	1 Month	IGF	34,590.81	100	Completed
344.	Pavement Works At Transformer Area	Behind Stadium	Messrs Galon Ventures	27,890.94	-	1 Month	IGF	27,890.94	100	Completed
345.	Pavement Works Around Merton (Stadium)	Stadium	Messrs Galon Ventures	41,499.37	-	1 Month	IGF	41,499.37	100	Completed
346.	Gravelling Works on 8 TH Western Lane (Chainage 0+000-0+375)	Opetekwei	Messrs Kack Forty Limited	47,540.00	-	1 Month	IGF	47,540.00	100	Completed
347.	Routine maintenance along Abossey Okai road: 800M X 0.9M X 0.7M, 800M X 0.6M X 0.6M(RHS)	Accra	M/S Dantoz Enterprise	6,817.00	-	1 Month	IGF	6,817.00	100	Completed
348.	Construction of concrete speed hump on Nii Ghana Airways and 5 th Avenue	West Legon	M/S Seer Limited	48,377.68	-	1 Month	IGF	48,377.68	100	Completed
349.	Construction of concrete speed hump at Ato Ahwoi sober Avenue & Saint Margaret	West Legon	M/S QJM Enterprise	49,168.08	-	1 Month	IGF	49,168.08	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
350.	Construction Of Concrete Speed Hump On Nii Owu 4 th Avenue & Portuphy Avenue	West Legon	M/S QJNM Enterprise	49,168.08	-	1 Month	IGF	49,168.08	100	Completed
351.	Surfacing Road Works On Kowulu Street- Ablekuma Central (CH 0+00-0+2000	Ablekuma Central	Messrs Abasa General Enterprise Limited	49,808.00	-	1 Month	IGF	49,808.00	100	Completed
352.	Gravelling Works Along Tackie Yarboi Street And Links (420M)	Ablekuma North	Messrs G.D. Mercy Investment Limited	49,185.35	-	1 Month	IGF	49,185.35	100	Completed
353.	Gravelling of West Loop Road-Tesano (CH 0+000-0+450)	Tesano	Messrs Del Ronna company Limited	49,876.25	-	1 Month	IGF	49,876.25	100	Completed
354.	Gravelling of Ahene Nukpa Street-Okaikoi North	Okaikoi North	Messrs Del Ronna company Limited	45,151.25	-	1 Month	IGF	45,151.25	100	Completed
355.	Gravelling of Bobo Link (300M) And West Loop (150M) Tesano	Tesano	Messrs Del Ronna company Limited	49,871.00	-	1 Month	IGF	49,871.00	100	Completed
356.	Gravelling of Akwei Street (290M) Okaikoi	Okaikoi	Messrs Del Ronna	41,681.00	-	1 Month	IGF	41,681.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	North	North	company Limited							
357.	Gravelling of Ninth Extension –Tesano (CH 0+000-0+350)	Tesano	Messrs Del Ronna company Limited	47,393.00	-	1 Month	IGF	47,393.00	100	Completed
358.	Gravelling Works At Dzagbele Street (400M) Fadama Area	Nii Boi Town	Messrs Aakalifa's Company Limited	49,871.00	-	1 Month	IGF	49,871.00	100	Completed
359.	Gravelling of Bethlehem Avenue –(Chainage 0+000-0+270) Ablekuma central	Ayigbe Town	Messrs MYK Constructio n Limited	35,729.60	-	1 Month	IGF	35,729.60	100	Completed
360.	Gravelling Of Workers lane –(Chainage 0+000- +270)	Ayigbe town	Messrs Wam Hills Enterprise	35,729.60	-	1 Month	IGF	35,729.60	100	Completed
361.	Road Surfacing Works Great Garden Street – Ablekuma north (Chainage 0+160-0+320)	Ablekuma North	Messrs Abasa General Enterprise	49,959.00	-	1 Month	IGF	49,959.00	100	Completed
362.	Road Surfacing Works On Kowulu Street – Ablekuma Central (CH 0+200-0+400)	Ablekuma Central	Messrs Hawai Agency Limited	49,958.00	-	1 Month	IGF	49,958.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
363.	Road Surfacing Works On Korley Kojo Street – (CH 0+000+0+160) Ablekuma North. Relocation Of Site to(Chainage 0+145.7- 0+300) On Korley Kojo Street	Ablekuma North	Messrs Hawai Agency Limited	49,889.70	-	1 Month	IGF	49,889.70	100	Completed
364.	Gravelling Works Along Prempeh Street – Awoshie (0+000 -0+300)	Awoshie	Messrs Saahene & Sons Trading & Const. Company Ltd	48,685.00	-	1 Month	IGF	48,685.00	100	Completed
365.	Gravelling works on Ntow Street chainage (0+000-0+175) Relocated to Charles Oku Street	Bubuashie	Messrs Solid Cast Enterprise	32,940.63	-	1 Month	IGF	32,940.63	100	Completed
366.	Gravelling Works On Ntow Street chainage (90+175 -0+350) Relocated To Charles Oku Street	Bubuashie	Messrs Solid Cast Enterprise	32,940.63	-	1 Month	IGF	32,940.63	100	Completed
367.	Gravelling Works Along Oka Street (0.45KM) – Ablekuma North	Darkuman	Messrs Finger of God Constructio	48,918.13	-	1 Month	IGF	48,918.13	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			n Limited							
368.	Gravelling Of Trinity Road – (Chainage 0+400-0+800)	Kwashieman	Messrs Janicom Limited	49,409.00	-	1 Month	IGF	49,409.00	100	Completed
369.	Gravelling works on candle walk A, Korle Bu Street A, and 6 th Adotey Obour Link D-Ablekuma Central (0.60KM) Relocation of Site to 7 th and 2 nd Adotey Obour Link	Banana Inn	Messrs Bachest Ghana Limited	48,385.00	14/05/14	3 Months	Road Fund	48,385.00	100	Completed
370.	Gravelling of 11 th Adote Obour Street-Ablekuma Central (Chainage 0+305-0+432)	Zamrama Line	Messrs Salleydeen Company Limited	31,046.20	20/02/14	3 Months	Road Fund	31,046.20	100	Completed
371.	Gravelling of Adotey Obour Loop-(Chainage 0+000-0+240)Ablekuma Central	Zamrama Line	Messrs Salleydeen Company Limited	38,919.60	20/02/14	3 Months	Road Fund	38,919.60	100	Completed
372.	Gravelling Works on Kum Hotel Road 40M-Okaikoi North	Abeka-Lapaz	Messrs Unicom Universal Company Limited	42,035.00	04/04/14	3 Months	Road Fund	42,035.00	100	Completed
373.	Gravelling Works on Kum Hotel Road 250M-	Abeka-Lapaz	Messrs Unicom	49,931.25	19/12/13	3 Months	Road	49,931.25	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Okaikoi North		Universal Company Limited				Fund			
374.	Surfacing of Kay Billie Klaer Street (Chainage 0+825-0+950) Ayawaso West Wougou	Ayawaso West	Messrs Logistics Support Services/SI IC-FSL Corporate Finance Account	49,641.25	02/04/14	3 Months	Road Fund	49,641.25	100	Completed
375.	Gravelling of 1 ST Nii Amoah Street & Nii Amoah Loop (450M)	Ayawaso West	Messrs Tecbuildtel Company Limited	49,976.00	05/11/14	3 Months	Road Fund	49,976.00	100	Completed
376.	Surfacing of Kay Billie Klaer Street (Chainage 0+950-0+035) Ayawaso West Wougou	Ayawaso West	Messrs Logistics Support Services/SI IC-FSL Corporate Finance Account	38,601.98	02/04/14	3 Month	Road Fund	38,601.98	100	Completed
377.	Surfacing of Kay Billie Klaer Street (Chainage 0+250-0+350) Ayawaso West Wougou	Ayawaso West	Messrs Logistics Support Services/SI IC-FSL Corporate Finance	49,042.80	02/04/14	3 Months	Road Fund	49,042.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Account							
378.	Surfacing of Kay Billie Klaer Street (Chainage 0+000-0+125) Ayawaso West Wougon	Ayawaso West	Messrs Logistics Support Services/SI IC-FSL Corporate Finance Account	49,781.43	02/04/14	3 Months	Road Fund	49,781.43	100	Completed
379.	Gravelling of Ayigbe Town Road 1, Sabon Zongo Ablekuma (CH. 0+000-0+275)	Ablekuma Central	Messrs Kamus Junior Company Limited	46,357.49	14/05/14	3 Months	Road Fund	46,357.49	100	Completed
380.	Gravelling Works Along 4 th Street- Ablekuma North (0+000-0+450)	Darkuman	Messrs Mustek Engineerin g Company Limited	49,611.00	21/10/13	3 Months	Road Fund	49,611.00	100	Completed
381.	Gravelling Works on Kum Hotel Road 250M- Okaikoi North	Abeka-Lapaz	Messrs Unicom Universal Company Limited	49,931.25	19/12/13	3 Months	Road Fund	49,931.25	100	Completed
382.	Surfacing Works Along Mohammed Issaka Street (CH. 0+000-0+150)	Ayawaso Central	Messrs Builcon Enterprise Limited	43,237.45	22/10/13	3 Months	Road Fund	43,237.45	100	Completed
383.	Surfacing Works Along 6 th Alajo Link (CH.	Alajo	Messrs Munisco	48,599.20	28/02/14	3 Months	Road	48,599.20	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+170-0+340)		Company Limited/Sy ndicated Capital Finance				Fund			
384.	Surfacing Works Along 6 th Alajo Link (CH. 0+170-0+340)	Alajo	Messrs Munisco Company Limited/Sy ndicated Capital Finance	48,599.20	28/02/14	3 Months	Road Fund	48,599.20	100	Completed
385.	Surfacing Works Along 6 th Alajo Link (CH. 0+000-0+170)	Alajo	Messrs Munisco Company Limited/Sy ndicated Capital Finance	48,599.20	28/02/14	3 Months	Road Fund	48,599.20	100	Completed
386.	Gravelling Works on 7 th Paradise Link-Newtown Link Road (CH. 0+000- 0+400)	Alajo	Messrs Colt Enterprise	47,701.00	26/09/11	3 Months	Road Fund	47,701.00	100	Completed
387.	Gravelling Works on 7 th Paradise Link-Newtown Link Road (CH. 0+000- 0+400)	Alajo	Messrs Colt Enterprise	47,701.00	26/09/11	3 Months	Road Fund	47,701.00	100	Completed
388.	Surfacing Works Along	East Legon	Messrs	49,220.90	10/03/14	3 Months	Road	49,220.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Ablashie Road (Chainage 0+360-0+520)		Ramas Co. Limited				Fund			
389.	Surfacing Works Along Ablashie Road (Chainage 0+520-0+680)	East Legon	Messrs Ramas Co. Limited	49,220.90	10/03/14	3 Months	Road Fund	49,220.90	100	Completed
390.	Surfacing Works Along Ablashie Link 1 Road	East Legon	Messrs Ramas Co. Limited	49,069.40	10/03/14	3 Months	Road Fund	49,069.40	100	Completed
391.	Surfacing Works on Sunflower Street (CH. 0+200-0+400)	Ablekuma North	Messrs Quarkor Limited	48,487.10	-	3 Month	Road Fund	48,487.10	100	Completed
392.	Surfacing Works on Sunflower Street (CH. 0+600-0+725)	Ablekuma North	Messrs Quarkor Limited	33,224.00	-	3 Month	Road Fund	33,224.00	100	Completed
393.	Surfacing Works on Sunflower Street (CH. 0+400-0+600)	Ablekuma North	Messrs Quarkor Limited	48,487.10	-	3 Month	Road Fund	48,487.10	100	Completed
394.	Surfacing Works on Sunflower Street (CH. 0+000-0+200)	Ablekuma North	Messrs Quarkor Limited	48,487.10	-	3 Month	Road Fund	48,487.10	100	Completed
395.	Surfacing Works on Agblashie Lane, Mempeasem (CH. 0+000- 0+105)	Ayawaso West	Messrs Phylido Enterprise	44,366.94	16/09/14	3 Months	Road Fund	44,366.94	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
396.	Surfacing Works on Ablalashie Lane, Mempeasem (CH. 0+000-0+205)	Ayawaso West	Messrs Phylido Enterprise	31,897.00	10/09/13	3 Months	Road Fund	43,837.90	100	Completed
397.	Surfacing Works on Ablashie Lane, Mempeasem (CH. 0+250-0+390)	Ayawaso West	Messrs Phylido Enterprise	49,956.92	16/09/14	3 Months	Road Fund	49,956.92	100	Completed
398.	Surfacing Works on Ablalashie Lane, Mempeasem (CH. 0+000-0+120)	Ayawaso West	Messrs Phylido Enterprise	49,927.60	16/09/14	3 Months	Road Fund	49,927.60	100	Completed
399.	Surfacing Works on Ablalashie Lane, Mempeasem (CH. 0+000-0+205)	Ayawaso West	Messrs Phylido Enterprise	31,897.00	16/09/14	3 Months	Road Fund	31,897.00	100	Completed
400.	Surfacing Works on 11 th Street Link (Ch. 0+135-0+270)	Baatsona	Messrs Boatway Company Limited	47,028.09	11/06/14	3 Month	Road Fund	47,028.09	100	Completed
401.	Surfacing Works on 11 th Street Link (Ch. 0+120-0+235)	Baatsona	Messrs Boatway Company Limited	40,356.71	11/06/14	3 Month	Road Fund	40,356.71	100	Completed
402.	Surfacing Works on 10 th Street Link (Ch. 0+100-0+100)	Baatsona	Messrs Boatway Company	42,703.17	11/06/14	3 Month	Road Fund	42,703.17	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
403.	Surfacing Works on Ablalashie Crescent, Mempeasem (CH. 0+000-0+100)	Ayawaso West	Messrs Phylido Enterprise	46,519.49	16/09/14	3 Months	Road Fund	46,519.49	100	Completed
404.	Surfacing Works on 11 th Street Link (Ch. 0+000-0+135)	Baatsona	Messrs Boatway Company Limited	47,028.09	11/06/14	3 Month	Road Fund	47,028.09	100	Completed
405.	Gravelling Works on Agblaashie Link Road, Mempeasem (385M)	Ayawaso West	Messrs Phylido Enterprise	48,419.50	5/11/14	3 Months	Road Fund	48,419.50	100	Completed
406.	Surfacing Works on Ablashie Crescent, Mempeasem (CH. 0+100-0+190)	Ayawaso West	Messrs Phylido Enterprise	34,595.06	16/09/14	3 Months	Road Fund	34,595.06	100	Completed
407.	Gravelling Works on 10 th Street Link (Ch. 0+100-0+125)	Baatsona	Messrs Boatway Company Limited	31,947.50	11/06/14	3 Months	Road Fund	31,947.50	100	Completed
408.	Surfacing Works on 10 th Street Link (Ch. 0+100-0+200)	Baatsona	Messrs Boatway Company Limited	42,703.17	11/06/14	3 Months	Road Fund	42,703.17	100	Completed
409.	Surfacing Works on 11 th Street Link (Ch. 0+000-	Baatsona	Messrs Boatway	42,024.55	11/06/14	3 Months	Road	42,024.55	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+120)		Company Limited				Fund			
410.	Gravelling of Trako Street (Chainage 0+400-0+800)-Okaikei North. Relocation to Site 2 nd Chemu Link (Chainage 0+000-0+329) and Kokrobite Street (Chainage 0+200-0+270) in Ablekuma South	Mamprobi	Messrs Takoro Ent/Syndicated Capital Finance	48,033.50	21/10/13	3 Months	Road Fund	48,033.50	100	Completed
411.	Gravelling Works Along Ankobra Avenue (Chainage 0+000-0-400)	Abossey Okai Zongo	Messrs Kamags Construction	32,509,40	20/02/14	3 Months	Road Fund	32,509,40	100	Completed
412.	Gravelling Works on Ablalashie Crescent, Mempeasem (Ch. 0+000-0+200)	Ayawaso West	Messrs Phylido Enterprise	31,160.00	10/09/14	3 Months	Road Fund	31,160.00	100	Completed
413.	Surfacing Works along Duade Street (Ch. 0+140-0+280)	Accra Newtown	Messrs Reggio Company Limited	37,879.70	21/10/13	3 Months	Road Fund	37,879.70	100	Completed
414.	Surfacing Works along Suhum Street (Ch. 0+000-0+160)	Accra Newtown	Messrs Reggio Company Limited	43,904.50	21/10/14	3 Months	Road Fund	43,904.50	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
415.	Surfacing of Kay Billie Klaer Street (Chainage 0+450-0+575) Ayawaso West Wuogon	Ayawaso West	Messrs Logistics Support Services/SI C-FSL Corporate Finance Account	49,641.25	02/02/14	3 Months	Road Fund	49,641.25	100	Completed
416.	Surfacing of Kay Billie Klaer Street (Chainage 0+350-0+450) Ayawaso West Wuogon	Ayawaso West	Messrs Logistics Support Services/SI C-FSL Corporate Finance Account	48,367.72	02/04/14	3 Months	Road Fund	48,367.72	100	Completed
417.	Surfacing Works Along Ablashie Link 2 Road- East Legon-Ayawaso West Wuogon	Mempeasem	Messrs Ramas Co. Limited	49,220.90	14/03/14	6 Months	Road Fund	49,220.90	100	Completed
418.	Gravelling Works Along 4 th Street-Ablekuma North(CH 0+000-0+450)	Darkuman	Messrs Mustek Engineerin g Company LTD.	49,611.00	21/10/13	12 Months	Road Fund	49,611.00	100	Completed
419.	Surfacing Works Along 7 th Obour Street(CH. 0+000-0+160)	Mambrouk	Messrs Alfashie Ent./SDC Finance &	48,068.10	20/02/14	3 Months	Road Fund	48,068.10	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Leasing Co.							
420.	Surfacing Works Along 7 th Obour Street(CH. 0+320-0+480)	Mambrouk	Messrs Alfashie Ent./SDC Finance & Leasing Co.	48,064.10	20/02/14	3 Months	Road Fund	48,064.10	100	Completed
421.	Surfacing Works Along 7 th Obour Street(CH. 0+160-0+320)	Mambrouk	Messrs Alfashie Ent./SDC Finance & Leasing Co.	48,064.10	20/02/14	6 Months	Road Fund	48,064.10	100	Completed
422.	Road-line Marking & Signs on Selected Roads in Accra Phase II	Selected Roads in Accra	Messrs Facol Limited	48,915.30	24/02/14	3 Months	Road Fund	48,915.30	100	Completed
423.	Gravelling of Trakor Street (CH.0+000-0+400) Relocated to Ebenezer Crescent(CH.+000- 0+250) and Kokrobite Street(CH.0+000-0+200)	Mamprobi	Messrs Alfdam Co.Ltd./ Syndicated Capital Finance Ltd	48,033.50	21/10/13	6 Months	Road Fund	48,033.50	100	Completed
424.	Routine Maintenance Along Abossey Okai:800M X 0.90M X 0.7M,800M X 0.6M X0.6M (RHS) For The Month of August	Abossey Okai	M/S Dantoz Ent	6,817.00	-	-	IGF	6,817.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
425.	Gravelling Works at The Frontage of Abeka Mantse Palace	Abeka	M/S Green Grass Technology Ghana Ltd.	10,236.60	-	-	IGF	10,236.60	100	Completed
426.	Gravelling Works on Gbene Street (CH.0+500-1+000)	Kotobabi	Messrs Joslise Enterprise Ltd	45,031.00	-	-	Road Fund	45,031.00	100	Completed
427.	Gravelling Works on Teinashie Street and 2 ND Nii Amoah Road(420M)	Ayawaso West	Messrs Nakia Company	49,950.80	05/11/13	3 Months	Road Fund	49,950.80	100	Completed
428.	Surfacing of Kay Billie Klaer Street (Chainage 0+575-0+700)- Ayawaso West Wuogon	Ayawaso West	Messrs Logistics Support Services/SI C-FSL Corporate Finance Account	49,641.25	02/04/14	3 Month	Road Fund	49,641.25	100	Completed
429.	Gravelling of Suya Street (350M)-East Legon	Ayawaso West	Messrs Tecbuildtel Company Ltd.	48,957.50	05/11/13	3 Months	Road Fund	48,957.50	100	Completed
430.	Surfacing works along Bonsu road- Accra Newtown (Chainage	Alajo	Messrs Munisco Company Ltd./Syndic	48,599.20	28/02/14	3Months	Road Fund	48,599.20	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+300-0+430)		ated Capital Finance							
431.	Gravelling works on outer ring road extension, Mamprobi- Ablekuma South(Chainage 0+000- 0+250)	Mamprobi	Messrs Productive Trade Ghana Limited	48,825.00	14/05/14	6 Months	Road Fund	48,825.00	100	Completed
432.	Gravelling works on outer ring road extension, Mamprobi- Ablekuma South(Chainage 0+250- 0+510)	Mamprobi	Messrs Productive Trade Ghana Limited	41,909.00	14/05/14	6 Months	Road Fund	41,909.00	100	Completed
433.	Routine maintenance works on Cleland street, high street & 28 th February road for the month of November	Accra	Messrs Zatomwand o Enterprise	4,880.00	-	-	Road Fund	4,880.00	100	Completed
434.	Surfacing of Trackor Street (Chainage 0+650- 0+780) and link Okaikoi North	Okaikoi North	Messrs Mustek Engineerin g Limited	49,999.37	30/07/14	3Months	Road Fund	49,999.37	100	Completed
435.	Surfacing of Trackor Street (Chainage 1+100- 1+196) and link Okaikoi North	Okaikoi North	Messrs Mustek Engineerin g Limited	49,584.12	30/07/14	3 Months	Road Fund	49,584.12	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
436.	Surfacing works along 2 nd avenue Ablekuma north (0+000-0+190) Relocation: Trackor Street-Okaikoi north	Okaikoi North	Messrs Mustek Engineering Limited	49,951.60	10/12/13	3 Months	Road Fund	49,951.60	100	Completed
437.	Surfacing of Trackor Street (Chainage 0+975-1+100) and link Okaikoi North	Okaikoi North	Messrs Mustek Engineering Limited	49,534.12	30/07/14	3 Months	Road Fund	49,534.12	100	Completed
438.	Surfacing works along 2 nd avenue Ablekuma north (0+190-0+370) Relocation: Trackor Street-Okaikoi north	Okaikoi North	Messrs Mustek Engineering Limited	47,660.75	10/12/13	3 Months	Road Fund	47,660.75	100	Completed
439.	Surfacing works along 1 st avenue Ablekuma north (0+000-0+200) Relocation: Trackor Street-Okaikoi north	Okaikoi North	Messrs Mustek Engineering Limited	49,989.50	10/12/13	3 Months	Road Fund	49,989.50	100	Completed
440.	Surfacing of Trackor Street (Chainage 0+390-0+520) and link Okaikoi North	Okaikoi North	Messrs Mustek Engineering Limited	49,999.37	30/07/14	3 Months	Road Fund	49,999.37	100	Completed
441.	Surfacing of Trackor Street (Chainage 0+520-0+650) and link Okaikoi North	Okaikoi North	Messrs Mustek Engineering Limited	49,999.37	30/07/14	3 Months	Road Fund	49,999.37	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
442.	Routine maintenance along Abossey Okai road:800M X 0.9M X 0.7M , 800M X 0.6M X 0.6M for the month of March(RHS)	Accra	Messrs Dantoz Ent.	6,817.00	-	-	Road Fund	6,817.00	100	Completed
443.	Routine maintenance along Abossey Okai road:800M X 0.9M X 0.7M , 800M X 0.6M X 0.6M (RHS) for the month of October, 2014	Accra	Messrs Dantoz Ent.	6,817.00	-	-	Road Fund	6,817.00	100	Completed
444.	Routine Maintenance Along Abossey Okai Road:800M X 0.9M X 0.7M,800M X 0.6M(RHS) For The Month of September	Abossey Okai	M/S Dantoz Ent	6,817.00	-	-	IGF	6,817.00	100	Completed
445.	Routine Maintenance on Green Areas at the Kwame Nkrumah Circle	Circle	Messrs Selsen Services	10,500.00	-	1 Month	IGF	10,500.00	100	Completed
446.	Routine Maintenance along Abossey Okai Road: 800M X 0.9M X 0.7M , 800M X 0.6M X 0.6M (RHS)	Accra	Messrs Dantoz Ent.	6,817.00	-	-	Road Fund	6,817.00	100	Completed
447.	Surfacing works on cotton street-East Legon (CH 0+000-0+150)	Ayawaso West	Messrs Hawaii Agency Limited	42,434.00	5/11/14	4 Months	Road Fund	42,434.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
448.	Construction of Concrete Speed hump on saxe street & Kerbs at Tesano	Tesano	Messrs Cobarma Constructio n works	46,117.76	16/04/14	4 Months	Road Fund	46,117.76	100	Completed
449.	Surfacing works Great Garden street- Ablekuma north (CH 0+000-0+160)	Ablekuma north	Messrs Hawai Agency Ltd	49,990.50	21/10/13	6 Months	Road Fund	49,990.50	100	Completed
450.	Gravelling works along 4th street- Ablekuma north (CH 0+450-0+900)	Ablekuma North	Messrs Mustek Engineerin g Company Ltd.	49,037.00	21/10/13	6 Months	Road Fund	49,037.00	100	Completed
451.	Gravelling of IPS Extension road link 4 and 5 Mempeasem (CH 500)	Ayawaso west	Messrs Logistics support services/U nsecurities asset manageme nt	49,127.60	26/11/13	5 Months	Road Fund	49,127.60	100	Completed
452.	Gravelling works along 1 st Manu Avenue-west legon (CH 0+000-0+400)Ayawaso West Wuogon	West Legon	Messrs Zaprozhe company Ltd	49,724040	14/04/14	4 Months	Road Fund	49,724040	100	Completed
453.	Gravelling works along Mampong Okai Street (CH 0+000-0+350)	205 Agege	Messrs Mbanba Constructio	49,081.40	20/02/14	3 Months	Road Fund	49,081.40	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Ablekuma South		n							
454.	Construction of concrete speed hump on Sunflower carrot street & Linly avenue	East Legon	Messrs Cobarma Constructio n Ltd	48,625.44	16/04/14	4 Months	Road Fund	48,625.44	100	Completed
455.	Construction of concrete speed hump at Abossey Okai roads	Abossey Okai area and Old Winneba	Messrs Continental Longro Limited	49,168.08	28/02/14	4 Months	Road Fund	49,168.08	100	Completed
456.	Routine Maintenance along Abossey Okai Road, 800M 0.9M X 0.7M, 800M X 0.6M X 0.6M (RHS) for the Month of October, 2014	Abossey Okai	Messrs Dantoz Ent.	6,817.00	-	-	Road Fund	6,817.00	100	Completed
457.	Surfacing works on Papao road-west legon (CH 0+000-0+200)	West Legon	Messrs Henkoq Ventures	49,503.80	-	-	Road Fund	49,503.80	100	Completed
458.	Surfacing works on Papao road-west legon (CH 0+200-0+400)	West Legon	Messrs Henkoq Ventures	49,503.80	-	-	Road Fund	49,503.80	100	Completed
459.	Gravelling works on Papao road-west legon (0.5KM)	West Legon	Messrs Henkoq Ventures	49,920.00	-	-	Road Fund	49,920.00	100	Completed
460.	Gravelling works along Manu Lane-West Legon	West Legon	Messrs Zaprozhe	48,735.90	24/04/14	5 Months	Road	48,735.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(CH 0+000-0+350) Ayawaso West Wuogon		company Ltd				Fund			
461.	Gravelling works along 1 st Manu Avenue-west legon (CH 0+400-0+540) and 2 nd Baiden Street (0.26Km) Ayawaso West Wuogon	West Legon	Messrs Zaprozhe company Ltd	49,724.40	24/04/14	5 Months	Road Fund	49,724.40	100	Completed
462.	Gravelling works along Manu Lane-west legon (CH 0+000 -0+350) Ayawaso West Wuogon	West Legon	Messrs Zaprozhe company Ltd	48,735.90	24/04/14	4 Months	Road Fund	48,735.90	100	Completed
463.	Surfacing works along Bonsu Road-Accra Newtown (CH 0+300- 0+430)	Accra Newtown	Messrs Kumfaman Co. Ltd/Syndic ated Capital Finance	39,389.80	21/10/14	5 Months	Road Fund	39,389.80	100	Completed
464.	Surfacing works along Elephant walk link (CH 0+150-0+250)	Accra Newtown	Messrs Reggio Company Ltd	41,432.60	21/10/14	5 Months	Road Fund	41,432.60	100	Completed
465.	Surfacing works along Elephant walk Avenue (CH 0+110-0+220)	Accra Newtown	Messrs Reggio Company Ltd	37,522.70	21/10/14	5 Months	Road Fund	37,522.70	100	Completed
466.	Surfacing works along Akpakpa Road (CH	Accra	Messrs Reggio	43,011.80	21/10/14	5 Months	Road	43,011.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+120-0+240)	Newtown	Company Ltd				Fund			
467.	Surfacing works along Suhum Link (CH 0+000- 0+180)	Accra Newtown	Messrs Reggio Company Ltd	49,423.70	21/10/14	5 Months	Road Fund	49,423.70	100	Completed
468.	Surfacing works along Adomi street (CH 0+000- 0+140)	Accra Newtown	Messrs Reggio Company Ltd	44,147.50	21/10/14	5 Months	Road Fund	44,147.50	100	Completed
469.	Surfacing works along Market street (CH 0+000- 0+165)	Accra Newtown	Messrs Reggio Company Ltd	49,133.10	21/10/14	5 Months	Road Fund	49,133.10	100	Completed
470.	Surfacing works along Adomi street (CH 0+140- 0+280)	Accra Newtown	Messrs Reggio Company Ltd	44,147.50	21/10/14	5 Months	Road Fund	44,147.50	100	Completed
471.	Surfacing works along Elephant Walk Avenue (CH 0+000-0+125)	Accra Newtown	Messrs Reggio Company Ltd	41,432.60	21/10/14	10 Months	Road Fund	41,432.60	100	Completed
472.	Surfacing works along Suhum Link (CH 0+000- 0+120)	Accra Newtown	Messrs Reggio Company Ltd	34,257.20	21/10/14	10 Months	Road Fund	34,257.20	100	Completed
473.	Surfacing works along Elephant walk Avenue (CH 0+000-0+110)	Accra Newtown	Messrs Reggio Company Ltd	37,522.70	21/10/14	10 Months	Road Fund	37,522.70	100	Completed
474.	Surfacing works along	Accra	Messrs	43,011.80	21/10/14	5 Months	Road	43,011.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Akpakpa Road (CH 0+000-0+120)	Newtown	Reggio Company Ltd				Fund			
475.	Surfacing works along Abele Road (CH 0+180-0+360)	Accra Newtown	Messrs Reggio Company Ltd	49,312.90	21/10/14	5 Months	Road Fund	49,312.90	100	Completed
476.	Surfacing works along Bonsu Road (CH 0+000-0+150)	Accra Newtown	Messrs Reggio Company Ltd	45,049.30	21/10/14	5 Months	Road Fund	45,049.30	100	Completed
477.	Surfacing works along Abele Road (CH 0+000-0+180)	Accra Newtown	Messrs Reggio Company Ltd	49,312.90	21/10/14	5 Months	Road Fund	49,312.90	100	Completed
478.	Surfacing works along Bonsu Road (CH 0+150-0+300)	Accra Newtown	Messrs Reggio Company Ltd	45,049.30	21/10/14	5 Months	Road Fund	45,049.30	100	Completed
479.	Surfacing works along Senya Breku Road (CH 0+170-0+340)	Accra Newtown	Messrs Reggio Company Ltd	49,118.40	21/10/14	10 Months	Road Fund	49,118.40	100	Completed
480.	Surfacing works along Senya Breku Road (CH 0+340-0+470)	Accra Newtown	Messrs Reggio Company Ltd	38,714.00	21/10/14	10 Months	Road Fund	38,714.00	100	Completed
481.	Surfacing works along Senya Breku Road (CH	Accra	Messrs Kuumfaman	49,118.40	5/11/14	4 Months	Road	49,118.40	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+000-0+170)	Newtown	Co. Ltd/Syndic ated Capital Finance				Fund			
482.	Surfacing works along Concam Street (CH 0+105-0+210)	Accra Newtown	Messrs Kuumfaman Co. Ltd/Syndic ated Capital Finance	31,823.80	5/11/14	4 Months	Road Fund	31,823.80	100	Completed
483.	Surfacing works along Concam Street (CH 0+000-0+105)	Accra Newtown	Messrs Kuumfaman Co. Ltd/Syndic ated Capital Finance	31,823.80	5/11/14	4 Months	Road Fund	31,823.80	100	Completed
484.	Gravelling of 10 th Adote Obour Street-Ablekuma central (CH 0+295- 0+462)	Zamlamla Line	Messrs Salleydeen Co. Ltd	37,667.86	20/02/14	6 Months	Road Fund	37,667.86	100	Completed
485.	Gravelling of 12 th Adote Obour Street-Ablekuma central (CH 0+210- 0+410)	Zamlamla Line	Messrs Salleydeen Co. Ltd	49,777.10	21/10/14	5 Months	Road Fund	49,777.10	100	Completed
486.	Gravelling of Reverend Danso Street (CH 0+250- 0+450) Ayawaso West Wuogon	East Legon	Messrs Navacon Co. Ltd	48,413.10	16/10/14	9 Months	Road Fund	48,413.10	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
487.	Gravelling of Reverend Danso Street (CH 0+000-0+250) Ayawaso West Wuogon	East Legon	Messrs Navacon Co. Ltd	49,967.05	30/09/14	8 Months	Road Fund	49,967.05	100	Completed
488.	Gravelling works on Ontinshie Rd (CH 0+000-0+300) Ayawaso West Wuogon	East Legon	Messrs Rozzare. Ltd	49,715.00	03/11/14	10 Months	Road Fund	49,715.00	100	Completed
489.	Gravelling works on Road 69 Ayawaso West Wuogon (0.32km)	East Legon	Messrs Rozzare. Ltd	49,541.50	31/10/14	3 Months	Road Fund	49,541.50	100	Completed
DRAINS										
490.	Construction of 0.60M U Drain Along Ofori Kpone Street LHS West Legon (Ch 0+165-0+330)	West Legon	Messrs O.K Willie Enterprise Limited	49,025.70	15/02/14	3 Months	Road Fund	49,025.70	100	Completed
491.	Construction of 0.6M U drains along Ankobra Avenue RHS- Ablekuma central (CH 0+0175-0+350)	Zabon Zongo	Messrs Kamags Constructio n Ltd	49,370.00	14/05/13	11 Months	Road Fund	49,370.00	100	Completed
492.	Construction of 1.8 Pipe Culvert AFT Okaikoi North Phase v	Alogboshie	Messrs Grace Building Tech Const PRO Int Ltd	49,946.90	06/07/14	4 Months	Road Fund	49,946.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
493.	Construction of 1.8 Pipe Culvert at Alogboshie North Phase iv	Alogboshie	Messrs Grace Building Tech Cont Pro Int. Ltd	49,946.90	06/07/14	4 Months	Road Fund	49,946.90	100	Completed
494.	Drainage works along 10 th Adote Obour Street LHS (50m) and RHS (100M)-Ablekuma Central	Zamarama Line	Messrs Salleydeen Company Limited	44,944.19	21/10/13	3 Months	Road Fund	44,944.19	100	Completed
495.	Construction of 0.6M drain along 5 th Adote Obour Street LHS (Chainage 0+090-0+240)Ablekuma Central	Kaneshie	Messrs Esbang Road & Housing Company Limited	49,957.69	29/05/13	9Months	Road Fund	49,951.77	100	Completed
496.	Construction of 0.6M U drain along Kusia street RHS – East Legon (CH 0+000-0+200)	East Legon	Messrs Rozzare Limited	48,174.71	16/04/20	4 Months	Road Fund	48,174.71	100	Completed
497.	Construction of 0.60M U drains along LA Ablaashie crescent RHS (CH 0+000-0+160)	Ayawaso West	Messrs Rozzare Limited/Un securities asset manageme nt	48,312.60	01/04/14	8 Months	Road Fund	48,312.60	100	Completed
498.	Construction of 0.60M U	Ayawaso	Messrs	48,312.60	01/04/14	8 Months	Road	48,312.60	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	drains along LA Bawaleshie crescent LHS (CH 0+160-0+320)	West	Rozzare Limited/Un secutities asest manageme nt				Fund			
499.	Construction of 0.6M U drain along road 69 RHS – East Legon (CH 0+000- 0+200)	East Legon	Messrs Rozzare Limited	48,999.38	31/10/20	3 Months	Road Fund	48,999.38	100	Completed
500.	Construction of 0.6M U drain along 69 lane (CH 0+000-0+281) Ayawaso west wuogon	East Legon	Messrs Rozzare Limited	48,999.38	20/08/13	3 Months	Road Fund	48,999.38	100	Completed
501.	Construction of 0.6M U drain along Agyeman/Frimpong street LHS-Ablekuma Central (CH 0+170- 0+340)	Zabu Zongo	Messrs Salleydeen Co. Ltd/ SIC financial serv.	48,402.35	14/05/13	5 Months	Road Fund	48,402.35	100	Completed
502.	Construction of 0.9M U drain along Gbawe Tawiah road RHS- (CH 0+200-0+300) Ablekuma north	Odorkor	Messrs Brenadi Ventures	46,001.60	20/02/14	5 Months	Road Fund	46,001.60	100	Completed
503.	Construction of 0.60M U drains along LA Bawaleshie crescent LHS	Ayawaso West	Messrs Rozzare Limited/Un	48,312.60	01/04/14	8 Months	Road Fund	48,312.60	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(CH 0+000-0+160)		securities asset manageme nt							
504.	Construction of 0.60M U drains along LA Bawaleshie crescent RHS (CH 0+160-0+320)	Ayawaso West	Messrs Rozzare Limited/Un securities asset manageme nt	48,312.60	01/04/14	8 Months	Road Fund	48,312.60	100	Completed
505.	Construction of 0.60M U drains along Police depot LHS (CH 0+300-0+450)	Tesano	Messrs QJM Ventures	46,374.30	08/04/14	4 Months	Road Fund	46,374.30	100	Completed
506.	Construction of 0.6m u Drain along Prempeh Link LHS-Ablekuma North (Chainage 0+000-0+170)	Awoshie	Messrs O.K Willie Enterprise Limited	48,402.00	26/04/13	4 Months	Road Fund	48,402.00	100	Completed
507.	Construction of 0.60M U drains along Police depot Link 1&2-Tesano Okaikoi North	Tesano	Messrs QJM Ventures	49,936.44	25/04/14	4 Months	Road Fund	49,936.44	100	Completed
508.	Construction of 0.60M U drains along Police depot RHS (CH 0+300-0+450)	Tesano	Messrs QJNM Limited	47,857.45	25/04/14	4 Months	Road Fund	47,857.45	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
509.	Construction of 0.6M U drains along K. Asante Avenue RHS-West Legon (CH 0+170-0+310)	West Legon	Messrs Benef Enterprise	49,438.91	16/04/14	6 Months	Road Fund	49,438.91	100	Completed
510.	Construction of 0.6M U drains along Ayigbe Town road 2 LHS (CH 0+000-0+170) Ablekuma Central	Zabu Zongo	Messrs Naazei Ventures	49,569.77	20/02/14	6 Months	Road Fund	49,569.77	100	Completed
511.	Construction of 0.6M U drains along K. Asante Avenue RHS-west legon (CH 0+030-0+170)	West Legon	Messrs Cobarma Construction Ltd	49,438.91	16/04/14	6 Months	Road Fund	49,438.91	100	Completed
512.	Construction of 0.6 m u drains along road 69 RHS East Legon (Chainage 0+000-0+200)	East Legon	Messrs Rozzare Limited	48,999.38	31/10/12	3Months	Road Fund	48,999.38	100	Completed
513.	Construction of 0.6 m u drains along kusia street LHS East Legon (Chainage 0+200-0+400)	East Legon	Messrs Rozzare Limited	48,174.71	16/06/13	3Months	Road Fund	48,174.71	100	Completed
514.	Construction 0.6 M U drains along 3 rd Adote Obour Street-Mamprobi LHS (Chainage 0+160-0+320) Ablekuma Central	Bannana Inn	Messrs Badiuyela Enterprise	49,295.90	20/02/14	3month	Road Fund	49,295.90	100	Completed
515.	Construction of 0.6M	Kaneshie	Messrs	49,951.77	29/05/14	6Months	Road	49,951.77	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	drain along Afadjato Street RHS (Chainage 0+520-0+650) Ablekuma Central Relocation to Afadjato Street RHS (Chainage 0+000-0+134)		Esbang Road & Housing Company Limited				Fund			
516.	Construction of 1.2m X 1.2M storm drain at Apenkwa (Chainage 0+080-120)	Apenkwa	Messrs M/S Le-Lac Investment Limited	49,819.55	19/07/13	3 Months	Road Fund	49,819.55	100	Completed
517.	Construction of 0.6M U drain along 2 nd Nsakinna Lane (Chainage 0+000-0+200)	Ablekuma North	Messrs Enad Enterprise	48,858.50	-	3 Month	Road Fund	48,858.50	100	Completed
518.	Construction of 0.6 m u drains along heavens gate RHS East Legon (Chainage 0+160-0+360)	East Legon	Messrs Rozzare Limited	48,174.71	16/06/2013	3Months	Road Fund	48,17471	100	Completed
519.	Construction of 0.6 m u drains along boundary road RHS East Legon (Chainage 0+000-0+200)	East Legon	Messrs Rozzare Limited	48,999.38	31/10/20	3Months	Road Fund	48,999.38	100	Completed
520.	Construction of 0.6M U drains along Ankobra Avenue RHS- Ablekuma central (CH 0+000-0+175)	Zabon Zongo	Messrs Kamags Construction Ltd	49,370.00	14/05/13	11 Months	Road Fund	49,370.00	100	Completed
521.	Construction of 0.6M U drains along Police Depot LHS (CH 0+000-	Tesano	Messrs Seer	46,374.30	8/04/14	4 Months	Road Fund	46,374.30	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+150)		Limited							
522.	Construction of 0.6 m u drains along kusia street LHS East Legon (Chainage 0+000-0+200)	East Legon	Messrs Rozzare Limited	48,174.71	16/06/13	3 Months	Road Fund	48,17471	100	Completed
523.	Construction of 0.90M U Drains Along Western Link LHS (CH 1+294-1+394) Ablekuma South. Relocation to LHS (CH 1+561.40 -1+624.60) Ablekuma South	Dansoman-Ablekuma South	Messrs Nu Skin Limited	48,974.46	29/05/14	3 Months	Road Fund	48,974.46	100	Completed
524.	Construction of 0.6 m drainage works along Nii Kwakuranya road (150M) Ayawaso West Relocation Kojo Asafoatse Street RHS	Abelenkpe	Messrs Roquartco Construction Works	48,325.44	14/05/2014	4months	Road Fund	48,325.44	100	Completed
525.	Construction of 0.6M U drains along Jonkobri close RHS (CH 0+000-0+110) Ablekuma south	Dansoman	Messrs Myla Enterprise	41,400.57	29/05/14	5 Months	Road Fund	41,400.57	100	Completed
526.	Construction of 0.6M U drains Cocoa street (CH 0+175-0+350)	East Legon	Messrs Maasha Allah Construction & Consultancy Co. Ltd.	49,933.79	4/11/13	4 Months	Road Fund	49,933.79	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
527.	Construction of 0.6M U drains Cocoa street (CH 0+340-0+175) LHS	East Legon	Messrs Wumraq Limited	49,933.79	02/12/2013	4 Months		49,933.79	100	Completed
528.	Construction of 0.6M U drains Cocoa street (CH 0+350-0+525)LHS	East Legon	Messrs Wumraq Limited	49,818.99	02/12/13	4 Months	Road Fund	49,818.99	100	Completed
529.	Drainage works along Pentecost road B (CH 0+000-0+100) LHS & RHS	Mempeasem	M/S Faseta Company Ltd	49,285.61	05/11/13	4 Months	Road Fund	49,285.61	100	Completed
530.	Drainage works along Pentecost Crescent (CH 0+000-0+100) LHS & RHS	Mempeasem	M/S Faseta Company Ltd	49,285.61	20/11/13	4 Months	Road Fund	49,285.61	100	Completed
531.	Construction of 0.45M U Drains along Otuaba link LHS (CH 0+000-0+260)	Bubuashie	Messrs Umar Babi Enterprise	48,118.10	04/09/12	3 Months	Road Fund	-	100	Completed
532.	Construction of 0.60M U Drain along Royal Cemetery Road RHS – (CH 0+250+500) – La	La	Messrs Best Result Company limited	49,801.45	03/04/13	3 Months	Road Fund	-	100	Completed
533.	Drains Works along 10 th Adote Obour link road (190M) – Ablekuma Central	Zamlala Line	Messrs Salleydeen Co. LTD / SDC finance & Leasing CO. LTD	49,911.04	-	3 Months	Road Fund	34,932.87	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
534.	Drains Works along 10 th Adote Obour link road RHS -(0+000-0+180) – Ablekuma Central	Zamrama Line	Messrs Salleydeen Co. LTD / SDC finance & Leasing CO. LTD	49,962.44	14/05/13	3 Months	Road Fund	47,269.68	100	Completed
535.	Construction of 0.9M U Drain along Nii Laryea street Dansoman (Chainage 0+125-0+250) – Ablekuma South	Dansoman	Messrs RMB Investment Limited	49,892.32	14/05/13	3 Months	Road Fund	-	100	Completed
536.	Construction of 0.9M U Drain along Nii Laryea street Dansoman (Chainage 0+000-0+125) – Ablekuma South	Dansoman	Messrs RMB Investment Limited	49,892.32	14/05/13	3 Months	Road Fund	-	100	Completed
537.	Construction of 0.6M U Drain along Nii Amoah Street LHS – Ayawaso West Wuogon (Chainage 0+000-0+140)	Ayawaso West	Messrs Tecbuildtel Company Limited	35,607.25	02/04/13	3 Months	Road Fund	-	100	Completed
538.	Construction of 1.20 M U Drains along Danso Street – Ablekuma Central	Laterbiokoshi e	Messrs Jecsej Ventures Limited	25,536.60	14/05/13	3 Months	Road Fund	17,565.62	100	Completed
539.	Construction of 0.9 M U along Danso Street – Ablekuma Central	Laterbiokoshi e	Messrs Jecsej Ventures Limited	49,468.00	14/05/13	3 Months	Road Fund	46,605.95	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
540.	Construction of 0.6M U drain along Nii Amoah Street LHS & RHS – Ayawaso West Wuogon (Chainage 0+000-0+110)	Ayawaso West	Messrs Tecbuildtel Company Limited	49,727.15	02/04/13	3 Months	Road Fund	49,727.15	100	Completed
541.	Construction of 0.45M U Drain along Ghana Link Road RHS (0+000-0+330)-East Legon	East legon	Messrs Afua Amankwa Afful & Company Ltd.	49,512.70	-	3 Months	Road Fund	2,475.64	100	Completed
542.	Construction of 0.45M U Drain along Ghana link Road LHS (CH 0+000-0+330)	East Legon	Messrs Luluna Enterprise	49,512.70		3 Months	Road Fund	2,475.64	100	Completed
543.	Drainage Work Aduemi Market Road LHS (CH 0+120-0+290)	Abeka	Messrs Unlimited Favour Enterprise	49,622.87	02/09/13	3 Months	Road Fund	49,622.87	100	Completed
544.	Construction of 0.6M “U” Drain on Jonkobri Loop RHS (Chainage 0+000-0+300) Mataheko	Mataheko	Messrs Mohammed Issifu Co. Limited	49,359.20	02/11/10	3 Months	Road Fund	45,967.20	100	Completed
545.	Construction of 0.6M “U” Drain along Senchi street - Mataheko	Mataheko	Messrs Mohammed Issifu Co. Limited	20,692.09	14/04/11	3 Months	Road Fund	19,247.00	100	Completed
546.	Construction of 0.6M “U” drain along 3 RD Avenue RHS (Chainage 0+000-0+250) Ablekuma North	Dansoman	Messrs Outshine Aluminium Co. Ltd	49,017.73	14/04/11	3 Months	Road Fund	45,031.21	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
547.	Construction of 0.6M U Drain along Old Winneba Road LHS – Ablekuma South (CH. 0+390-0+560)	Dansoman	Messrs Movavi Ltd	48,107.00	14/05/13	3 Months	Road Fund	48,107.00	100	Completed
548.	Construction of 0.6M U Drain along Old Winneba Road LHS – Ablekuma South (CH. 0+560-0+730)	Dansoman	Messrs Movavi Ltd	48,107.00	14/05/13	3 Months	Road Fund	48,107.00	100	Completed
549.	Construction of 0.6M U Drain along Nii Adotey Street LHS – Ablekuma South (Chainage 0+000-0+170)	Ablekuma South	Messrs Veeaksak Enterprise	47,765.00	26/04/13	3 Months	Road Fund	46,765.00	100	Completed
550.	Construction of 0.60 M U drains along Ponpon link RHS – (0+400-0+600)	Rusia	Messrs Lionex Services (GH)Limited	48,838.50	25/04/12	3 Months	Road Fund	48,838.50	100	Completed
551.	Construction of 0.6 M U drains along Ponpon Link RHS – (0+400-0+600)	Rusia	Messrs Lionex Services (GH)Limited	48,838.50	25/04/12	3 Months	Road Fund	48,838.50	100	Completed
552.	Construction of 0.90M “U” Drain along Naa Amanua Street LHS – (Chainage 0+325-0+450)	Naa Amanua Street (Zamrama Line)	Messrs A. Fokuah Engineering Consult	49,950.70	14/05/13	3 Months	Road Fund	49,950.70	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	- Ablekuma Central									
553.	Construction of 0.6M U Drains along Dzanman Close - Ablekuma Center RHS (0+000-0+340)	Ablekuma Central	Messrs Skylynk Haven investment Limited	48,465.35	14/05/13	3 Months	Road Fund	48,465.35	100	Completed
554.	Construction of 0.6M U Drain along Prempeh Street RHS - Ablekuma North (Chainage 0+880-1+050)	Ablekuma North	Messrs O.K Willie Enterprise Limited	48,087.35	14/05/13	3 Months	Road Fund	46,073.63	100	Completed
555.	Construction of 1.20 M Pipe Culvert on Prempeh Street, Awoshie - Ablekuma North	Awoshie	Messrs Nakomarge Enterprise	28,954.00	14/05/13	3 Months	Road Fund	28,954.00	100	Completed
556.	Construction of 0.6M U-Drain along 12 th Adote Obour Street RHS - Ablekuma Central (chainage 0+000-0+180)	Zamarama Line	Messrs Salleydeen Company Limited	49,946.48	21/10/13	3 Months	Roads Fund	49,946.48	100	Completed
557.	Construction of 0.6M U-Drain along 12 th Adote Obour Street LHS - Ablekuma Central (chainage 0+180-0+340)	Zamarama Line	Messrs Salleydeen Company Limited	48,135.14	21/10/13	3 Months	Roads Fund	48,135.14	100	Completed
558.	Construction of 1.2M Double Pipe Culverts at Alogboshie - Okaikoi North	Achimota (Alogboshie)	Messrs Grace Construction Ghana Limited	49,849.60	05/11/13	3 Months	Roads Fund	49,849.60	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
559.	Construction of 0.6M U- Drain along Ayigbe Town Road 1 RHS (Chainage 0+000-0+175) –Ablekuma Central	Ayigbe Town	Messrs Ah- Rauf Co. Limited	49,986.82	14/05/13	3 Months	Roads Fund	49,986.82	100	Completed
560.	Construction of 0.6M U- Drain along Baba Street (Chainage 0+000-0+210)	East Legon	Messrs Unlimited Favour	48,370.40	10/05/12	3 Months	Roads Fund	48,465.35	100	Completed
561.	Construction of 0.6M U- Drain along 1 st Nii Amoah Street LHS & RHS (108M) – Ayawaso West Wuogon	Ayawaso West	Messrs Tecbuildtel Company Limited	26,350.70	02/04/13	3 Months	Roads Fund	48,135.14	100	Completed
562.	Construction of 0.6 M U Drains along 12th Adote Obour Street LHS – Ablekuma Central (Chainage 0+000-0+180)	Zamarama Line	Messrs Salleydeen Company Limited	49,946.48	21/10/13	3 month	Road Fund	49,946.48	100	Completed
563.	Construction of (3X1.2M) Storm Drain Around Kum Hotel	Okaikoi North	Messrs Nu Skin Ltd.	49,675.10	27/03/14	4 Months	Road Fund	49,675.10	100	Completed
564.	Construction of 0.6 U Drain along Oleander Street LHS (Chainage 0+000+0+250)	Mempeasem	Messrs Mohash Enterprise	49,801.45	22/12/11	4 Months	Road Fund	49,801.45	100	Completed
565.	Construction of 0.6 U drain Along Appapa Link	La	Messrs Aminad	48,662.86	-	4 Months	Road	41,209.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	LHS (Chainage 1+100-1+320)		Ltd.				Fund			
566.	Construction of 0.6 U drain Along Prempeh Streets RHS – Ablekuma North (Chainage 0+050-1+220)	Ablekuma North	Messrs O.K Willie Enterprise	48,087.35	14/05/13	4 Months	Road Fund	48,087.35	100	Completed
567.	Construction of 0.6 U drain Along Manu Street –West Legon (Chainage 0+000-0+175)	Legon	Messrs Jiaguu Enterprise	49,582.00	21/10/13	4 Months	Road Fund	49,582.00	100	Completed
568.	Construction of 0.6 U drain Along Nii Arde Lane- West Legon (Chainage 0+000-0+175)RHS	Legon	Messrs Jiaguu Enterprise	49,582.00	21/10/13	4 Months	Road Fund	49,582.00	100	Completed
569.	Construction of 0.6 U drain Along Nii Arde Lane- West Legon (Chainage 0+000-0+175)LHS	Legon	Messrs Garamoth Ltd.	49,314.00	5/11/13	4 Months	Road Fund	49,314.00	100	Completed
570.	Construction of 0.6 U Drain Along Lapaz Community Hospital Road-RHS (Chainage 0+250-0+480)	Lapaz	Messrs Enacent Agency Ltd.	49,445.00	16/03/13	4 Months	Road Fund	49,445.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
571.	Construction of 0.6 MU Drain Along Pentecost Road (Chainage 0+180-0+360)RHS	-	Messrs Garamoth Ltd.	49,843.79	20/11/14	4 Months	Road Fund	49,843.79	100	Completed
572.	Construction of 0.9 M U Drain Danso Street Shukura- LHS (Chainage 0+000-0+065)	Shukula	Messrs Jecsej Ventures Ltd.	38,209.16	21/10/13	4 Months	Road Fund	38,209.16	100	Completed
573.	Construction of 0.6M Drain Along 3 rd Street Link 2 Mempeasem	Ayawaso West	Messrs Fennel Development Company Ltd	48,662.86	14/5/13	4 Months	Road Fund	48,662.86	100	Completed
574.	Construction of 0.6 MU Drain Along 12 th Adote Obour Street LHS- Ablekuma Central (Chainage 0+000-0+180)	Zamrama Line	Messrs Salleydeen Company Limited	49,946.48	21/10/13	4 Months	Road Fund	49,946.48	100	Completed
575.	Drainage Works along Ankobra Street, LHS	Sabon Zongo	Messrs Joshtina Ventures	49,988.29	21/10/13	4 Months	Road Fund	49,988.29	100	Completed
576.	Drainage Works along Workers Lane (Chainage 0+000-0+130)	Sabon Zongo	Messrs Joshtina Ventures	37,994.87	21/10/13	4 Months	Road Fund	37,994.87	100	Completed
577.	Drainage Works along Bethlehem Avenue LHS (40M&Workers Lane	Ablekuma Central	Messrs Joshtina	38,185.77	21/10/13	4 Months	Road Fund	38,185.77	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	RHS)		Ventures							
578.	Construction of 0.45 M U Drain Along Otuaba Link RHS (CH. 0+00-0+260)	Okaikoi North	Messrs Umar Babi Enterprise	48,118.10	23/07/14	4 Months	Road Fund	48,118.10	100	Completed
579.	Drainage Works along Land Title Registrar Road	Ministries	Messrs Umar Babi Enterprise	49,950.03	23/07/14	4 Months	Road Fund	49,950.03	100	Completed
580.	Construction of 0.45M U Drain Along Abetwewe Loop LHS (CH. 0+000-0+330)	Okaikoi North	Messrs Umar Babi Enterprise	49,891.45	30/11/11	4 Months	Road Fund	49,891.45	100	Completed
581.	Construction of 0.6 MU Drains Along Cycass Streets RHS (Ch.0+000-0+230)	Dansoman	Messrs Jo-Kwap Complex	49,445.00	-	4 Months	Road Fund	49,445.00	100	Completed
582.	Construction of 0.6 M U Drains Along Gbegbe Crescent RHS (Chainage 0+000-0+200)	Opetekwei	Messrs Pekofaz	49,077.33	25/04/12	4 Months	Road Fund	49,077.33	100	Completed
583.	Construction of 0.6 M U Drains Along Naa Amanua Street LHS (Chainage0+190-0+325)	Ablekuma Central	Messrs Ensunya Contractors Limited	49,950.70	14/05/13	4 Months	Road Fund	49,950.70	100	Completed
584.	Construction of 0.6 M U Drains Along Baba Street	East Legon	Messrs Unlimited Favour	48,370.40	10/05/12	4 Months	Road Fund	48,370.40	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(Chainage 0+000-0+210)		Enterprise							
585.	Construction of 0.6 M U Drains Around Boundary Road Link	East Legon	Messrs Unlimited Favour Enterprise	48,662.86	09/05/11	4 Months	Road Fund	48,662.86	100	Completed
586.	Drainage Works along Kwashie Ahiaku Street LHS (Chainage 0+125- 0+305) Ablekuma North	Darkuman	Messrs Jamsplan Company Limited	49,856.81	21/10/13	4 Months	Road Fund	49,856.81	100	Completed
587.	Drainage Works along Kwashie Ahiaku Street LHS (Chainage 0+305- 0+485) Ablekuma North	Darkuman	Messrs Jamsplan Company Limited	49,856.81	21/10/13	4 Months	Road Fund	49,856.81	100	Completed
588.	Drainage Works along Kwashie Ahiaku Street LHS (Chainage 0+125- 0+305) Ablekuma North	Darkuman	Messrs Jamsplan Company Limited	49,856.81	21/10/13	4 Months	Road Fund	49,856.81	100	Completed
589.	Construction of 0.60 M U Drain Along IPS Extension LHS (CH. 0+200-0+400)	East Legon	Messrs Mahaza Company Ltd.	48,174.71	25/03/14	4 Months	Road Fund	48,174.71	100	Completed
590.	Drainage Works along Manhean Street Abelenkpe (Chainage 0+000+180)	Abelenkpe	Messrs Sanmugs Enterprise/ Syndicate Capital	49,859.12	23/12/13	4 Months	Road Fund	49,859.12	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Finance							
591.	Construction of 0.6 M U Drain Along 1 st Nsakinaa Lane RHS (Chainage 0+020-0+190)	Ablekuma South	Messrs Euodyjoy Enterprise	48,342.00	14/05/13	4 Months	Road Fund	-	100	Completed
592.	Construction of 0.6M U Drain along Apple Street RHS (Chainage 0+000-0+180)	Ayawaso	Messrs Miscot Limited	45,562.43	22/01/14	4 Months	Road Fund	-	100	Completed
593.	Construction of 0.6M U Drain and Slabs on 0.9M U Drain at Tunga	Ayawaso West	Messrs Salleydeen Company Limited	39,749.60	14/05/13	4 Months	Road Fund	-	100	Completed
594.	Construction of 0.6 M U Drain Along 2 ND Nsakinaa Lane RHS (Chainage 0+000-0+170)	Ablekuma South	Messrs Euodyjoy Enterprise	48,342.00	14/05/13	4 Months	Road Fund	-	100	Completed
595.	Construction of 0.6 M U Drain Along 2 ND Nsakinaa Lane RHS (Chainage 0+000-0+170)	Ablekuma South	Messrs Enad Enterprise	48,342.00	14/05/13	4 Months	Road Fund	-	100	Completed
596.	Construction of 1.2M X 1.2 M Storm Drain (Chainage 0+000-0+040)	Apenkwa	Messrs Galoni Ventures	49,819.55	14/11/13	4 Months	Road Fund	-	100	Completed
597.	Construction of Market Stalls at Santana Market Tesano In Ayawaso West	Tesano	Messrs Express Mining &	35,966.45	12/12/13	4 Months	Road Fund	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Wougou		Constructio n Company Ltd.							
598.	Gravelling Work Along Mohamed Issaka Street (0.3KM)	Ayawaso Central	Messrs Builcon Enterprise Limited	39,097.60	06/11/13	4 Months	Road Fund	-	100	Completed
599.	Gravelling Work of Market Lane-Kum Hotel Roads (Ch.1+000-0+200)	Lapaz	Messrs Philbea Limited	49,745.00	13/09/13	4 Months	Road Fund	-	100	Completed
600.	Road Line Marking On Adjirigano Road	Accra	Messrs Facol Limited	48,676.00	-	1 Month	Road Fund	48,676.00	100	Completed
601.	Gravelling Work Along Ayigbe Town Road 1&2 (Chainage -0+000- 0+435) Sabon Zongo – Ablekuma Central	Ablekuma Central	Messrs Frank Pardison Agency	49,488.80	14/05/13	4 Months	Road Fund	-	100	Completed
602.	Construction of 0.6m u Drain and Paving Work Behind Police Head Quarters.	Cantonment	Messrs K.K.A Company	42,822.55	-	4 Months	Road Fund	-	100	Completed
603.	Construction of 0.6m u Drain along Prempeh Street LHS-Ablekuma North (Chainage 0+000- 0+170)	Awoshie	Messrs Top Rock Limited	48,465.35	26/04/13	4 Months	Road Fund	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
604.	Construction of 0.6m u Drain along Kwashie Ahiaku Street RHS (Chainage 0+645-0+805)	Darkuman	Messrs Jamsplan Company Limited	49,654.90	20/02/13	4 Months	Road Fund	-	100	Completed
605.	Construction of 0.6m u Drain along Kwashie Ahiaku Street RHS (Chainage 0+485-0+645)	Darkuman	Messrs Jamsplan Company Limited	49,654.90	20/02/13	4 Months	Road Fund	-	100	Completed
606.	Construction of 0.9m u Drain along Prempeh Street LHS-Ablekuma North (Chainage 0+680- 0+790) Relocated To :Prempeh Street LHS (Chainage 0+170- 0+277.20)	Awoshie	Messrs Top Rage Limited	48,519.32	26/04/13	4 Months	Road Fund	-	100	Completed
607.	Construction of 0.6m u Drain along Prempeh Street LHS-Ablekuma North (Chainage 0+790- 0+900) Relocated To :Dontwe Street RHS (Chainage 0+030.50- +161.20)	Awoshie	Messrs Top Rock Limited	48,519.32	-	4 Months	Road Fund	-	100	Completed
608.	Construction 2.5 x 1.5m Storm Drain and Filling at Alogboshie Okaikoi North	Achimota	Messrs Grace Constructio n Ghana Limited	49,956.40	08/01/14	4 Months	Road Fund	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
609.	Drainage Works along Alogboshie Main Road RHS(0+000-0+175)	Alogboshie	Messrs Gillyporsh Enterprise	49,890.85	10/02/14	4 Months	Road Fund	-	100	Completed
610.	Construction of 1.2 M double pipe culverts at Alogboshie – Okaikoi North	Achimota (Alogboshie)	Messrs Grace Constructio n Ghana Limited	49,849.60	05/11/13	4 Months	Road Fund	-	100	Completed
611.	Drainage Works along Alogboshie Main Road RHS(0+0350-0+525)	Achimota	Messrs Vicdor Resolute Limited	49,817.19	-	4 Months	Road Fund	-	100	Completed
612.	Construction of 0.9M Pipe Culverts Along Kum Hotel Road Okaikoi North	Anorhuma	Messrs Nu Skin Limited	16,995,10	27/03/14	4 Months	Road Fund	-	100	Completed
613.	Construction of double 1.2 M Pipe Culverts Along Kum Hotel North	Okaikoi North	Messrs Nu Skin Limited	34,743,78	27/03/14	4 Months	Road Fund	-	100	Completed
614.	Construction of 0.90M U drain Along Market Lane-Kum Hotel Road 90M North	Anorhuma	Messrs Nu Skin Limited	41,869,50	27/03/13	4 Months	Road Fund	-	100	Completed
615.	Construction of 0.6m U Drains along Johnson Crescent Road (0 +000-0+200)	Gbemomo	Messrs M/S Rakamasham Company Limited	49,077.33	24/04/13	4 Months	Road Fund	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
616.	Drainage works along Alogboshie Main Road RHS(0+0350-0+525)LHS Okaikoi North	Achimota	Messrs Vicdor Resolute Limited	49,817.19	-	4 Months	Road Fund	-	100	Completed
617.	Drainage works along Alogboshie Main Road RHS(0+350-0+525)	Achimota	Messrs Vicdor Resolute Limited	49,817.19	-	4 Months	Road Fund	-	100	Completed
618.	Construction Of 0.6 M U Drain Along Guggisberg Extension LHS Chainage [4+200-4+375] Dansoman	Dansoman	Messrs Viocdor Resolute Limited	49,794.77	21/10/13	4 Months	Road Fund	-	100	Completed
619.	Construction of 0.6 MU drain along Termnelia Street Ablekuma South RHS (Chainage 0+000-0+150)	Dansoman	Messrs Pergerk Ventures	46,686.10	20/02/14	3 Months	Road Fund	46,686.10	100	Completed
620.	Construction of 0.6 MU drain along Western Link RHS (Chainage 0+160-0+320)	New Mamprobi	Messrs Rose Page One Ventures	49,644.90	20/02/14	3 Months	Road Fund	49,644.90	100	Completed
621.	Construction of 1.5 X 4m Storm Drain Along 4 th Street-	Mempeasem	Messrs Kyeduma Enterprise Limited	49,866.35	20/02/14	3 Months	Road Fund	49,866.35	100	Completed
622.	Construction of 1.2M X 1.2M Storm Drain Along	Mempeasem	Messrs Kyeduma	48,829.15	20/02/14	3 Months	Road Fund	48,829.15	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Biney Street (CH 0+080-0+160)		Enterprise Limited							
623.	Construction of 0.6 MU Drain Along Amantra Link RHS-Kotobabi	Kotobabi	Messrs STF Roads Enterprise/TF Financial Service Limited	48,730.00	27/09/11	3 Months	Road Fund	48,730.00	100	Completed
624.	Construction of 0.6 MU drains along Nii Kwashiefio Street LHS (Chainage 0+000-0+170)	Alogboshie	Messrs Luluna Enterprise	48,307.00	01/08/1	3 Months	Road Fund	48,307.00	100	Completed
625.	Drainage Works Along Alogboshie Main Road LHS (0-525-0+700)	Achimota	Messrs Vicdor Resolute	49,973.64	29/09/13	3 Months	Road Fund	49,973.64	100	Completed
626.	Construction of 0.6 MU drains along Nii Kwashiefio Link 1 (Chainage 0+000-0+170)	Alogboshie	Messrs Luluna Enterprise	48,304.06	07/08/13	3 Months	Road Fund	48,304.06	100	Completed
627.	Drainage Works Along Alogboshie Main Road LHS (0-700-0+875)	Achimota	Messrs Braka Construction Company Limited	49,973.64	31/10/13	3 Months	Road Fund	49,973.64	100	Completed
628.	Construction of 0.6 M U drain along Owusu Kofi	Darkuman	Messrs Al-Zayaad	45,759.10	20/02/14	3 months	Road	45,759.10	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Link LHS (Chainage 0+000-0+150)		Enterprise				Fund			
629.	Drainage Works Along Outer Ring Road Link RHS Chainage (0+000- 0+160)	New Mamprobi	Messrs Akalifa Company Limited	49,399.90	20/02/14	3 Months	Road Fund	49,399.90	100	Completed
630.	Construction of 0.6 MU drain Along Simpson Street LHS (Chainage 0- 000-0+160)	Darkuman	Messrs Joshtina Ventures	49,399.90	20/02/14	3 Months	Road Fund	49,399.90	100	Completed
631.	Construction of 0.6 MU drain Along Agyeman Street LHS (Chainage 0- 000-0+150)	Ablekuma South	Messrs Joshtina Ventures	46,503.10	20/02/14	3 Months	Road Fund	46,503.10	100	Completed
632.	Construction of 0.6 MU drain Along Opetekwei Maame Road RHS Ablekuma South (Chainage 0-000-0+170)	Ablekuma South	Messrs Movavi Limited	48,107.00	14/05/13	3Months	Road Fund	48,107.00	100	Completed
633.	Drainage Works Along Aduerni Market Road LHS (Chainage 0+290- 0+464)	Abeka Market, Okaikoi North	Messrs Unlimited Favour	49, 025.70	24/04/14	3 Months	Road Fund	49, 025.70	100	Completed
634.	Drainage Works Along Outer Ring Road Link LHS Chainage (0+000- 0+160)	Banana Inn	Messrs Akalifa Company Limited	49,399.90	20/02/14	3 Months	Road Fund	49,399.90	100	Completed
635.	Construction of 0.6 MU	Ablekuma	Messrs	29,859.80	20/02/14	3 Months	Road	29,859.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	drain Along Ebenezer Crescent RHS (Chainage 0+160-0+250)	South	Joshtina Ventures				Fund			
636.	Construction of 0.6 M U drain Along Ebenezer Crescent RHS (Chainage 0+000-0+160)	Ablekuma South	Messrs Joshtina Ventures	49,659.80	20/02/14	3 Months	Road Fund	29,859.80	100	Completed
637.	Construction of 0.6M U drains along Ebenezer Crescent RHS (0+160-0+250)	Ablekuma South	Messrs Joshtina Ventures	29,859.80	20/02/14	3 Months	Road Fund	29,859.80	100	Completed
638.	Drainage Works Along Outer Ring Road Link LHS Chainage (0+160-0+320)	Banana Inn	Messrs Akalifa's Company Limited	49,399.90	20/02/14	3 Months	Road Fund	49,399.90	100	Completed
639.	Construction of 0.6 MU drain along Nsakinaa Lane LHS-Ablekuma South (0+020-0+190)	Ablekuma South	Messrs Euodyjoy Enterprise	48,342.00	14/05/14	3 Months	Road Fund	48,342.00	100	Completed
640.	Construction of 0.6 MU drain along Fucrae link LHS(Chainage 0+000-0+200)	Dansoman	Messrs Kefben Enterprise	49,321.00	25/04/12	3 Months	Road Fund	29,859.80	100	Completed
641.	Construction of 1.5 X 1.2 Storm Drain on Biney Street-(Chainage 0+000-0+080)	Mempeasem	Messrs Kyeduma Enterprise Limited	48,829.15	-	3 Months	Road Fund	29,859.80	100	Completed
642.	Construction of 0.6	Lartebiokoshi	Messrs Glo	49,021.40	-	3 Months	Road	29,859.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Drains Along Market link LHS & RHS –(Chainage 0+400-0+500)	e	Multi Company				Fund			
643.	Construction of PVC Pipe Drainage at Botwe in the Wouyeman Electoral Area- (LOT13A)AMA/COMMO M FUND/EAP/13/2010	Wouyeman	Messrs Nargai & Sons Ventures	2,640.00	29/06/10	3 Months	Road Fund	49,399.90	100	Completed
644.	Construction of 0.6 MU Drain Along Ablashie Road-East Legon (0+450- 0+660)	East Legon	Messrs Ben-Kofs Ventures	49,831.17	16/01/13	3 Months	Road Fund	48,342.00	100	Completed
645.	Drainage Works Along Outer Ring Road Link RHS Chainage (0+160- 0+320)	Banana Inn	Messrs Akalifa's Company Limited	49,399.90	20/02/13	3 Months	Road Fund	49,399.90	100	Completed
646.	Construction of 0.6 MU Drain Along Fanaa Crescent Mamprobi RHS (0+000-0+160)	Mamprobi	Messrs Syprin Company Limited	49,259.90	20/02/14	3Months	Road Fund	49,259.90	100	Completed
647.	Construction of 0.6 M U Drain 3 rd Adotey Obour Street Mamprobi LHS (0+000-0+160)	Banana Inn	Tibtat Ventures/ Sylprin	47,729.90	20/02/14	3months	Road Fund	47,729.90	100	Completed
648.	Construction of 0.6 M U drain Along Adjor Avenue Ablekuma South	Ablekuma South	Messrs Euodyjoy	49,951.94	21/10/13	3Months	Road Fund	49,951.94	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(Chainage 0+340-0+510)		Enterprise							
649.	Construction of 0.6 M U drain Along Adjor Avenue Ablekuma South (Chainage 0+170-0+340)	Ablekuma South	Messrs Enad Enterprise	49,951.94	21/10/13	3Months	Road Fund	49,951.94	100	Completed
650.	Construction of 0.6 MU Drain Along Ototseko Street RHS(Chainage 0+150-0+300)	Ablekuma North	Messrs Fredacheso n Ghana Limited	45,759.10	21/10/14	3Months	Road Fund	45,759.10	100	Completed
651.	Construction of 0.6 MU Drain Along Ototseko Street RHS(Chainage 0+000-0+150)	Ablekuma North	Messrs Fredacheso n Ghana Limited	45,759.10	21/10/14	3Months	Road Fund	45,759.10	100	Completed
652.	Construction of 0.6M U Drain Along Opetekwei Maame Road LHS- Ablekuma South (Chainage 0+000-0+170)	Ablekuma South	Messrs Movavi Limited	48,107.00	-	3 Months	Road Fund	48,107.00	100	Completed
653.	Construction of 0.90M U Drain Along IVY Street Outfall (Chainage 0+000- 0+100) Ablekuma South	Ablekuma South	Messrs Movavi Limited	48,837.73	-	3 Months	Road Fund	48,837.73	100	Completed
654.	Construction of 0.6M U Drain Along Opetekwei Maame Road LHS- Ablekuma South (Chainage 0+825-0+975)	Ablekuma South	Messrs Movavi Limited	49,507.08	-	3 Months	Road Fund	49,507.08	100	Completed
655.	Construction of 0.6M U Drain Along IVY Street	Opetekwei	Messrs Movavi	45,143.30	-	3 Months	Road	45,143.30	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	LHS (Chainage 0+000-0+135) Ablekuma South		Limited				Fund			
656.	Construction of 0.6M U Drain Along Opetekwei Maame Street RHS & LHS (Chainage 0+975-1+045) Ablekuma South	Ablekuma South	Messrs Movavi Limited	49,507.08	-	3 Months	Road Fund	49,507.08	100	Completed
657.	Construction Of 0.6M U Drain Along Opetekwei Maame Street LHS- (Chainage 0+000-0+155) Ablekuma South	Opetekwei	Messrs Movavi Limited	48,107.00	-	3 Months	Road Fund	48,107.00	100	Completed
658.	Construction of 38 × 2.0M Storm Drain Along Freetown Road LHS (Chainage 0+020-0+190)	East Legon	Messrs Joywak Enterprise Limited	49,523.58	-	3 Months	Road Fund	49,523.58	100	Completed
659.	Construction of 0.90M U Drain Along 4 th Dzani Street Okaikoi North (Chainage 0+390-0+510 LHS And CH 0+000-0+014 LHS And RHS)	Okaikoi North	Messrs Roquartco Construction Works	47,776.76	-	3 Months	Road Fund	47,776.76	100	Completed
660.	Drainage Works Along Verony Road Mempeasem(0+000-0+180) LHS Relocation : Alogboshie Main Road LHS	Alogboshie	Messrs Gillyporsh Enterprise	49,910.99	-	3 Months	Road Fund	49,910.99	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
661.	Construction of drain along 3 rd Adotey Obour Street Mamprobi LHS (Chainage 0+000-0+160)	Mamprobi	Messrs Lily Rose Construction & Engineering Limited	49,729.90	-	3 Months	Road Fund	49,729.90	100	Completed
662.	Construction of 0.6 MU drain along 3 rd Adotey Obour Street Mamprobi RHS (Chainage 0+160-0+320) Relocation to 2 nd Adotey Obour Street Mamprobi RHS (Chainage 0+1160-0+320)	Mamprobi	Messrs Zigmak Ghana Limited	49,729.90	-	3 Months	Road Fund	49,729.90	100	Completed
663.	Construction of 0.6 MU drain along 3 rd Adotey Obour Street Mamprobi RHS (Chainage 0+000-0+160) Relocation to 2 nd Adotey Obour Street Mamprobi RHS (Chainage 0+000-0+160)	Mamprobi	Messrs Zigmak Ghana Limited	49,729.90	-	3 Months	Road Fund	49,729.90	100	Completed
664.	Construction of 0.6 MU drain along 3 rd Adotey Obour Street Mamprobi RHS (Chainage 0+160-0+320) Relocation to 2 nd Adotey Obour Street Mamprobi LHS	Mamprobi	Messrs Sedlonyo Enterprise	49,729.90	-	3 Months	Road Fund	49,729.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	(Chainage 0+155.50-0+315.50)									
665.	Drain works along Pentecost road A-Mempeasem(0+ 000-0+180) LHS Relocation : Alogboshie Main Road	Alogboshie	Messrs Amfield Enterprise	49,285.61	-	3 Months	Road Fund	49,285.61	100	Completed
666.	Construction of 0.6 MU drain along Arde Lane-West Legon (CH 0+350-438) LHS & RHS	West Legon	M/S Fasy B Company Limited	49,314.00	-	3 Months	Road Fund	49,314.00	100	Completed
667.	Construction of 0.6 MU drain along Nii Arde Lane-West Legon (CH 0+175-0+350) LHS	West Legon	M/S Fasy B Company Limited	49,314.00	-	3 Months	Road Fund	49,314.00	100	Completed
668.	Construction of 0.60 MU Drain along Abel Street LHS (Chainage 0+180-0+245) & RHS (Chainage 0+180-0+245)	East Legon, Ayawaso West	Messrs U-Com Limited	45,791.63	-	3 Months	Road Fund	45,791.63	100	Completed
669.	Construction of 0.60 MU Drain along Ebel Street RHS (Chainage 0+000-0+180)	East Legon, Ayawaso West	Messrs Karins Ghana Limited	49,674.80	-	3 Months	Road Fund	49,674.80	100	Completed
670.	Construction of 0.60 MU Drain along Ebel Street RHS (Chainage 0+180-	East Legon Ayawaso	Messrs Karins Ghana	49,674.80	-	3 Months	Road Fund	49,674.80	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+360)	West	Limited							
671.	Construction of 0.6 MU drains along Police Depot LHS – Tesano (CH 0+150-0+300)	Tesano	M/S QJM Enterprise	49,374.30	-	3 Months	Road Fund	49,374.30	100	Completed
672.	Drainage Works at 1 st Asoyeli Street	East Legon	Messrs Brainny Enterprise	47,866.70	-	3 Months	Road Fund	47,866.70	100	Completed
673.	Construction of 0.6M U Drain Along Ankobra Avenue LHS & RHS Ablekuma Central	Sabon Zongo	Messrs Nevana Ventures/S ydicated Capital Finance	49,628.14	-	3 Months	Road Fund	49,628.14	100	Completed
674.	Drainage Works Along Ethiopia Road	Ridge	Messrs Gazalle Enterprise Ltd	29,463.83	-	3 Months	Road Fund	29,463.83	100	Completed
675.	Routine Maintenance Works On St. Mary Storm Drain	Ablekuma South	Messrs Kokaka Company Limited	9,180.00	-	3 Months	Road Fund	9,180.00	100	Completed
676.	Proposed Construction Of 900MM Drain At Okpoti Dansoman	Okpoti, Dansoman	Messrs China Gansu International	45,000.00	-	3 Months	Road Fund	45,000.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Cooperation For Economic And Technical Cooperation							
677.	Drainage Works Along Western Link Road, Dansoman RHS (Chainage 0+166-0+345)	Dansoman	Messrs Muhassin Partnership	49,944.17	-	3 Months	Road Fund	49,944.17	100	Completed
678.	Construction Of 0.9M U Drains Along Street – Ablekuma Central	Laterbiokorshie	Messrs Jecesej Ventures Limited	49,468.00	-	3 Months	Road Fund	49,468.00	100	Completed
679.	Construction Of 1.20M U Drains Along Danso Street –Ablekuma Central	Laterbiokorshie	Messrs Jecesej Ventures Limited	25,536.60	-	3 Months	Road Fund	25,536.60	100	Completed
680.	Drainage Works Along Verony Road A-Mempeasem (0+180-0+360)	Alogboshie	Messrs Amfield Enterprise	49,910.99	-	3 Months	Road Fund	49,910.99	100	Completed
681.	Construction of 0.90M U Drain Along Danso Street, Sukura LHS (Chainage 0+065-0+150)	Ablekuma Central	Messrs Jecesej Ventures Limited	38,290.16	-	3 Months	Road Fund	38,290.16	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
682.	Construction of 0.6M U drain along Western Link (Chainage 0+174-0+304) Ablekuma South	Dansoman	Messrs Myla Enterprise	49,965.60	29/05/14	4 Months	Road Fund	49,965.60	100	Completed
683.	Construction of 0.9M U drain along Western Link LHS(Ch 1+294-1+394) Ablekuma South	Dansoman	Messrs Nu Skin Limited	48,974.46	29/05/14	4 Months	Road Fund	48,974.46	100	Completed
684.	Construction of 0.9M U drain along Western Link LHS (Ch 1+094-1+194) Ablekuma South. Relocated to LHS (Ch 1+288.30-1+355.40)and Jonkobri outfall (26.6)-Ablekuma South	Dansoman	Messrs Nu Skin Limited	48,974.46	29/05/14	4 Months	Road Fund	48,974.46	100	Completed
685.	Construction of 0.6M U drain along Glefe Town road LHS- Ablekuma South (Ch 0+000-0+130)	Glefe	Messrs Collosal Ventures	49,731.50	29/05/14	6 Months	Road Fund	49,731.50	100	Completed
686.	Construction of 0.9M U Drains Along Outfall of Midway Clinic Road(Chainage 0+000-0+120)	Accra	Messrs Facol Limited	48,838.50	29/05/14	3 Months	Road Fund	48,838.50	100	Completed
687.	Construction of 0.6M U-Drain Along Ablalashie Crescent LHS(3M) and RHS (81M)-East Legon	Ayawaso West	Messrs Phylido Enterprise	20,799.40	18/10/12	4 Months	Road Fund	20,799.40	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
688.	Construction of 0.60 M U Drains Along Glefe Town Road LHS-Ablekuma South(Chainage 0+260- 0+390)	Glefe	Messrs Collosal Ventures	49,731.50	29/05/14	6 Months	Road Fund	49,731.50	100	Completed
689.	Construction of 0.60 M U Drains Along Glefe Town Road RHS-Ablekuma South (Chainage 0+260- 0+390)	Glefe	Messrs Umar Babi Enterprise	49,565.45	29/05/14	6 Months	Road Fund	49,565.45	100	Completed
690.	Construction of 0.60 M U Drains Along Glefe Town Road LHS-Ablekuma South (Chainage 0+0+520-0+650)	Glefe	Messrs Collosal Ventures	49,731.50	29/05/14	6 Months	Road Fund	49,731.50	100	Completed
691.	Construction of 0.6M U Drains Along Glefe Town Road LHS-Ablekuma South(Chainage 0+390- 0+520)	Glefe	Messrs Collosal Ventures	49,731.50	29/05/14	6 Months	Road Fund	49,731.50	100	Completed
692.	Construction of 0.9M U Drains Along Western Link RHS-(Chainage 0+500-0+600) Ablekuma South	Dansoman	Messrs Magnificat Romee Ltd	49,523.44	29/05/14	8 Months	Road Fund	49,523.44	100	Completed
693.	Construction of 0.6M U Drains Along Glefe Town Road RHS-Ablekuma South (Chainage 0+000- 0+130)	Glefe	Messrs Umar Babi Enterprise	49,565.45	29/05/14	6 Month	Road Fund	49,565.45	100	Completed
694.	Construction of 0.60M U Drains Along Glefe Town	Glefe	Messrs Collosal	49,731.50	29/05/14	6 Months	Road	49,731.50	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Road LHS-Ablekuma South(Chainage 0+000- 0+130)		Ventures				Fund			
695.	Construction of 0.60M U Drains Along Glefe Town Road LHS-Ablekuma South(Chainage 0+130- 0+260)	Glefe	Messrs Collosal Ventures	49,731.50	29/05/14	6 Months	Road Fund	49,731.50	100	Completed
696.	Construction of 0.90M U Drains Along Prempeh Street LHS (Chainage 0+010-1+120)	Darkuman	Messrs Kuumfaman Co LTD/Syndic ated Capital Finance	48,809.74	25/04/14	6 Months	Road Fund	48,809.74	100	Completed
697.	Construction of 0.9M U Drains Along Western Link RHS(Chainage 0+400-0+500)	Dansoman	Messrs Magnificat Romeew Limited	49,523.44	20/02/14	8 Months	Road Fund	49,523.44	100	Completed
698.	Construction of 0.6M U Drains Along St John Avenue Alogboshie LHS(CH 0+640-0+800) Relocation :Alogboshie Main Road-LHS &RHS	Alogboshie	Messrs Acod Consortium Limited	48,929.90	07/03/14	3 Months	Road Fund	48,929.90	100	Completed
699.	Construction of 0.60M U Drains Along Bill Crescent(CH 0+000- 0+130) LHS-Ayawaso West	East Legon	M/S Unlimited Favour Enterprise	49,955.37	11/06/14	6 Months	Road Fund	49,955.37	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
700.	Construction of 0.60M U Drains Along Bill Street(CH 0+000-0+130) LHS-Ayawaso West	East Legon	M/S Unlimited Favour Enterprise	49,955.37	11/06/14	6 Months	Road Fund	49,955.37	100	Completed
701.	Construction of 0.6M U Drains Along 2 nd Chemu Link Banana Inn LHS(CH 0+200-0+350) Ablekuma Central	Banana Inn	Messrs Sylprin Company Limited	49,802.95	14/05/13	6 Months	Road Fund	49,802.95	100	Completed
702.	Construction of 0.6M U Drains Along 2 nd Chemu Link Banana Inn RHS(CH 0+100-0+250) Ablekuma Central	Banana Inn	Messrs Sylprin Company Limited	49,802.95	14/05/13	12 Months	Road Fund	49,802.95	100	Completed
703.	Construction of Market Stalls at Santana Market at Tesano in the Ayawaso West Wuogon Constituency (SHED 1 No.1)-	Tesano Tesano	M/S Express Mining and Construction Company Ltd	35,966.45	-	3 Months	Road Fund	-	100	Completed
704.	Construction of 0.6M U Drains Along 2 nd Adotey Obour Loop (CH 0+000-0+150) Ablekuma Central. Relocated to Chainage 0+038.9-0+186.4)	Banana Inn	Messrs MYK Construction Limited	49,792.41	20/02/14	6 Months	Road Fund	49,792.41	100	Completed
705.	Construction of 0.6M U Drains Along 2 nd Adotey Obour Street LHS (CH 0+000-0+160)	Mamprobi-Banana Inn	Messrs T.A Tanko Company Limited	49,295.90	20/02/14	3 Months	Road Fund	49,295.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
706.	Construction of 0.6M U Drains Along St Johns Avenue Alogboshie LHS(CH 0+000-0+160) Relocated: Alogboshie Road Link 3-LHS	Achimota	Messrs ACOD Consortium Limited	48,929.90	25/03/14	3 Months	Road Fund	48,929.90	100	Completed
707.	Construction of 0.90M U Drains Along Western Link LHS (CH 1+194- 1+294) Ablekuma South. Relocated to LHS (CH 1+461.40 -1+561.40) Ablekuma South	Dansoman- Ablekuma South	Messrs Nu Skin Limited	48,974.46	29/05/14	3 Months	Road Fund	48,974.46	100	Completed
708.	Construction of 0.6M U Drains Along 2 nd Adote Obour Loop (CH 0+000- 0+150). Ablekuma Central. Relocated to LHS CH 0+038.9- 0+186.4)	Banana Inn	Messrs MYK Constructio n Limited	49,792.41	20/03/14	3 Months	Road Fund	49,792.41	100	Completed
709.	Construction of 0.6M Drainage works Along Ofori Kpone Street LHS West Legon (CH 0+165- 0+330)	West Legon	Messrs O.K. Willie Enterprise Limited	49,025.70	21/03/14	3 Months	Road Fund	49,025.70	100	Completed
710.	Construction of 0.6M Drainage works Along Ofori Kpone Street LHS West Legon (CH 0+000- 0+165) (AMRD/LA/VOL.2/14/PM	West Legon	Messrs O.K. Willie Enterprise Limited	49,025.70	21/3/14	3 Months	Road Fund	49,025.70	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	/087)									
711.	Construction of 3.8M × 2.0 Storm Drain Along Freetown road LHS (CH 0+045-0+065)	East Legon	Messrs Jowak Enterprise Limited	49,523.58	10/02/14	4 Months	Road Fund	49,523.58	100	Completed
712.	Construction of 0.6M Drain Along Tsokome Street LHS (CH 0+000-0+200)	Ablekuma South	Messrs Franklele Limited	48,803.10	-	-	Road Fund	48,803.10	100	Completed
713.	Construction of 0.6M Drains Along Adotei lane RHS (CH 0+000-0+250)	Ablekuma South	Messrs Sarafred Company Limited	49,017.73	-	-	Road Fund	49,017.73	100	Completed
714.	Construction of concrete speed hump at Shiabu area roads	Ablekuma south	Messrs Insha Allah-Ya Malik Enterprise	49,603.00	24/07/14	3 Months	Road Fund	49,603.00	100	Completed
715.	Construction of 0.6M U Drain Along Western Link (130M) Ablekuma South	Dansoman	Messrs MYLA Enterprise	49,965.60	29/05/14	3 Months	Road Fund	49,965.60	100	Completed
716.	Construction of 0.6M U Drain Along Jonkobri close LHS (CH 0+000-0+085) Ablekuma South	Dansoman	Messrs MYLA Enterprise	32,279.22	29/05/14	3 Months	Road Fund	32,279.22	100	Completed
717.	Construction of 0.6M U Drain Along Nii Kwashie Fio road-Abofu LHS (CH 0+000-0+150)	Achimota	Messrs Unlimited Favour Enterprise	49,473.23	17/07/14	4 Months	Road Fund	49,473.23	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
718.	Construction of 0.6M U Drain Along King Solomon link road RHS (CH 0+130-0+260)- Dansoman Ablekuma South	Ablekuma South	Messrs Matrix Construction Co Limited	43,011.67	20/02/14	4 Months	Road Fund	43,011.67	100	Completed
719.	Construction of 0.6M U Drain Along King Solomon link road RHS (CH 0+000-0+130)- Dansoman Ablekuma South	Ablekuma South	Messrs Matrix Construction Co Limited	43,011.67	20/02/14	4 Months	Road Fund	43,011.67	100	Completed
720.	Construction works on Ablashie lane (CH 0+000-0+205)	Ayawaso East	Messrs Phylido Enterprise	31,897.00	10/09/13	4 Months	Road fund	31,897.00	100	Completed
721.	Construction of speed hump on Asafoatse Ashie, Mensah Kanlow & area roads (Relocated to good shepherd & Alugutugui road, Abetsewe & Amatsewe loop)	Okaikoi South	Messrs Danderk construction Ltd	49,359.33	13th June, 2014	4 Months	Road fund	49,359.33	100	Completed
722.	Construction of 0. 6M U drains along Ring road link RHS (CH 0+320-0+480)	Old Dansoman	Messrs Akalifa's company limited	49,399.90	20/02/14	5 Months	Road Fund	49,399.90	100	Completed
723.	Construction of 0. 6M U drains along Gbawe	Odorkor	Messrs Esifel	49,059.90	20/01/14	5 Months	Road	49,059.90	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Tawiah road RHS (CH 0+300-0+460)		Ventures				Fund			
724.	Construction of 0. 6M U drains along Ablashie Crescent RHS-East Legon (CH 0+000-0+217)	Ayawaso West	Messrs Phylido Enterprise	49,890.60	18/10/12	4 Months	Road Fund	49,890.60	100	Completed
725.	Construction of store room at the Korle bu Polyclinic Accra	Korle Bu	Messrs Hope Family Limited	11,809.47	-	-	Road Fund	11,809.47	100	Completed
726.	Construction of an emergency Cholera Isolation ward at the Korle bu Polyclinic, Accra	Korle Bu	Messrs Amethom company limited	49,832.42	-	-	Road Fund	49,832.42	100	Completed
727.	Construction of 0.6M U Drains Along Midway Clinic Road RHS(Chainage 0+000-0-200)	Achimota	Messrs Facol Ltd	48,838.50	-	-	Road Fund	48,838.50	100	Completed
728.	Construction of 0.6M U drains along St. Johns avenue, Alogboshie lhs (Chainage 0+160-0+320)	Abofu	Messrs Acod Consortium Ltd. Syndicated Capital Finance	48,929.90	27/03/14	3 Months	Road Fund	48,929.90	100	Completed
729.	Construction of 0.60M "U" drain along Sakumo Link RHS (Chainage 0+000-0+130) Ablekuma	Ablekuma central	Messrs Insha Allah-Ya Malik Enterprise	49,990.62	29/05/14	3 Months	Road Fund	49,990.62	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Central									
730.	Construction of 0.6MU drains along 1 st Nsakinaa lane lhs & rhs- Ablekuma South (Chainage 0+190-0+278)	Shiabu	Messrs Kaaso Consult Service	49,738.00	14/05 14	1 Month		49,738.00	100	Completed
731.	Construction of 0.6M U drains along Ototse street RHS (Chainage 0+435-0+570) Ablekuma North	Darkuman	Messrs Al-Zayaad Enterprise	49,696.20	20/02/14	4Month		49,696.20	100	Completed
732.	Construction of 0.6MU drain along Asafoatse Lankai Link LHS (Chainage 0+000-0+150)-Ablekuma North	Darkuman	Messrs Amardeybi Company Limited	49,967.05	29/05/14	4 Month	Road Fund	49,967.05	100	Completed
733.	Gravelling works on outer ring road extension, Mamprobi- Ablekuma South(Chainage 0+000-0+250)	Mamprobi	Messrs Productive Trade Ghana Limited	48,825.00	14/05/14	6 Months	Road Fund	48,825.00	100	Completed
734.	Construction of 0.45 M U drain along onion street (Chainage 0+000-0+200) RHS- East Legon	East Legon	Messrs Line-Ka Enterprise	45,878.90	05/11/13	7 Months	Road Fund	45,878.90	100	Completed
735.	Construction of concrete bridge behind Osu Castle, Osu	Osu	Messrs St. Waisman Company	8,647.98	-	-	Road Fund	8,647.98	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
736.	Construction of 0.6 MU drains along St. Johns Avenue, Alogboshie lhs (Chainage 0+320-0+480)	Abofu	Messrs Acod Consortium Ltd. Syndicated Capital Finance	48,929.90	06/05/14	2 Months	Road Fund	48,929.90	100	Completed
737.	Construction of 0.6 MU drains along St. Johns avenue, Alogboshie lhs (Chainage 0+480-0+640)	Abofu	Messrs Acod Consortium Ltd. Syndicated Capital Finance	48,929.90	27/03/14	4 Months	Road Fund	48,929.90	100	Completed
738.	Construction of 0.6 M U drains along Nii Sackey Link LHS (CH 0+000-0+150) Ablekuma North	Ablekuma North	Messrs Amardeybi Company Limited	49,923.62	29/05/14	4 Months	Road Fund	49,923.62	100	Completed
739.	Construction of 0.6 MU drains along Nii Abbey link lhs (Chainage 0+000-0+150)-Ablekuma North	Darkuman	Messrs Rabin Ghana	49,923.61	29/05/14	5Months	Road Fund	49,923.61	100	Completed
740.	Construction of 0.9M U Drain Along N1 Highway at Abofu (115M)	Abofu	Messrs Unlimited Favour Enterprise	49,370.40	04/07/13	4 Months	Road Fund	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
741.	Construction of 0.6 M U Drains Along Market Link LHS-Laterbiokoshie (Ch.0+200-0+400)	Sabon Zongo	Messrs Modern Mawuli Company Limited	49,021.40	25/04/12	4 Months	Road Fund	-	100	Completed
742.	Construction of 0.60 M U Drains Along Cypass Link Road-Dansoman	Dansoman	Messrs Achinaba Monteny Co. Ltd.	49,632.13	25/04/12	4 Months	Road Fund	-	100	Completed
743.	Construction of 0.6 M U Drains Guggisberg Extension LHS (Chainage 4+200-4+375)	Dansoman	Messrs Vicdor Resolute Limited	37,345.55	21/10/13	4 Months	Road Fund	-	100	Completed
744.	Construction of 0.6m u drain along Nsakinnaa Lane -Ablekuma South (Chainage 0+170-0+340)	Dansoman	Messrs Enad Enterprise	48,465.35	-	4 Months	Road Fund	-	100	Completed
745.	Construction of 0.6m u drain along Nsakinnaa Lane LHS- Ablekuma South (Chainage 0+000-0+170)	Dansoman	Messrs Enad Enterprise	48,465.35	-	4 Months	Road Fund	-	100	Completed
746.	Construction of 0.6m u Drain along Mampong Okai Street LHS (Chainage 0+000-0+205)	Ablekuma South	Messrs Enad Enterprise	49,392.08	-	4 Months	Road Fund	-	100	Completed
STREETLIGHTS										

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
747.	Maintenance of Electoral Area Street Lights Within Ablekuma South Sub Metro	Ablekuma South	Messrs Frefos Limited	29,999.34	22/10/14	2 Weeks	IGF	29,999.34	100	Completed
748.	Installation of 21 No. Street Lights Within Abelenkpe Electoral Area	Abelenkpe	Messrs Wendy Rose Limited	49,942.28	06/11/12	1 Month	IGF	49,942.28	100	Completed
749.	Installation of Electoral Area Street Lights Within Ablekuma South Sub Metro	Ablekuma South	Messrs Prefos Limited	118,855.28	22/10/13	2 Months	IGF	118,855.28	100	Completed
750.	Installation of Electoral Area Streetlights Projects 2013 Within Ayawaso East	Ayawaso East	Messrs Wendy Rose	82,560.19	22/10/13	3 Months	IGF	82,560.19	100	Completed
751.	Installation of 21 No. Street Light Within Nima West Electoral Area	Nima	Messrs Wendy Rose Limited	12,711,41	06/10/12	3 Months	IGF	12,711,41	100	Completed
752.	Installation of Electoral Area Streetlights Within Ablekuma North Sub Metro	Ablekuma North	Messrs Prefos Limited	74,284.70	22/10/13	3 Months	IGF	74,284.70	100	Completed
753.	Installation of Streetlights on Korle Lagoon Bridge (LOT 1)	Korle Gonno	Messrs Wendy Rose	66,747.08	-	3 Months	IGF	66,747.08	100	Completed
754.	Installation of 21 No. Street Light Within Legon Electoral Area	Legon	Messrs Wendy Rose	12,711,41	06/11/13	3 Months	IGF	12,711,41	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
755.	Installation of Streetlights on Korle Lagoon Bridge (LOT 2)	Korle Gonno	Messrs Prefos Limited	72,200.54	-	3 Months	IGF	72,200.54	100	Completed
756.	Installation of Electoral Area Streetlights Within Ablekuma North Sub Metro	Ablekuma North	Messrs Prefos Limited	74,284.70	22/10/13	3 Months	IGF	74,284.70	100	Completed
757.	Installation of Electoral Area Streetlights Within Ablekuma North Sub Metro	Ablekuma North	Messrs Prefos Limited	74,284.70	22/20/13	3 Months	IGF	74,284.70	100	Completed
758.	Maintenance of Electoral Area Streetlights Project 2013 Within Ayawaso East	Ayawaso East	Messrs Wendy Rose Limited	17,930.02	22/10/13	1 Month	IGF	17,930.02	100	Completed
759.	Maintenance of Electoral Area Streetlights Project 2013 Within Ayawaso West	Ayawaso West	Messrs Wendy Rose Limited	17,930.02	22/10/13	1 Month	IGF	17,930.02	100	Completed
760.	Maintenance of Electoral Area Streetlights Within Ablekuma Central	Ablekuma Central	Messrs Prefos Limited	20,999.54	22/10/13	1 Month	IGF	20,999.54	100	Completed
761.	Installation of Electoral Area Streetlights Within Ayawaso Central Sub Metro	Ayawaso Central	Messrs Prefos Limited	75,054.52	22/10/13	3 Months	IGF	75,054.52	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
762.	Maintenance of Electoral Area Streetlights Project 2013 Within Ayawaso West	Ayawaso West	Messrs Wendy Rose Limited	17,930.02	22/10/13	1 Month	IGF	17,930.02	100	Completed
763.	Installation Of 21 No. Streetlights Within Abofu Electoral Area	Abofu	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
764.	Maintenance Of Electoral Area Streetlights Within Osu Klottey Sub-Metro	Osu Klottey	Messrs Prefos Limited	26,999.41	-	1 Month	IGF	26,999.41	100	Completed
765.	Installation of Electoral Area Streetlights Within Ablekuma Central Sub-Metro	Ablekuma Central	Messrs Prefos Limited	89,14146	-	1 Month	IGF	89,14146	100	Completed
766.	Installation Of Electoral Area Streetlights Project 2013 Within Okaikoi South –Sub Metro	Okaikoi South	Messrs Wendy Rose Limited	120,087.55	-	1 Month	IGF	120,087.55	100	Completed
767.	Installation Of Electoral Area Streetlights Within Osu Klottey Sub-Metro	Osu Klottey	Messrs Prefos Limited	111,807.53	-	1 Month	IGF	111,807.53	100	Completed
768.	Maintenance Of Electoral Area Streetlights Projects 2013 Within Okaikoi Sub-Metro	Okaikoi South	Messer Wendy Rose Limited	23,906.69	-	1 Month	IGF	23,906.69	100	Completed
769.	Installation Of 21No Streetlights Within Aryee	Aryee Diki Electoral	Messer Wendy	12,877.79	-	1 Month	IGF	12,877.79	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Diki Electoral Area	Area	Rose Limited							
770.	Installation Of Electoral Area Streetlights Within Ablekuma Central Sub- Metro	Ablekuma Central	Messrs Prefos Limited	89,141.46	-	1 Month	IGF	89,141.46	100	Completed
771.	Maintenance Of 9 No. Streetlights Within Blemagor Electoral Area (2011)	Blemagor Electoral Area	Messer Wendy Rose Limited	2,219.81	6/11/12	1 Month	IGF	2,219.81	100	Completed
772.	Maintenance Of Electoral Area Streetlights Within Ashiedu Keteke Sub- Metro	Ashiedu Keteke	Messrs Prefos Limited	20,999.54	-	1 Month	IGF	20,999.54	100	Completed
773.	Installation Of 21 No. Streetlights Within Anorhuma Electoral Area	Anorhuma	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
774.	Installation Of Electoral Area Streetlights Within Ashiedu Keteke Sub- Metro	Ashiedu Keteke	Messrs Prefos Limited	89,141.52	-	1 Month	IGF	89,141.52	100	Completed
775.	Installation Of 21 No. Streetlights Within Kokomlemle West Electoral Area	Kokomlemle West Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
776.	Installation Of 21 No. Streetlights Within	Apenkwa	Messrs Wendy	12,717.41	-	1 Month	IGF	12,717.41	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Apenkwa Electoral Area		Rose Limited							
777.	Installation Of 21 No. Streetlights Within Kanda Electoral Area	Kanda	Messer Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
778.	Installation Of 21 No. Streetlights Within Anumle Electoral Area	Anumle Electoral Area	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717.41	100	Completed
779.	Installation Of 21 No. Streetlights Within East Legon Electoral Area	East Legon	Messrs Wendy Rose Limited	12,711,41	-	1 Month	IGF	12,711,41	100	Completed
780.	Installation Of 21 No. Streetlights Within Blemagor Electoral Area	Blemagor	Messer Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
781.	Installation Of 21 No. Streetlights Within Wuoyenman Electoral Area	Wuoyenman Electoral Area	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
782.	Installation Of 21 No. Streetlights Within Olengele Koon Electoral	Olengele Koon Electoral	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717,41	100	Completed
783.	Installation Of 21 No. Streetlights Within Achimota Electoral Area	Achimota Electoral Area	Messrs Wendy Rose	12,717.41	-	1 Month	IGF	12,717.41	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
784.	Installation Of 21 No. Streetlights Within Akweteman Electoral Area	Akweteman Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
785.	Installation Of 21 No. Streetlights Within Kokomlemle East Electoral Area	Kokomlemle East Electoral Area	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
786.	Installation Of 21 No. Streetlights Within Anumle Electoral Area	Anumle Electoral Area	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
787.	Installation Of 21 No. Streetlights Within Nii Boiman Electoral	Nii Boiman Electoral	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
788.	Installation Of 21 No. Streetlights Within Kwaotsuru Electoral Area	Kwaotsuru Electoral Area	Messrs Wendy Rose Limited	12,717,41	-	1 Month	IGF	12,717,41	100	Completed
789.	Installation Of 21 No. Streetlights Within Mamobi West Electoral Area	Mamobi West	Messrs Wendy Rose Limited	12,711.41	-	1 Month	IGF	12,711.41	100	Completed
790.	Installation Of 21 No. Streetlights Within Nima East Electoral Area	Nima East Electoral Area	Messrs Wendy Rose	12,849.71	-	1 Month	IGF	12,849.71	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
			Limited							
791.	Installation Of 21 No. Streetlights Within Kotobabi Electoral Area	Kotobabi	Messrs Wendy Rose Limited	12,711.41	-	1 Month	IGF	12,711.41	100	Completed
792.	Installation Of 21 No. Streetlights Within Mamobi East Electoral Area	Mamobi East Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
793.	Installation Of 21 No. Streetlights Within Achimota Electoral Area	Achimota Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
794.	Installation Of 21 No. Streetlights Within Alajo Electoral Area	Alajo Electoral Area	Messrs Wendy Rose Limited	12,849.71	-	1 Month	IGF	12,849.71	100	Completed
795.	Installation Of 21 No. Streetlights Within Kokomlemle West Electoral Area	Kokomlemle West Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed
796.	Installation Of 21 No. Streetlights Within Dzorwulu Electoral Area	Dzorwulu Electoral Area	Messrs Wendy Rose Limited	12,849.71	-	1 Month	IGF	12,849.71	100	Completed
797.	Installation Of 21 No. Streetlights Within Gbemomo Electoral Area	Gbemomo Electoral Area	Messrs Wendy Rose Limited	12,717.41	-	1 Month	IGF	12,717.41	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
OTHER PROJECTS										
798.	Provision and Installation of Beam Galvanized Crash Barrier With Steel Post-Phase IV	Accra	Messrs Facol Limited	49,500.00		1 Month	Road Fund	49,500.00	100	Completed
799.	Supply of 3000 No. Sancrete blocks,150 cements and 70 roofing sheets	Shiabu	Messrs Wallace Citizen Ventures	15,439.70			Road Fund	15,439.70	100	Completed
800.	Chain Link fencing of dimless and earthing	Osu Salem	Messrs Galoni Ventures	44,688.00			Road Fund	44,688.00	100	Completed
801.	Repair of City Corner Bungalow No. 6D West Ridge	West Ridge	Messrs Nariteys Enterprise	47,592.30			Road Fund	47,592.30	100	Completed
802.	Renovations works at formal I.R.S Makola Accra	Makola	Messrs Corblee Enterprise	49,948.60			Road Fund	49,948.60	100	Completed
803.	Installation Of Rumble Strips On Beach Road	Beach Road	Messrs Facol Limited	48,445.00	-	1 Month	Road Fund	48,445.00	100	Completed
804.	Installation Of Rumble Strips On Beach Road	Accra	Messrs Facol Limited	48,445.00	-	1 Month	Road Fund	48,445.00	100	Completed
805.	Provision And Installation of W Beam galvanized Crash Barrier With Steel Post-Phase IV	Accra	Messrs Facol Limited	49,500.00	-	1 Month	Road Fund	49,500.00	100	Completed
806.	Provision And	Accra	Messrs	49,500.00	-	1 Month	Road	49,500.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Installation of W Beam galvanized Crash Barrier With Steel Post-Phase II		Facol Limited				Fund			
807.	Renovation of GA Traditional Council Office Building At North Kaneshie, Accra	North Kaneshie	Messrs Yakon Investment Limited	283,889.31	-	3 Month	Road Fund	283,889.31	100	Completed
808.	Provision and Installation of Road Traffic Signs, Road-line Marking & High Intensity Reflector on Crash Barriers	Selected Roads in Accra	Messrs Facol Ltd	42,140.00	-	-	IGF	42,140.00	100	Completed
809.	Landscaping Works for Okpoti Cluster of Schools, Dansoman	Dansoman	Messrs The Green Landscape	46,830.00	-	1 Month	IGF	46,830.00	100	Completed
810.	Installation Of Road Signs, Construction Of Rumbles Strips & Road- line Marking At Onyasia/Roman Ridge Intersection Roman Ridge) Faanofa Street And Kokomlemle	Accra	Messrs Facol Limited	48,122.50	11/06/14	1 Month	Road Fund	48,122.50	100	Completed
811.	Provision And Installation Of Crash Barrier at Independence Square-Phase II	Accra	Messrs Facol Limited	40,040.00	-	1 Month	Road Fund	40,040.00	100	Completed
812.	Replacement of Halogen Bulb Signal Heads At Tetteh Quarshie Secaps	Tetteh Quarshie	Messrs Facol	49,360.00	-	3 Months	Road Fund	49,360.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Intersection		Limited							
813.	Supply of Electrical Items (Typhoon Tyre, Fans, Electrical Poles & Air Conditioning Unit) for Korle-Bu Polyclinic	Korle-bu	Messrs Obibini Asem Ent.	8,140.00	-	-	IGF	8,140.00	100	Completed
814.	Supply of Shelves for Korle-bu Polyclinic	Korle-bu	Messrs E.A Berchie Ent.	4,440.00	-	-	IGF	4,440.00	100	Completed
815.	Installation of Pedestrian Guardrail	Liberty Road (37 Military Hospital Area)	Messrs Facol Limited	47,539.80	16/07/14	3 Months	IGF	47,539.80	100	Completed
816.	Renovation of the Magistrate Court at City Engineers, Ashiedu Keteke. Contract No: AMA/IGF/RENOV/08/2014/02	Ashiedu Keteke	Messrs ADQ Construction Works	107,842.32	-	-	IGF	107,842.32	100	Completed
817.	Provision and Installation of W Beam galvanized Crash Barrier With Steel Post Phase V	Accra	Messrs Facol	49,500.00	-	-	IGF	49,500.00	100	Completed
818.	Provision and Installation of Crash Barrier at Independence Square – Phase I	Independence Square	Messrs Facol Ltd	45,188.00	-	-	IGF	45,188.00	100	Completed
819.	Routine Maintenance on Green Areas at the Kwame Nkrumah Circle	Circle	Messrs Selsen Services	10,500.00	-	1 Month	IGF	10,500.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
820.	Renovation of Durbar Ground at Ga Mantse Palace, North Kaneshie	North Kaneshie	Messrs Yakon Investment Ltd.	176,470.02	-	-	IGF	176,470.02	100	Completed
821.	Supply Of New Cashier Counter At Head Office	A.M.A Head Office	Messrs Analex Enterprise	19,809.00	-	4 Months	Road Fund	-	100	Completed
822.	Refurbishment of various A.M.A Revenue Officers	A.M.A Head Office	Messrs Analex Enterprise	9,366.66		4 Months	Road Fund	-	100	Completed
823.	Repair Of City Corner Bungalow No.5 th West Ridge	West Ridge	Messrs Analex Enterprise	48,029.80		4 Months	Road Fund	-	100	Completed
824.	Repainting of Metro Chief Executive Bungalow No. 4-7 TH West Ridge	West Ridge	Messrs Analex Enterprise	41,782.00		4 Months	Road Fund	-	100	Completed
825.	Repair Of City Corner Bungalow No.3 rd West Ridge	West Ridge	Messrs Analex Enterprise	41,081.25		4 Months	Road Fund	-	100	Completed
826.	Renovation Of Bungalow NO.1 At East Legon For Accra Metro Road Department	East Legon	Messrs Perjas Company Limited	40,211.60	21/11/13	4 Months	Road Fund	-	100	Completed
827.	Erection and Painting of Defaced Bollars Along Graphic Road, North Liberia & Adjuma Link	Graphic Road, North Liberia & Adjuma Link	Messrs Josigns Ghana Limited	49,300.00	05/02/14	4 Months	Road Fund	-	100	Completed
828.	Refurbishment of Central Accounts at AMA head	AMA Head Office	Messrs Analex	27,574.00	-	-	IGF	-	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	Office		Enterprise							
DESILTING										
829.	Desilting of U Drain Along Abossey Okai Road LHS	Abossey Okai	M/S Moniham Construction Ltd	5,384.00	-	-	IGF	5,384.00	100	Completed
830.	Desilting of Graphic Road storm drain	Graphic Road	Messrs Theliz Ventures	10,000.00		1 Month		10,000.00	100	Completed
831.	Desilting of Mataheko earth drain (1+500-2+100)	Mataheko	Messrs Sedestan Ent.	10,000.00		1month		10,000.00	100	Completed
832.	Desilting of Mamprobi Roadside Drains	Mamprobi	M/S Madeira Ventures	7,500.00	-	-	IGF	7,500.00	100	Completed
833.	Desilting of Mataheko storm drain (Upstream)	Mataheko	Messrs Quarshco Ventures	9,000.00	-	3 Weeks	IGF	9,000.00	100	Completed
834.	Desilting of Odorkor-Kwashieman roadside drain	Odorkor-Kwashieman	Messrs Kennadisco Ventures	9,000.00	-	3 Weeks	IGF	9,000.00	100	Completed
835.	Cleaning Works on Cleland Street, High Street & 28 th February Road for the Month of August, 2014	High Street	Messrs Zatomwand o Ent.	3,660.00	-	-	IGF	3,660.00	100	Completed
836.	Desilting of Mataheko Earth Drain (CH 0+000-	Mataheko	Messrs Victo	10,000.00	-	1Month	IGF	10,000.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	0+600)		Ventures							
837.	Cleaning Works on Cleland Street, High Street & 28 th February Road for the month of September, 2014	Accra	M/S Zatomwand o Ent.	3,660.00	-	-	IGF	3,660.00	100	Completed
838.	Desilting of Graphic Road Storm Drain	Graphic Road	Messrs Thelis Ventures	10,000.00	-	1 Month	IGF	10,000.00	100	Completed
839.	Desilting of 0.6/0.9M U Dain Along Abossey Okai Road LHS	Abossey Okai	Messrs Moniham Constructio n Ltd	5,400.00	-	1 Month	IGF	5,400.00	100	Completed
840.	Desilting Of Achimota-Apenkwa Down Stream (CH 0+000-0+550)	Achimota-Apenkwa	Messrs Otetebiette Ent	15,500.00	-	1 Month	IGF	15,500.00	100	Completed
841.	Desilting Of Achimota-Apenkwa Storm Drain (CH 0+550-1+100)	Achimota-Apenkwa	Messrs Overwinnin g Ent	20,000.00	-	1 Month	IGF	20,000.00	100	Completed
842.	Desilting Of Achimota-Apenkwa Storm Drain (CH 1+100-1+700)	Achimota	M/S Modev Ventures	15,500.00	-	1 Month	IGF	15,500.00	100	Completed
843.	Desilting Of South Kaneshie Drain (CH: 1+575-1+800)	Kaneshie	M/S Goodluck Nom Ventures	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
844.	Desilting Of Mampon Earth Drain (CH 0+000-1+050)	Mampon Earth Drain	M/S TGBG Samphip	22,000.00	-	1 Month	IGF	22,000.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
845.	Desilting Of South Kaneshie Drain (CH: 1+125-1+350)	Kaneshie	Messrs Slanmils Services	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
846.	Desilting of St Mary's – Korle Gonno Storm Drain	Korle Gonno	Messrs Joyce Quan Ent.	16,500.00	-	1 Month	IGF	16,500.00	100	Completed
847.	Desilting Of Kaneshie Drains (CH: 0+450-0+675)	Kaneshie	Messrs Geoyoung Co. Ltd	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
848.	Desilting Of Kaneshie Drains (CH: 0+900-1+125)	Kaneshie	Messrs Galoni Ventures	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
849.	Desilting Of South Kaneshie Drains (CH: 0+000-0+225)	Kaneshie	Messrs ADQ Construction Works	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
850.	Desilting Of South Kaneshie Drains (CH: 0+225-0+450)	Kaneshie	Messrs Possible Ventures	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
851.	Desilting Of Mampon Earth Drain (CH 1+050-2+100)	Mampon Earth Drain	M/S Wavieco Co. Ltd	22,000.00	-	1 Month	IGF	22,000.00	100	Completed
852.	Desilting Of Mataheko Earth Drain (CH:2+100-0+700)	Mataheko	Messrs Victor Morrinson Ent	10,000.00	-	1 Month	IGF	10,000.00	100	Completed
853.	Desilting Of South Kaneshie Drains (CH: 1+350-1+575)	Kaneshie	Messrs Akwaaba Assist Ltd	16,875.00	-	1 Month	IGF	16,875.00	100	Completed
854.	Desilting of Onyasias Down Stream (0+700-	Onyasias	M/S Nakuyes	15,000.00	-	1 Month	IGF	15,000.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	1+400)	Down Stream	Ent							
855.	Desilting of Onyasias Down Stream (0+000- 0+700)	Onyasias Down Stream	M/S Graciadom Ent	15,000.00	-	1 Month	IGF	15,000.00	100	Completed
856.	Desilting of Onyasias Down Stream (1+400- 2+100)	Onyasias Down Stream	M/S In Him Is Life Constructio n Ltd	15,000.00	-	1 Month	IGF	15,000.00	100	Completed
857.	Desilting Of Dansoman Drain B	Dansoman	Messrs Belcema Co Ltd	14,580.00	-	1 Month	IGF	14,580.00	100	Completed
858.	Desilting Of Mataheko Earth Drain (CH:0+600- 1+500)	Mataheko	Messrs Avekafas Ltd	15,000.00	-	1 Month	IGF	15,000.00	100	Completed
859.	Desilting Of Otublohum Storm Drain	Otublohum Storm Drain	M/S Glostan Geo Co Ltd	15,000.00	-	1 Month	IGF	15,000.00	100	Completed
860.	Desilting Of South Kaneshie	Kaneshie	Messrs Akwaaba Assist Ltd	9,150.00	-	1 Month	IGF	9,150.00	100	Completed
861.	Desilting Of Mataheko Earth Drain (1+500- 2+100)	Mataheko	Messrs Sedestan Enterprise	10,000.00	-	1 Month	IGF	10,000.00	100	Completed
862.	Desilting Of Bubuashie – Kaneshie Earth Drain (Ch 1+050-2+100)	Bubuashie – Kaneshie	Messrs Hope Still Foundation	12,750.00	-	1 Month	IGF	12,750.00	100	Completed
863.	Desilting Of Mataheko Earth Drain (2+700-	Mataheko	Messrs	20,000.00	-	1 Month	IGF	20,000.00	100	Completed

ANNUAL PROGRESS REPORT, 2014

S/N	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	CONTRACT SUM GH¢	DATE OF AWARD	CONTRACT DURATION	SOURCE OF FUNDING	EXPENDITURE TO DATE (GH¢)	GENERAL REMARKS	
									% OF WORK DONE	LEVEL OF COMPLETION
	3+900)		1516 Ent							
864.	Desilting Of Bubuashie – Kaneshie Earth Drain (CH 0+000-1+050)	Bubuashie – Kaneshie	Messrs Vicjey Ventures Ltd	12,750.00	-	1 Month	IGF	12,750.00	100	Completed
865.	Cleaning Works On Cleland Street, High Street & 28 th February Road For The Month July, 2014	Accra	Messrs Zatomwand o Enterprise	3,660.00	-	1 Month	IGF	3,660.00	100	Completed
866.	Cleaning Works On Cleland Street, High Street And February Road For The Month Of June, 2014	High street and 28 th February road	Messrs Zatomwand o Enterprise	3,660.00	-	1 Month	IGF	3,660.00	100	Completed
867.	Cleaning Works on Celand Street, High Street & 28 th February Road for the Month of March, 14	Accra	Messrs Zatomwand o Ent.	3,660.00	-	4 Months	Road Fund	-	100	Completed
868.	Cleansing Works on Cleland Street, High Street & 28 th February Road For the Month of February, 2014.	Accra	M/S Zatomwand o Ent.	3,660.00	-		Head Office	-	100	completed
869.	Desilting of Alogboshie – Achimota Storm Drain	Alogboshie	M/S Foka Ent.	15,000.00	-	4 Months		-	100	Completed

THE WAY FORWARD

One major difficulty is the submission of reports by departments and units for collation of the Annual Report. There is the need for Departments to be encouraged to appreciate the fact that the submission of reports to the MPCU is a key part of their duties.

Waste management remains a major challenge confronting the Assembly inspite of the fact that the Implementation of the Polluter Pay Principle is progressing steadily.

The issue of an engineered landfill site needs to be tackled vigourously in 2014. In line with the above, the Assembly has to ensure that this is incorporated into the first Phase of the Accra Sanitary Sewer and Storm Water Drainage Alleviation Project.

The implementation of major projects in the following sectors should be

- Roads and Fly overs
- Sanitation and Waste Management (Provision of trucks, construction of transfer station etc)
- Education (completion of on-going projects)
- Construction of modern hospitals
- Re-development of markets
- Water generation and distribution
- Housing and community upgrading
- Embark on massive horticulture project
- Beach front development
- Improve the sewerage network
- Intensify Revenue mobilization
- Provide logistical support for revenue collectors
- Lobby government and donor institutions to release funds timely for implementation of development projects
- Encourage staff to build their capacity in new skills to enhance performance
- Forge local and international co-operation and partnership for speedy development of Accra
- Monitor and supervise infrastructure development to ensure safety of residence and visitors in the City
- Organize more stakeholder meetings to share information and knowledge on development issues with community members

To acheive the above listed projects; there is the need for staff to adhere to the guiding principles of the mission statement which requires staff to be disciplined,

ANNUAL PROGRESS REPORT, 2014

execute projects and programmes with sense of urgency and committed to excellence.

In conclusion, the Assembly has made significant strides in its efforts. It is intended that it will do more in the ensuring year.